

**Uttarakhand Urban Sector Development Investment Program
Tranche-1 Physical Progress of Contract Package (Works in Progress) Feb - 2017**

Sl. No.	Contract Package code / Contractor	PCSS Number	Name of Contract Package	Contract awarded amount (Rs in Cr.)	Revised Contract Amount (Rs. In Cr)	Start Date	Completion Date	Physical Progress (%)	Financial Progress (Expenditure incurred in INR crore)	Remarks
Ongoing Packages (Garhwal & Kumaon Region)										
1	WSS01D(RT) M/S Tirupati Cement Products	13	Supply , Laying,testing & Commidioning of water supply distribution network for core areas in Dehradun	28.62	33.63	6-Jan-16	7-May-17	55.56%	10.18	
2	WWM02D(RT) M/S EMS Infracon Pvt. Ltd.	9	Laying of trunk sewers & branch sewers in unsewered areas of Kargi Zone at Dehradun	57.83	79.99	29-Jan-14	28-Feb-17	100.00%	53.03	
3	WWM03D(RT) M/S EMS Infracon Pvt. Ltd.	10	Laying of Branch sewers in sewerred areas of Kargi Zone at Dehradun.	22.43	32.23	29-Jan-14	28-Feb-17	88.52%	17.12	

4	WSS02D-BHW M/s. Himalayan Construction, Dehradun		Construction of Weir Across Bandal River at Headwork and Construction of Staff Quarter located near river Bandal in Dehradun	1.07	1.26	5-Apr-16	4-Jan-17	96%	0.55	
5	WSSDG01N		Supply and Installation of Generators in Nainital	1.44	1.44	1-Jul-16	31-Mar-17	75%	0.87	DG's are under manufacturing stage
Completed Packages (Garhwal & Kumaon Region)										
1	WSS02D M/s. NKG Infrastructure Pvt. Ltd.	5	Laying of Gravity Raw Water Main from Bandal to Dilarambazar WTP at Dehradun	11.35	11.05	30-Jan-10	31-Mar-14	100.00%	11.02	Package is Financially Closed
2	WSS03D M/s. R K Engineers Sales (P) Ltd.	11	Replacement of Pumping Plants and Electrical items and renovation of Pump houses at Dehradun	4.81	5.26	12-Aug-10	31-Mar-14	100.00%	4.60	Package is physically closed
3	WSS04D M/s. Katsons Pvt. Ltd.	8	Procurement of Silent Mobile and Static Generators at Dehradun	2.58	2.45	5-Jun-10	28-Feb-11	100.00%	2.45	Package is Financially Closed
4	WSS01H M/s. R K Engineers Sales (P) Ltd	12	Replacement of Pumping Plants and renovation of Pump houses of water supply system in Haridwar	3.23	3.47	12-Aug-10	31-Oct-14	100.00%	3.02	Package is physically completed

5	WWM01D M/s. Gharpure Engineer and Consulting Pvt. Ltd.	6	Construction of 68 MLD STP on SBR process at Dehradun	57.42	70.05	27-Mar-10	30-Apr-16	100.00%	70.72	Work Completed
6	WSS01N M/s R. K. Engineers Sales Pvt. Ltd.	15	Replacement of Pumping Plants and Construction of Tubewells, Pump Houses and Sumps and Appurtenant Works at Nainital	11.69	11.72	20-Sep-10	19-Sep-12	100%	11.67	Completd
7	WSS02N M/s NKG Infrastructure Ltd., New Delhi	16	Supplying, laying, jointing of Distribution System & Rising Main and appurtenant works in All Saint Zone at Nainital	4.34	3.63	20-Sep-10	19-Mar-12	100%	3.56	Completd
8	WSS03N M/s SMS Paryavaran Ltd., New Delhi	14	Replacement of Rising Mains and Old Steel Tanks and Appurtenant Works at Nainital	17.63	13.07	20-Sep-10	19-Mar-12	100%	12.44	Completd
9	WSS04N M/s Lal Chand & Co., Gaziabad	17	Construction of Clear Water Reservoirs and appurtenant works at Nainital	5.27	4.78	20-Sep-10	19-Mar-12	100%	4.77	Completd
10	WSS01D M/s. Vishwa Infrastructure and Services Ltd.	13	Laying of water distribution net work in core areas at Dehradun	39.14	13.72	16-Aug-10	28-Feb-13	51.57%	13.68	Contract terminated on 27.05.2014 , Matter under arbitration
11	WWM02D M/s. Jyoti Buildtech Pvt.Ltd.	9	Laying of trunk sewers & Branch sewers in unsewered areas of Kargi Zone at Dehradun.	39.21	7.23	13-Aug-10	15-Aug-12	36.00%	7.21	Contract terminated on 26.04.2013 , Matter under arbitration
12	WWM03D M/S Conarch Associate	10	Laying of Branch sewers in sewerd areas of Kargi Zone at Dehradun.	16.28	3.12	9-Aug-10	8-Aug-12	32.00%	3.21	Contract terminated on 26.04.2013 , Matter under arbitration