

Uttarakhand Urban Sector Development Investment Program

Tranche-2 Physical Progress of Contract Package (Works in Progress) Feb - 2017

Sl. No.	Contract Package code / Contractor	PCSS Number	Name of Contract Package	Contract awarded amount (Rs in Cr.)	Revised Contract Amount (Rs. In Cr)	Start Date	Completion Date	Physical Progress (%)	Financial Progress (Expenditure incurred in INR crore)	Remarks
Ongoing Packages (Grahwal and Kumaon Region)										
1	WSS05DN M/S The Indian Hume Pie Co. Ltd	2	Supplying,Laying,Jointing,Testing & Commissioning of clear water transmission and feeder mains from various clear water Reservoir to Over Head Tanks	17.72	20.84	2-May-13	31-Jan-17	72%	8.89	
2	WSS06DN M/s SMS Paryavaran Ltd. And O.P. Gupta Constructions Pvt. Ltd.	6	Design, Construction, Commissioning, Operation and Maintenance of Intake works, Water Treatment Plant, Rehabilitation and up gradation of existing water treatment plant in Dehradun	40.24	41.72	24-Dec-13	31-Jan-17	89%	29.77	
3	WSS07DN M/s JITF Water Infrastructure Ltd		Water Supply Distribution system for 19 Zones (Zone 4b,15,20,22 ,27,17,23,26,33,34,35,36, 3,5,11,12,13,14& 41) in Dehradun	126.41	126.41	20-Dec-14	19-Dec-17	17%	24.27	
4	WSS15DN M/s eSPAN Infrastructure Ltd.		Providing and laying tiling on shoulders along the pipeline corridor on Rajpur road and allied works from Mussoorie Diversion to Dilaram Bazar in Dehradun.	15.90	17.46	30-May-16	29-May-17	17%	3.02	
5	WSS01RK M/S NCC Limited	1	Water Supply Distribution system of Roorkee Town	41.57	53.76	15-May-13	31-Mar-17	99.25%	36.48	
6	WWM02RK M/s KEC Ltd- Waterleau JV, Mumbai	7	Construction of 33 MLD STP for Roorkee town	68.58	79.67	2-Jan-14	31-Jan-18	26.00%	14.81	

7	WWM01RK M/s ABEIMA & M/s Satya Builders (JV), Mumbai		Sewer Network in Ram Nagar, Krishna Nagar, Awas Vikas, Maqtoolpuri, Mathura Vihar, Prem Nagar (Zone 2 & 3) of Roorkee.	32.55	32.55	12-Jul-16	11-Jul-18	30.14%	2.78	Laying started on 12.09.2016
8	WWM03RK M/s Bhugan Infracon Pvt. Ltd., Ahmedabad		Sewer Networks in Ganeshpur (Zone-4) of Roorkee.	44.65	44.65	12-Jul-16	11-Jul-18	46.72%	3.37	Laying started on 15.09.2016
9	WWM04RK M/s Bhugan Infracon Pvt. Ltd., Ahmedabad		Sewer Network in Amber Talab, Purani tehsil, Matawala Bagh, Anaaj Mandi, Purvi Deendayal, Old Railway Road, Chaw Mandi Sainik Colony of Roorkee	54.32	54.32	12-Jul-16	11-Jul-18	41.70%	8.59	Pipe laying started from 08.09.2016
10	WSS01RM M/s KEC-SMC (JV)	8	Augmentation and Reorganization of water supply scheme at Ramnagar	61.90	79.67	16-May-14	31-Jan-17	98.00%	52.40	
11	WSS05NL M/s SMS-OPG JV,	4	Providing, Laying & Jointing of Distribution Mains Including Fittings, Fixing of Specials, Valves etc. and Construction of Chambers and Providing House Connections in Nainital.	35.79	29.53	1-Sep-13	31-Jan-17	99.50%	28.04	
Completed Packages (Grahwal & Kumaon Region)										
1	WSS01HL M/s O P Gupta Contractor Pvt. Ltd.	3	Design, Supply and Construction of Over Head Service Reservoirs and connecting Rising Mains with appurtenant works different locations at Haldwani Town	20.23	20.43	08-05-2013	07-11-2015	100%	23.91	Work Completd
2	WSS08DN. M/S Kashmirilal Construction Pvt Ltd	5	Supplying,Laying,Jointing,Testing & Commissioning of Raw water Gravity Main from Massi falls up to Shehenshai Ashram Water Treatment Plant in Dehradun	2.49	1.81	12-Nov-13	31-Oct-15	100%	1.63	Work Completd