

# Environmental Monitoring Report

---

## **PUBLIC**

Project No. 38272-044  
Semi-Annual Report (January-June 2023)  
July 2023

## India: Uttarakhand Integrated and Resilient Urban Development Project

Prepared by Uttarakhand Integrated and Resilient Urban Development Project (UIRUDP), Uttarakhand Urban Sector Development Agency, Government of Uttarakhand for the Asian Development Bank (ADB).

## CURRENCY EQUIVALENTS

(As of September 2022)

|               |   |                            |
|---------------|---|----------------------------|
| Currency unit | – | Currency Equivalent        |
| INR 1.00      | = | \$ 0.0125                  |
| \$1.00        | = | INR. 81.51 (on 28.01.2023) |

## ABBREVIATIONS

|        |   |
|--------|---|
| ADB    | - Asian Development Bank  |
| BOD    | - Biochemical Oxygen Demand   |
| COD    | - Chemical Oxygen Demand  |
| CPCB   | - Central Pollution Control Board   |
| CTE    | - Consent to Establish  |
| CTO    | - Consent to Operate  |
| DBOC   | - Design Build Operate Contractor   |
| DO     | - Dissolved Oxygen  |
| EA     | - Executing Agency  |
| EHS    | - Environment, Health & Safety  |
| EIA    | - Environmental Impact Assessment   |
| EMP    | - Environmental Management Plan   |
| EMR    | - Environment Monitoring Report   |
| ESSR   | - Environment and Social Safeguard Unit                                       |
| GESI   | - Gender Equality and Social Inclusion  |
| GLSR   | - Ground Level Storage Reservoir  |
| GRC    | - Grievance Redressal Committee   |
| GRM    | - Grievance Redress Mechanism   |
| HDPE   | High Density Poly ethylene  |
| IEE    | - Initial Environmental Examination   |
| LOA    | - Letter of Acceptance  |
| LPG    | - Liquefied Petroleum Gas   |
| MoEFCC | - Ministry of Environment and Forest & Climate Change,<br>Government of India |
| NGO    | - Non-Government Organization   |
| OHT    | - Overhead Tank   |
| O&M    | - Operation and Maintenance   |
| PHED   | - Public Health Engineering Department  |
| PMDSC  | - Project Management Design and Supervision Consultant                        |
| PMU    | - Project Management Unit   |
| PUC    | Pollution Under Control   |
| RF     | - Resettlement Framework  |
| RP     | - Resettlement Plan   |
| SEMP   | - Site Environment Management Plan  |
| SGS    | - Safeguard and Gender Cell   |
| SPS    | - Safeguard Policy Statement  |
| STP    | - Sewerage Treatment Plant  |
| TMP    | - Traffic Management Plan   |

|       |                                       |
|-------|---------------------------------------|
| USD   | - US Dollar                           |
| UKPCB | - Uttarakhand Pollution Control Board |

### **WEIGHTS AND MEASURES**

|                |                           |
|----------------|---------------------------|
| °C             | degree centigrade         |
| dB             | Decibels                  |
| dia            | diameter                  |
| kg             | kilo gram                 |
| Kl             | kilolitre                 |
| km             | kilometre                 |
| kmph           | kilometre per hour        |
| ha             | hectares                  |
| HP             | Horse Power               |
| LPCD           | liters per capita per day |
| lps            | liters per second         |
| m              | meter                     |
| m <sup>3</sup> | Cubic meter               |
| mg             | milli gram                |
| mm             | milli meter               |
| mcm            | million cubic meters      |
| sq.km          | Square Kilometre          |

### **NOTE**

In this report, "\$" refers to United States dollars.

This environmental monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or Staff, and may be preliminary in nature. Your attention is directed to the "terms of use" section of ADB's website.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, ADB does not intend to make any judgments as to the legal or other status of any territory or area.

## **CONTENTS**

|  | <b>Pages</b> |
|--|--------------|
| I. INTRODUCTION  | 1            |
| A. Project Name: Uttarakhand Integrated Urban Development Project (UIRUDP) | 1            |
| B. Projects Output and Outcome   | 1            |
| C. Environmental Category  | 2            |
| D. About this Report   | 2            |
| II. PROJECT IMPLEMENTATION ARRANGEMENTS                                    | 5            |
| A. Project Management Arrangements   | 5            |
| B. Safeguards Implementation Arrangements                                  | 8            |
| III. PROJECT IMPLEMENTATION STATUS   | 12           |
| IV. COMPLIANCE STATUS WITH STATUTORY ENVIRONMENTAL REQUIREMENTS            | 18           |
| A. Status of Clearances  | 18           |
| B. Compliance with Clearance Conditions                                    | 25           |
| V. COMPLIANCE WITH LOAN COVENANTS  | 28           |
| A. Loan Covenants  | 28           |
| B. Preparation and Approval of Environmental Assessment Reports            | 34           |
| C. Status of Disclosure of Safeguard Documents                             | 35           |
| D. Safeguards in Bid Documents and Contracts                               | 36           |
| VI. STATUS OF EMP IMPLEMENTATION   | 36           |
| A. Preparation of Site Environmental Management Plan                       | 36           |
| B. EMP Implementation Supervision and Monitoring                           | 37           |
| C. Contractors Compliance with Statutory and Contractual Requirements      | 38           |
| D. Implementation of EMP Measures and Compliance Status                    | 38           |
| E. Findings on EMP Compliance  | 63           |
| F. IMPLEMENTATION OF HEALTH & SAFETY COVID-19 PLAN                         | 64           |
| G. CONSTRUCTION WORK-RELATED ACCIDENTS                                     | 66           |
| H. Best practices / environment improvement activities.                    | 67           |
| I. Site Specific Issues and Present Compliance Status                      | 67           |
| VII. ENVIRONMENTAL MONITORING  | 71           |
| A. Environmental Quality Monitoring  | 71           |
| B. Monitoring Results  | 79           |
| VIII. TRAINING AND CAPACITY BUILDING ACTIVITIES                            | 148          |
| IX. PUBLIC CONSULTATION  | 148          |
| X. GRIEVANCE REDRESS   | 154          |
| A. Grievance Redress Mechanism   | 154          |
| B. Complaints Received during Reporting Period                             | 155          |
| XI. FINDINGS, KEY ISSUES & REMEDIAL MEASURES                               | 156          |
| A. Findings  | 156          |
| B. Corrective Action Plan  | 157          |

## **LIST OF APPENDICES**

|  |     |
|--|-----|
| Appendix 1: CTE Revision Letter FOR SEWAGE TREATMENT PLANT of Nainital Package (WW-NTL-01) | 160 |
|--|-----|

|  |     |
|--|-----|
| Appendix 2: Details of Site Visits conducted by PMC, PIU & PMU Safeguard Staff in the Reporting Period | 161 |
| Appendix 3: PMDSC Site Visit Report  | 163 |
| Appendix 4: Implementation of COVID-19 Health & Safety Measures  | 166 |
| Appendix 5: Package wise EMP implementation checklist EMP Checklist                                    | 167 |
| Appendix 6: Details of Training and Capacity Building Programs   | 173 |
| Appendix 7: Details of Consultations Conducted   | 174 |
| Appendix 8: Copies of Notifications / Orders for Establishing GRM and GRCs                             | 177 |
| Appendix 9: Public Complaints received during Reporting Period and Pending in Previous Reports         | 183 |
| Appendix 10: Royalty form (Sample) of Govt. approved queries   | 184 |
| Appendix 11: Road Cutting Permission for NH-109 At Nainital  | 185 |
| Appendix 12: Road cutting permission from Nagar Palika Parishad, Nainital                              | 187 |
| Appendix 13: NOC for 18 MLD STP forest land from MoEF&CC   | 191 |



## I. INTRODUCTION

### A. Project Name: Uttarakhand Integrated Urban Development Project (UIRUDP)

1. The project will support the Government of Uttarakhand (GOU) in enhancing access to high quality and resilient water supply and sanitation (WSS) services in Dehradun; and in upgrading sanitation facilities to ensure continuous sanitation service provision in Nainital. The project applies a range of integrated solutions by (i) combining centralized and decentralized sanitation systems and piloting mobile toilets to achieve city-wide inclusive sanitation (CWIS), (ii) introducing a city-wide intelligent maintenance and management systems for WSS, the first of its kind in India, and (iii) integrating ranges of climate-resilient measures into WSS infrastructure. The project will also focus on (i) behavior changes for water and resource savings, and hygiene practices; (ii) empowering communities for WSS related jobs and entrepreneurship skills; and (iii) strengthening institutional capacity and knowledge of the GOU and local governments for integrated, sustainable, and climate-resilient urban development in Uttarakhand.

2. The project is aligned with the following impacts: (i) universal and equitable access to safe and affordable drinking water improved, and (ii) access enhanced to adequate and equitable sanitation and hygiene for all ending open defecation. The outcome of the project is reliability and efficiency of resilient water supply and sanitation services in Dehradun and Nainital enhanced.

### B. Projects Output and Outcome

3. The project has four major outputs as follows:

4. **Output 1: Resilient Water supply system and service in Dehradun improved.** The project will construct around 136 kilometers (km) of water supply networks in newly added wards in South Dehradun, replacing existing networks with leaks to ensure reliable and quality water supply services with a standard norm of 135 liters per capita per day (lpcd); 24 hours a day and 7 days a week (24/7) supply. Together with resilient water supply pipe networks, around 5,400 household connections will be provided by 2028 with water meters that would allow efficient water use and volumetric billing. Thus, nonrevenue water (NRW) in the project area will be reduced from 45–50% to at most 25%, which is higher than the Uttarakhand performance standards. Such resilient water supply systems will lessen the water stress in Dehradun, benefiting around 40,000 population including about 4,000 urban poor and vulnerable people by 2028.

5. **Output 2: Integrated and resilient sanitation systems and drainage enhanced in Dehradun and Nainital.** The project will construct (i) two sewerage treatment plants (STPs) with a total treatment capacity of 29 million litres per day (MLD); (ii) 256 km of enclosed underground sewer networks to stop GHG emissions from untreated wastewater; (iii) 117 km of enhanced storm water drainage networks factoring potential climate risks; and (iv) 17,410 household sewer connections, all in Dehradun. This output will benefit about 138,000 populations, including around 15,000 urban poor and vulnerable people by 2028. The project will include fecal sludge and septage management (FSSM) for the households that are not connected to sewer networks within the project areas. Combining these two, the project will establish cost-effective integrated CWIS solutions in Dehradun that are also climate-friendly. Once households are connected to the new centralized sewer system, existing household and community level soak pits in the project areas would be no longer in use. These soak pits after cleaning and connecting with rainwater capturing system can be re-utilized as ground water recharge pits, which is an innovative solution for climate adaptation and circular economy. In Nainital that has 100% coverage of sewerage system benefiting around 154,000 people, the project will (i) replace around 4 km of an aging trunk and outfall sewers with significant leaks; (ii) construct a new STP with a treatment capacity of 17 MLD with advanced moving bed biofilm reactor (MBBR) technology, replacing existing STP; and (iii)

build five prefabricated compact STPs addressing the challenge of a flood-prone steep hilly town and its limited land space, each of which will have at least 20 kilo liter per day capacity through MBBR and also equipped for reuse of treated wastewater that lessens water stress in Nainital.

6. **Output 3: Computerized maintenance and management systems (CMMS) for water and sanitation developed and implemented in Dehradun and Nainital.** To advance the operation and maintenance (O&M) performance and asset management of WSS in Dehradun and Nainital, the project will procure, install, and implement city-wide CMMS for WSS schemes. Using the internet of things, this information and communication technology (ICT)-based platform will communicate with supervisory control and data acquisition (SCADA) and geographical information system (GIS) to provide real-time data and information.<sup>4</sup> It will also provide a range of functions, including but not limited to the following: (i) present and record operation status; (ii) schedule and track inspections; (iii) plan, implement, and report the results of preventive maintenance; (iv) manage fixed assets across multiple sites; (v) manage inventory, work orders and contract managements; and (vi) provide customer services, which include the establishment of consumer data management system with disaggregated data by sex, age, and other social dimension.<sup>5</sup> The architecture of city-wide CMMSs will be designed so that CMMSs can be expandable and linkable with other smart platforms that are under development and will be developed.

7. **Output 4: Institutional capacity and knowledge strengthened.** This output includes a range of activities such as: (i) developing robust WSS O&M manuals, which will be aligned with the national WSS manuals<sup>7</sup> and customized to the WSS system, governance structure, and specific conditions and needs in the project cities; (ii) providing training on the WSS O&M manuals and CMMS use to UUSDA, UJN, UJS, and project ULBs; (iii) executing community awareness, participation, and behavior changes programs on water conservation, public health and hygiene practices, waste reduction, and making safe, clean, and healthy community environments; (iv) implementing the gender equality and social inclusion action plan (GESI-AP), including the stipend-based women internship program at UUSDA (para. 27); (v) development of 'climate adaptation supporting tools' in Dehradun and Nainital (para. 19); and (vi) strengthening institutional capacities and deepening the knowledge of UUSDA, UJN, UJS, and project ULBs, on sustainable urban infrastructure and services, including WSS tariff re-structuring to enhance the sustainability, green and resilient urban planning for livable and prosperous cities, integrated watershed and water management, ecosystem-based adaptation (EBA) measures, and GESI issues in urban systems and services.

## C. Environmental Category

8. Uttarakhand Integrated Resilient Urban Development Project (UIRUDP) is classified as Category B according to ADB Safeguard Policy Statement (SPS), 2009 (project components judged to have some adverse environmental impacts, but of lesser degree and/or significance than those for Category A). All subprojects in UIRUDP are classified as Category B, and the impacts of all subprojects are assessed through Initial Environmental Examination (IEE) as per ADB SPS, 2009.


## D. About this Report

9. This is 3<sup>rd</sup> (Third) Semi-annual Environmental Monitoring Report (SEMR) prepared by Uttarakhand Integrated and Resilient Urban Development Project (UIRUDP), Uttarakhand Urban Sector Development Agency, Government of Uttarakhand for the monitoring period of January 2023 to June 2023. This is the 3<sup>rd</sup> SEMR since the loan effectiveness on 5<sup>th</sup> March, 2022. This SEMR provides the status of project, presents preparation and implementation of environmental



management, mitigation and monitoring actions, and reports status of compliance with Environmental Management Plans (EMPs) and loan covenants.

Figure 1a &amp; 1b: Location of Project Towns



## II. PROJECT IMPLEMENTATION ARRANGEMENTS

### A. Project Management Arrangements

10. GOU acting through Urban Development Department (UDD) will be the project executing agency. UDD shall be responsible for overall strategic guidance and for ensuring compliance with ADB's loan covenants. Uttarakhand Urban Sector Development Agency (UUSDA) will be the implementing agency responsible for project management, supervision, and project implementation. GOU issued a government order (No. 685) to formulate various committees for the supervision and implementation of the Project.

11. The General Body under the chairmanship of Chief Secretary of UDD and other committees are formed in order to have full involvement and undertake regular monitoring of project implementation.

12. The Executive Committee under the chairmanship of Principal Secretary/Secretary of UDD will oversee the project implementation and other duties requested by the General Body.

13. The Coordination Committee will have three members, including Managing Director of UJN, Chief General Manager of UJS, and Deputy Project Director of UUSDA. It will facilitate and ensure close coordination and collaboration for the project and the project implementation; and facilitate the handover process of assets, O&M of assets being created under the project to ULBs and support the resolutions of any related issues regarding the handover.

14. The District Level Committee under chairmanship of District Magistrate will review the implementation progress, assist in site clearance activities and obtaining statutory clearances, provide guidance and support to the relevant PIU for ensuring smooth and timely implementation, and help the relevant PIU in seeking support of the stakeholders.

15. The Town Level Committee under the chairmanship of project town Mayor or designated Chairperson will endorse subproject scope of the respective ULB, provide a forum for effective involvement of ULB stakeholders in the project implementation and public awareness activities, and discuss and finalize the proposals for institutional changes if any with assistance of the PMU.

16. The PMU is headed by a dedicated Project Director of UUSDA (a senior officer consistent with the state government policy). The Project Director shall be supported by Additional Project Director (APD)-technical (an officer consistent with the state government policy), APD administration (an officer consistent with the state government policy), Finance Controller, Office Manager, Deputy Project Director (DPD) -1 (project implementation), DPD-2 (procurement, planning, and contract), Project Manager, Assistant Engineer, Deputy Project Manager (DPM)-1 (procurement and contract), DPM-2 (planning), Finance Officer, Account Assistant, Social Development and Gender Officer (SDGO), Environment Officer, Information Education and Communication Officer, Miscellaneous Officer. Deputy Project Director (Administration) who will support PMU in areas of project management, procurement, contract management, consultancy contract administration, trainings, institutional strengthening, safeguard compliance and reporting to Government and ADB. The Project Director will be supported by Financial Advisor and its team in all financial matters including budget management, disbursement claims, etc. For gender and safeguard compliance, PMU has one Social Development and Gender Officer, and one Information Education and Communication

Officer to manage gender inclusion and social safeguards monitoring and compliance requirements including grievance redressal. Environmental Officer will manage the implementation of environmental safeguards, environmental management plans (EMPs), and environmental monitoring and compliance requirements. There are sufficient officials to work on office administration, legal, information technology, Geographic information system (GIS)-based data/information management, project management, asset management, etc. The PMU will act as employer for all the works contracts during design-build period. ULBs will act as Employer during the remaining O&M period once the assets and O&M assets under the Project are handed over to ULBs. PMU will arrange finances, submit withdrawal applications to ADB and submit progress reports to the Government and ADB on a regular basis. PMU will be supported by the PMCBC in all the above activities, including project management.

17. Project implementation will be through PIUs stationed in Dehradun and Nainital. The PIUs will be headed by Project Manager (Executive Engineer level) supported by three Deputy Project Managers of Assistant Engineer (Civil) and Assistant Engineer (electrical and mechanical) rank Junior Engineers (civil), JE (electrical and mechanical), Unit Accountant, Account Assistant, Office Assistant and office attendants. PIU shall be responsible for the quality and quantity execution of all works under the project. Each PIU will be responsible for contract management, measurement of the work done and making payment to the contractors, etc. One of the junior engineers will be designated as social focal point (Social and Gender Officer) and the other as environmental focal point (Assistant Environmental Officer) who will be responsible for safeguards, health and safety requirements, grievance redressal, monitoring and compliance. PIU will be supported by PMDSC in all areas of project implementation and safeguard monitoring and compliance; and supported by PMDSC and CAPPa in the implementation of GESI action plan. PIU will be the Employer's representative for the works contracts during design-build period.

18. ULBs will be the final custodian and user of the created infrastructure under the project and is a major stakeholder in the project. Therefore, ULB representatives as a part of both the Town Level Committee and the District Level Committee members will be closely involved in various project management and implementation issues. Since works contracts include O&M of created infrastructure for 5 years by the same contractor, which will be supervised by UUSDA, PMU, and PIU with close consultation with ULBs in order to facilitate smooth transfer and sustainable O&M for the remaining O&M period.

19. The project activities will be supported by five consultants (firms): (i) project Management, Design and Supervision Consultant (PMDSC); (ii) Community Awareness and Public Participation Agency (CAPPa); (iii) Intelligent Asset and Service Management Consultant (IASMC); (iv) Hydrology and Geo-Technical Consultant (HGTC); and (v) Nainital Watershed Consultant (NWC).

20. **Project Management, Design and Supervision Consultant (PMDSC)** will support PMU in project management and implementation, including preparation/vetting design documents, tendering of contracts, implementation of resettlement, environmental management, grievance redressal and gender equality and social inclusion action plans; setting and managing project performance monitoring systems, planning and managing implementation of training and capacity building and institutional strengthening activities of ULBs and preparing reports as per ADB and Government requirements. PMDSC will support PIUs in overseeing and providing guidance to the project implementation. PMDSC will coordinate the works of other consultants on behalf of PMU and PIUs if required.


21. **Community Awareness and Public Participation Agency (CAPPA)** will closely work in field (with PMU and PIUs) to create awareness of the project and ensure public participation for all project works at the community level. This shall mainly involve in GESI activities, developing and implementing awareness programs and behavior changes campaigns on efficient resource uses, water saving, reduction of one-time use of plastics and plastic bags, better health and hygiene, aspects of SWM (reduce, reuse, recycle), waste segregation, community empowerment, benefits and do's and don'ts of sewer system etc. Also, CAPPA will plan, design, and implement capacity building training for skill upgrading of sanitation workers in mechanized equipment and safety gear, desludging of septic tanks, on community-based toilet operation, mobile toilet bus entrepreneurship, skills e.g., meter reading, water leak detection using sensor device, plumbing, and bill reading and distribution. CAPPA will also be involved in information dissemination on the project grievance redress mechanism.

22. **Intelligent Asset and Service Management Consultant (IASMC)** will closely work with UUSDA, UJN, UJS, ULBs, contractors to successfully introduce and implement CMMS for water supply and sanitation service improvement and better asset management. As for water supply system, IASMC will also focus on NRW assessment and management using smart water leak detection technology and software program linked to CMMS and carry out the deployment of smart NRW management and capacity building trainings to water supply operators and owners.

23. **Hydrology and Geo-Technical Consultant (HGTC)** will carry out necessary hydrology and geotechnical surveys to set up baseline data for various current and future project towns, including Dehradun, Nainital, Kodtwar, Haldwani, Ramnagar, and/or Roorkee.

24. **Nainital Watershed Consultant (NWC)** will carry out water and ground water qualities sampling and surveys, other relevant surveys to obtain good understanding and initial assessment on the Nainital watershed dynamics and the cause of water pollution in Nainital Lake.

Figure 2: Project organization Structure



AA = accountant assistant, APD=additional project director, CAPPA= community awareness & public participation agency, CS=chief secretary, DPD=deputy project director, DPM=deputy project manager, DDWS=Department of Drinking Water and Sanitation, DPM=deputy project manager, EE=environment engineer, FD=Finance Department, GM= general manager, GOU=government of Uttarakhand, HGTC=Hydrology and geo-technical consultant, IDC= Infrastructure Development Commissioner, IASMC=Intelligent asset and service management consultant, JE=junior engineer, MD=managing director, NWC=Nainital watershed consultant, OA=office assistant, OAT= office attendant, PD&EAP= Planning Department & externally aided project, PM=project manager, PMDSC= Project Management, Design & Construction Supervision Consultant, PS/S=principal secretary or secretary, PWD=Public Works Department, TL=team leader, UA=unit accountant, UDD=Uttarakhand urban department, UIN=Uttarakhand Peyjal Nigam, Uttarakhand Jal Sansthan (UJS).

Source: Government of Uttarakhand.

## B. Safeguards Implementation Arrangements

25. **Project Management Unit (PMU).** The PMU will be headed by a Program Director (PD), a senior IAS Officer, of Additional Secretary rank; the Program Director will be supported by Additional Program Director (APD), Technical (an officer of Chief Engineer rank), Additional Program Director (APD), Administration (a State Cadre Level Administrative Officer or a junior IAS Officer) and a Finance Controller (a State Cadre Level Officer from finance discipline). APD Technical will be supported by Deputy Program Directors of Superintendent Engineer rank; DPD 1 will be responsible for Project Implementation and DPD 2 responsible for Procurement Planning and Contracts. DPD 1 is the focal person for coordinating with the PIUs, and for safeguards and GESI implementation. The Deputy Program Directors will be assisted by Project Managers of Executive Engineer rank and Deputy Project Managers (DPMs) of Assistant Engineer rank. PMU will have a position of Social Development and Gender Officer (SDGO) responsible for resettlement and safeguard implementation to assist the PMU, DPD 1 on implementation of resettlement plan and other social issues in compliance with ADB's SPS 2009 and GOI rules, an Environmental Officer and an Information, Education and Communication

(IEC) Officer. The PMU will support two PIUs, one at Dehradun and the other at Nainital; the PIUs will be responsible for planning, implementation, monitoring and supervision, and coordination of all activities under the UIRUDP. Each PIU will be headed by a Project Manager of Executive Engineer (EE) rank, reporting to the DPD 1.

26. **Project Implementation Units (Town/City Level).** Each PIU (one each in Dehradun and Nainital) will be headed by a Project Manager of Executive Engineer rank. The Project Manager of the PIU will be supported by three Deputy Project Managers of Assistant Engineer (Civil) and Assistant Engineer (electrical and mechanical) rank. Further, Junior Engineers will assist the Deputy Project Managers in project implementation. One of the Junior Engineers will be designated as social focal point (Social and Gender Officer) and the other as environmental focal point (Assistant Environmental Officer).


27. **Project Management and Design Supervision Consultant.** PMU will be supported by a Project Management and Design Supervision Consultant (PMDSC) to supervise, monitor and oversee project implementation, support on policy reform related issues and compliance of all the reporting requirements of GOU, other statutory regulatory bodies and Asian Development Bank in line with SPS-2009. PIU will be supported by the PMDSC on supervision monitoring and to oversee the implementation of projects, including compliance of ADB's SPS 2009 and other environmental and social State and GOI rules. There will be two Environmental Experts (EE) and two Social, Gender and Resettlement Experts (SGRE) at the PMDSC. Environment Specialist of PMDSC must visit all construction sites every week and arranged onsite training program for contractors and supervisory staff, instructed contractors for application of corrective action measures to mitigate impacts and assess shortfall if any

28. **Design, Build and Operate (DBO) contractor.** The EMP provisions as per the approved IEEs are to be included in bidding and contract documents and verified by the PIUs and PMU. The implementation of EMP will be made binding i.e. mandatory on contractor as part of the employer's requirement in the bid and contract documents. The contractor will be required to appoint an Environment, Health and Safety (EHS) supervisor to implement the EMP, and prepare and submit to PMU and PIU, for review and approval, Site-specific EMP (SEMP) which includes (i) proposed sites/locations for construction work camps, storage areas, hauling roads, lay down areas, disposal areas for solid and hazardous wastes; (ii) specific mitigation measures following the approved EMP; (iii) monitoring program per EMP; and (iv) budget for S EMP and EMP implementation. No works can commence until SEMP is approved by PMU/PIU. Contractors will carry out all environmental mitigation and monitoring measures outlined in EMP, approved SEMP and their contracts.

29. **Safeguards Compliance Responsibilities.** DPD 1 will be the focal point for both social and environmental safeguard implementation and compliance. The Environmental and Social Development Officers will have the overall responsibility of ensuring compliance with ADB SPS 2009 and will support DPD 1. The Environmental Officer and Social Development Officer will report to the Project Managers at PMU. The PMU will have overall responsibility for implementation of the resettlement plans and appropriate monitoring and reporting responsibilities. The Social Development and Gender Officer (SDGO) will facilitate implementation, monitoring and reporting of resettlement plans and other related compliances, while IECO will oversee the community awareness, public outreach, training, capacity building, preparation of IEC materials, and enhance information, education and communication among the local public, regarding gender, social, environmental related issues of UIRUDP. Community Action and Public Participation Agency, (CAPPA) will assist the PMU and PIUs with community

awareness programs and campaigns, in carrying out meaningful consultations during project implementation. CAPP will have two units: (i) Core Unit based at central office in Dehradun and (ii) City Level Units based in 2 major project towns - Dehradun and Nainital. Contractor will appoint an Environment, Health and Safety (EHS) supervisor to implement EMP; the EHS Supervisor will have responsibilities related to environmental and social safeguards compliance and grievance redress and management at field level. Figure 3 shows the project safeguard implementation arrangements.

**Figure 2: Institutional Arrangement for Safeguard Implementation, UIRUDP**



EO = Assistant Environmental Officer; APD = Additional Program Director; CAPP = Community Awareness and Public Participation Agency; DBO = Design Build and Operate Contractor; DPD = Deputy Program Director; EO = Environmental Officer; IECO = Information Education and Communication Officer; PD = Program Director; PIU = Project Implementation Unit; PMDSC = Project Management, Design & Construction Supervision Consultant; PMU = Project Management Unit; SDGO = Social Development and Gender Officer, SGO = Social and Gender Officer.



**Table 1: Project Environmental Safeguards Team**

| Sr. No   | Position   | Office                | Name                    | Contact number | Email / Remarks  |
|--|--|-----------------------|-------------------------|----------------|--|
| A. Designated Environment Safeguard Officers in from PMU |  |                       |                         |                |  |
| 1.   | Information Education Communication officer, IPMU, UUSDA           | Dehradun              | Mr. Rajesh Bahuguna     | 7055300910     | <a href="mailto:uusdipec@gmail.com">uusdipec@gmail.com</a>           |
| 2.   | Assistant Engineer – Civil Designated Head, Environment Safeguards | Dehradun              | Mr. Jatin Saini         | 9411120444     | <a href="mailto:Jatin.uusda@gmail.com">Jatin.uusda@gmail.com</a>     |
| 3.   | Designated Environment Safeguard Officer (Assistant Engineer)      | Nainital              | Mr. Anil Parihar        | 8630205092     | <a href="mailto:uusdipec@gmail.com">uusdipec@gmail.com</a>           |
| 4.   | Designated Environment Safeguard Officer (Assistant Engineer)      | Dehradun              | Mr. Amit Kumar Saini    | 9456590482     | <a href="mailto:uusdipec@gmail.com">uusdipec@gmail.com</a>           |
| B. Designated Environment Officer PIU                    |  |                       |                         |                |  |
| 5.   | Designated Assistant Environment Officer (JE)                      | Dehradun WS&S-DDN-01  | Mr. Anoop Khanduri      | 9456517077     | <a href="mailto:uusdipec@gmail.com">uusdipec@gmail.com</a>           |
| 6.   | Designated Assistant Environment Officer (JE)                      | Dehradun WS&S-DDN-02  | Mr. Prem Prakash Bhadri | 7073667375     | <a href="mailto:uusdipec@gmail.com">uusdipec@gmail.com</a>           |
| 7.   | Designated Assistant Environment Officer (JE)                      | Dehradun WS&S-DDN-03  | Mr. Jitendra Nautiyal   | 7983356421     | <a href="mailto:uusdipec@gmail.com">uusdipec@gmail.com</a>           |
| 8.   | Designated Assistant Environment Officer (JE)                      | Dehradun WW-DDN-01    | Mr. Saurabh Bisht       | 9410781222     | <a href="mailto:uusdipec@gmail.com">uusdipec@gmail.com</a>           |
| 9.   | Designated Assistant Environment Officer (JE)                      | Dehradun WW-DDN-02    | Mr. Saurabh Bisht       | 9410781222     | <a href="mailto:uusdipec@gmail.com">uusdipec@gmail.com</a>           |
| 10.  | Designated Assistant Environment Officer (JE)                      | Nainital WW-NTL-01    | Mr. Mahesh Kumar Sengar | 9557331747     | <a href="mailto:piuntl.uusdip@gmail.com">piuntl.uusdip@gmail.com</a> |
| C. Environmental Safeguard Expert at PMDSC               |  |                       |                         |                |  |
| 11.  | Environment Safeguard Expert                                       | Dehradun & Nainital   | Dr. Sudhanshu Kaushik   | 9557279020     | <a href="mailto:kaushiks.phd@gmail.com">kaushiks.phd@gmail.com</a>   |
| 12.  | Environment Safeguard Expert                                       |                       | Dr. Alok Kumar          | 9820256264     | <a href="mailto:alokk@tce.co.in">alokk@tce.co.in</a>                 |
| D. Contractor's EHS Supervisors for UIRUDP               |  |                       |                         |                |  |
| 13.  | EHS Supervisor   | Banjarawala Package 1 | Mr. Shakib              | 8874028800     | <a href="mailto:vrpppackage1@gmail.com">vrpppackage1@gmail.com</a>   |
| 14.  | EHS Supervisor   | Banjarawala Package 2 | Mr. Ashish Bhatt        | 7895331139     | <a href="mailto:bhugan.uk@gmail.com">bhugan.uk@gmail.com</a>         |

| Sr. No | Position       | Office                | Name           | Contact number | Email / Remarks  |
|--------|----------------|-----------------------|----------------|----------------|--|
| 15.    | EHS Supervisor | Banjarawala Package 3 | Kuldeep Kumar  | 9399945156     | <a href="mailto:vprppackage3@gmail.com">vprppackage3@gmail.com</a>         |
| 16.    | EHS Supervisor | THDC-Yamuna Colony    | Sourabh Bindal | 9555922256     | <a href="mailto:saurabhbindal001@gmail.com">saurabhbindal001@gmail.com</a> |
| 17.    | EHS Supervisor | Nainital              | Vandana Khani  | 9368725050     | <a href="mailto:tirupatinainital@yahoo.com">tirupatinainital@yahoo.com</a> |
| 18.    | EHS Supervisor | Raipur                | Anamika Rajak  | 7879382640     | <a href="mailto:bhugan.uk@gmail.com">bhugan.uk@gmail.com</a>               |

### III. PROJECT IMPLEMENTATION STATUS

30. Details of all subprojects / packages, type of bid/contract and current status of implementation of packages is presented in Table 2, and detailed implementation progress of each of the awarded packages are given in Table 3.

**Table 2: Status of All Subprojects / Packages**

| Package/ Subproject                         | Subproject / Package components  | PIU      | Current Status       | Bid contract type / |
|---|--|----------|----------------------|---------------------|
| WS&S-DDN-01<br><b>Banjarawala Package 1</b> | <p>(i) <b>Water supply.</b> (a) installation of a tube well (1 nos), (b) disinfection (chlorination) unit at the outlet of each tube well, (c) construction of a over-head tanks (OHT) of 1,000 kilo liter (kl), (d) installation of 27.079 kilometer (km) water supply network (ductile iron pipe Class K7 (DI-K7) of diameter varying from 100mm to 350mm and rising main of 180 m length of DI-K9 pipes with diameter of 150mm) (e) 950 new house service connections, and (g) SCADA and GIS systems.</p> <p>(ii) <b>Sewerage.</b> (a) construction of STP of capacity 11 MLD based on sequential batch reactor (SBR) process, (b) installation of 13.327 km sewers (10.679 km, 225-355 mm diameter HDPE pipes, and around 2.648 km 700-800 mm diameter, DI-K7 pipes) including 574 manholes, (b) 900 household sewer connections, and (c) FSSM system – septic tanks and mobile tankers with suction and discharge arrangements for collection from septic tanks and convey to existing Kargi STP</p> <p>(iii) <b>Storm water drainage.</b> (a) installation of 7 km drains with precast covers (reinforced cement concrete, RCC), and (b) development of 10 groundwater recharge pits, and 2 rainwater harvesting</p> | Dehradun | under implementation | DBO                 |

| Package/<br>Subproject                      | Subproject / Package components   | PIU      | Current Status       | Bid contract type / |
|---|---|----------|----------------------|---------------------|
| WS&S-DDN-02<br><b>Banjarawala Package 2</b> | <p>(i) <b>Water supply.</b> (a) installation of tube wells (3 nos.), (b) disinfection (chlorination) unit at the outlet of each tube well, (c) construction of two over-head tanks (OHT) of 650 kilo liter (kl) and 800 kl capacity, (d) installation of 63-kilometer (km) water supply network (62 km with ductile iron pipe Class K7 (DI-K7) and rising main network of 1 km of DI-K9 pipes with diameter ranging from 100 mm to 450 mm), (e) 1,950 new house service connections, (f) rehabilitation of existing tube wells and OHT, and (g) SCADA and GIS systems</p> <p>(ii) <b>Sewerage.</b> (a) installation of 50.515 km sewers (50.034 km, 225 - 355 mm diameter, and around 0.481 km 600 mm diameter) including 1,950 manholes, (b) 1,650 household sewer connections, and (c) FSSM system – septic tanks and mobile tankers with suction and discharge arrangements for collection from septic tanks and convey to Kargi STP</p> <p>(iii) <b>Storm water drainage.</b> (a) installation of 30 km drains with precast covers (reinforced cement concrete, RCC), and (b) development of 10 groundwater recharge pits, and 2 rainwater harvesting structures,</p> | Dehradun | under implementation | DBO                 |
| WS&S-DDN-03<br><b>Banjarawala Package 3</b> | <p>(i) <b>Water supply.</b> (a) installation of tube wells (3 no's), (b) disinfection (chlorination) unit at the outlet of each tube well, (c) construction of two over-head tanks (OHT) of 1,500 kilo liter (kl) and 1,400 kl capacity, (d) installation of 48.261 kilometer (km) water supply network (100 - 400 mm diameter), (e) 2,600 new house service connections, (f) rehabilitation of existing tube wells and OHT, and (g) SCADA and GIS systems</p> <p>(ii) <b>Sewerage.</b> (a) installation of 57.507 km sewers (52.592 km, 225 - 355 mm diameter, and around 4.915 km 350-500 mm diameter) including 2,860 manholes, (b) 3,470 household sewer connections, and (c) FSSM system – septic tanks and mobile tankers with suction and discharge arrangements for collection from septic tanks and convey to Kargi STP</p>  | Dehradun | under implementation | DBO                 |

| Package/<br>Subproject                       | Subproject / Package components   | PIU      | Current Status   | Bid contract type / |
|--|---|----------|--|---------------------|
|  | (iii) <b><u>Storm water drainage.</u></b> (a) installation of 30 km drains with precast covers (reinforced cement concrete, RCC), and (b) development of 10 groundwater recharge pits, and 2 rainwater harvesting structures,   |          |  |                     |
| WW-DDN-01<br><b>THDC &amp; Yamuna Colony</b> | (i) <b><u>Sewerage.</u></b> (a) installation of 31 km sewers (225 - 355 mm diameter) including 1,168 manholes, (b) 3,000 household sewer connections, and, (c) SCADA and GIS systems<br>(ii) <b><u>Storm water drainage.</u></b> (a) installation of 35 km drains with precast covers (reinforced cement concrete, RCC), and (b) development of 50 groundwater recharge pits.   | Dehradun | under implementation   | DBO                 |
| WW-DDN-02<br>Raipur                          | (i) <b><u>Sewerage.</u></b> (a) installation of 109.487 km sewers (98.248 km, 225-355 mm diameter, and around 11.239 km 350-1,000 mm diameter) including 4,890 manholes, (b) 9,000 household sewer connections, (c) construction of STP of capacity 18 MLD at Nakraunda based on sequential batch reactor (SBR) process and equipped with co- treatment unit to treat septage, (d) terminal sewage pumping station within STP campus, (e) 626.58 kilo litre (kl) capacity treated wastewater storage tank within STP premises to facilitate reuse, (f) outfall sewer from STP to discharge surplus treated wastewater into a nearby drain, (g) FSSM system – mobile tankers with suction and discharge arrangements to collect and convey septage from septic tanks in FSSM covered area, and septic tanks , and (h) SCADA and GIS systems<br>(ii) <b><u>Storm water drainage.</u></b> (a) installation of 15 km kerb channel drains with precast covers (reinforced cement concrete, RCC), and (b) development of 45 groundwater recharge pits, and 6 rainwater harvesting structures. | Dehradun | under implementation   | DBO                 |
| WW-NTL-01<br>Nainital                        | <b>Sewerage:</b><br>(i) Installation of new 17.50 MLD STP (replacing existing 10 MLD STP) with sequential batch reactor (SBR) technology at Russi village, including an underground treated effluent storage tank of 630 KI capacity within the STP premise. Beside this an existing sedimentation tank (5000 m <sup>3</sup> ) near Russi   | Nainital | under implementation<br><br>As per the Baseline survey the household sewer connections are | DBO                 |

| Package/<br>Subproject | Subproject / Package components   | PIU | Current Status      | Bid contract<br>type / |
|------------------------|---|-----|---------------------|------------------------|
|                        | <p>village will be used as alternative/additional storage for excess treated effluent storage for irrigation purposes.</p> <p>(ii) New trunk sewer of around 11.9 km (ductile iron Class K7 (DI-K7) pipes with diameter of 800mm which will be laid entirely using trenchless whereas required and open cut method.</p> <p>(iii) installation of five prefabricated small-scale STPs with the treatment capacity of 20 kiloliters per day (KLD) each at five identified locations within the town</p> <p>(iv) Existing SPS near Children Park will be used after rehabilitation</p> <p>(v) 140 circular manholes, mostly in-situ reinforced cement concrete (RCC)</p> <p>(vi) Around 600 household sewer connections, and</p> <p>(vii) SCADA and GIS system</p> |     | only 117 confirmed. |                        |

**Table 3: Implementation Status of Awarded Subprojects / Packages**

| <b>Package</b> | <b>Package status</b><br>1. Date of Award<br>2. Date of mobilization<br>3. Scheduled completion<br>4. Duration<br>5. Contractor | <b>Design progress to date</b> | <b>Construction progress to date</b> | <b>Components completed to date</b>  | <b>Works conducted during the reporting period</b>  |
|----------------|---|--------------------------------|--------------------------------------|--|---|
| WS&S-DDN-01    | 1. <b>30/10/2021</b><br>2. 17/12/2021<br>3. 16 <sup>th</sup> June 2025<br>4. 42 Months<br>5. VPR Punglia Pvt. Ltd               | 61.2 %                         | 28.89 %                              | Labour Camps and Admin office has already been constructed. Preliminary works like leveling of STP site, construction of boundary wall.<br>The construction work is under progress. Installation of water supply lines, constructions of OHT, Installation of sewer line started and completed in some areas.<br><br>None of the components of the project is completed till date. | Water supply pipeline installation works & OHT construction at New Basti.<br><br>After Sewer line installation works, road restoration work is underway at Navka Main Road. |
| WS&S-DDN-02    | 1. 07/10/2021<br>2. 01/12/2021<br>3. 31st May 2025<br>4. 42 Months<br>5. DRA-BIPL (JV) Pvt Ltd                                  | 62.10 %                        | 50.45 %                              | The construction work is under progress Installation of water supply lines, Installation of sewer line has been completed in Geetanjali, Aniket Vihar, Mothorowala, Vishnupuram colony.<br><br>The construction is underway, no any component of the project is completed till date.   | Sewerage Pipe laying works ongoing at Canal road, Dandi and Shivam Vihar.<br><br>Water supply pipe laying works ongoing at Shivam Vihar and Mothorowala area.               |
| WS&S-DDN-03    | 1. 30/10/2021<br>2. 17/12/2021<br>3. 16th June 2025<br>4. 42 Months<br>5. VPR Punglia Pvt. Ltd                                  | 69.0 %                         | 47.32%                               | The construction work is under progress Installation of water supply lines, Installation of sewer line has been completed in Rajendra Vihar, Monal Enclave, Gokul Dham and Chanchak.   | Pipe laying work for Water supply and Sewerage<br><br>Sewer pipeline installation works near Durga Mandir on Kargi Road and Kali mata Mandir near Kargi Road.               |

| Package   | <b>Package status</b><br>1. Date of Award<br>2. Date of mobilization<br>3. Scheduled completion<br>4. Duration<br>5. Contractor | Design progress to date | Construction progress to date | Components completed to date   | Works conducted during the reporting period   |
|-----------|---|-------------------------|-------------------------------|--|---|
|           |   |                         |                               | The construction is underway, no any component of the project is completed till date.  |   |
| WW-DDN-01 | 1. 07/10/2021<br>2. 01/12/2021<br>3. 31st May 2024<br>4. 30 Months<br>5. EMS Infracon Pvt Ltd                                   | 85.60%                  | 57.06%                        | <p>The construction work is under progress Installation of water supply lines, Installation of sewer line has been started and completed in Saibaba enclave, Vidya Vihar and Raj Rajeshwari colony.</p> <p>The construction is underway, no any component of the project is completed till date.</p> | Sewerage Pipe laying works ongoing at 95 block Dehra Khas and Near Kargi chowk.   |
| WW-DDN-02 | 1. 23/10/2021<br>2. 09/12/2021<br>3. 08th June 2025<br>4. 42 Months<br>5. DRA-BIPL (JV) Pvt Ltd                                 | 78.3 %                  | 41.93 %                       | The construction work is under progress Installation of sewer line has been completed in Doon Hills colony, Delhi Farm, Alaknanda Enclave and Laxman Enclave. Sewer line works has been started.   | Sewerage Pipe laying works ongoing at Nakraunda. Sewer line works at Ring road, Vivek Vihar, Shiv colony and Shivalik Vihar is underway. At STP, SBR outer wall 1st lift is underway. |
| WW-NTL-01 | 1. 06/08/2021<br>2. 08/11/2021<br>3. 07 <sup>th</sup> May 2025<br>4. 42 Months<br>5. Tirupati Cement Products Pvt. Ltd.         | 52.00 %                 | 34.00 %                       | <p>The construction work is under progress Installation of sewer line completed in some areas.</p> <p>STP construction works has been started and Raft work has been completed. the rehabilitation of Sewer Network by CIPP lining has been completed at Mall road.</p>                              | Sewer line works initiated At Thandi Sadak along the Naini lake and, Construction of RCC wall at STP.   |

#### IV. COMPLIANCE STATUS WITH STATUTORY ENVIRONMENTAL REQUIREMENTS

##### A. Status of Clearances

31. Briefly describe the statutory clearance / approval requirements of the subprojects. Detailed status of each clearance/permission requirements of the subprojects are provided in Table 4. Copies of clearances/permissions attached in Appendix 1.

**Table 4: Status of Statutory Clearances**

| Package / Subproject                        | List of Clearances / permission required  | Status  | Validity period   | Remarks   |
|---|---|---|---|---|
| WS&S-DDN-01<br><b>Banjarawala Package-1</b> | Consent to establish (CTE) and consent to operate (CTO) under Water Act, 1974 from Uttarakhand Pollution Control Board (UEPPCB) | Consent to establish already taken and CTE was submitted during the period of 1st SEMR. The updated information submitted to UEPPCB and letter has already shared with 2nd SEMR report. | Date of issue: 17 <sup>th</sup> May 2022<br><br>Valid up to 5 years from the issued date. | PMU has consulted with the UEPPCB regarding updating of the CTEs based on detailed design, prior to start of construction and all required information have been submitted to UEPPCB on (i) 22.07.2022 for Banjarawala STP; (ii) 30.12.2022 for Raipur STP and (iii) 10.02 2023 for Nainital STP. Subsequently a meeting was held on this matter with the Joint Director and Scientific Officer of UEPPCB on 10.02.2023. The UEPPCB has informed UUSDA that the corrigendum letter for CTE will be issued before issuance of CTO for the respective STPs. |
|   | Road cutting for Sewer and water pipe laying works  | Permission obtained jointly for Banjarawala packages and NOC has been already submitted with 2nd SEMR (June 2022 to Dec. 2022)  | -   | In Banjarawala package 1 roads in some newly developed areas do not require any additional approval from Nagar Nigam as they are not considered/notified as roads till date.  |
|   | Ground Water Abstraction  | Process underway  | NA  | Process for the permission of Ground water abstraction from CGWA has been initiated and application submitted on 23 <sup>rd</sup> February 2021 to the Regional Director, CGWB, Dehradun.   |
|   | Utility Shifting  | NA  | NA  | Utility shifting not required till reporting period   |



| Package / Subproject                    | List of Clearances / permission required  | Status         | Validity period | Remarks   |
|---|---|----------------|-----------------|---|
|   | Tree Cutting  | NA             | NA              | No tree cutting is required as per the completed design as on 30 <sup>th</sup> June 2022.   |
|   | Hot mix plants, Crushers and Batching plants  | NA             | NA              | Permission will be obtained as per requirement by the contractor  |
|   | Storage, handling and transport of hazardous materials  | -              | -               | Will be complied  |
|   | Material Sourcing- Approval for sourcing stones and sand from quarries and sand mining and borrow areas | -              | -               | Material shall be procured from already approved Govt. queries.<br><br>It will be ensured that source quarries and borrow areas comply with government clearance /permits requirements    |
|   | New quarries and borrow areas   | -              | -               | Permission not required as DBOC has proposed that the material will be procured from approved vendors from UEPPCB who has complied with government clearance /permits requirements.       |
|   | Construction Waste and Demolition Debris Management   | Being complied | -               | All the C & D waste will be transferred to the Shisambara, a Govt. approved land fill site. Permission will be obtained by the contractor when required.                                  |
| WS&S-DDN-02<br>Banjarawala<br>Package-2 | Ground Water Abstraction  | Being Complied | -               | Process for the permission of Ground water abstraction from CGWA has been initiated and application submitted on 23 <sup>rd</sup> February 2021 to the Regional Director, CGWB, Dehradun. |
|   | Tree Cutting  | -              | -               | No tree cutting is required as per the completed design as on 30 <sup>th</sup> June 2023.   |
|   | Hot mix plants, Crushers and Batching plants  | NA             | NA              | Permission will be obtained as per Requirement by the contractor  |

| Package / Subproject                         | List of Clearances / permission required  | Status   | Validity period | Remarks  |
|--|---|--|-----------------|--|
|  | Storage, handling and transport of hazardous materials  | -  | -               | Will be complied   |
|  | Material Sourcing- Approval for sourcing stones and sand from quarries and sand mining and borrow areas | -  | -               | Not required. Material shall be procured from already approved Govt. queries. It will be ensured that source quarries and borrow areas comply with government clearance/permits requirements |
|  | New quarries and borrow areas   | -  | -               | Permission not required as DBOC has proposed that the material will be procured from approved vendors from UEPPCB who has complied with government clearance/permits requirements            |
|  | Temporary traffic diversion measures  | -  | -               | Being complied as suggested  |
|  | Road cutting for Sewer and water pipe laying works  | Permission obtained jointly for Banjarawala packages (Banjarawala package 1, 2 & 3) and NOC submitted in previous SEMR report. | -               | Permission obtained  |
|  | Construction Waste and Demolition Debris Management   | Being complied   | -               | All the C & D waste will be transferred to the Shisambara, a Govt. approved land fill site. Permission will be obtained by the contractor when required.                                     |
| <b>WS&amp;S-DDN-03 Banjarawala Package-3</b> | Ground Water Abstraction  | Being Complied   |                 | Process for the permission of Ground water abstraction from CGWA has been initiated and application submitted on 23 <sup>rd</sup> February 2021 to the Regional Director, CGWB, Dehradun.    |
|  | Tree Cutting  | -  | -               | No tree cutting is required as per the completed design as on 30 <sup>th</sup> June 2023.  |

| Package / Subproject                       | List of Clearances / permission required   | Status   | Validity period | Remarks  |
|--|--|--|-----------------|--|
|  | Hot mix plants, Crushers and Batching plants   | NA   | NA              | Permission will be obtained by the contractor as per requirement   |
|  | Storage, handling and transport of hazardous materials   | -  | -               | Will be complied   |
|  | Material Sourcing-Approval for sourcing stones and sand from quarries and sand mining and borrow areas | -  | -               | Not required. Material shall be procured from already approved Govt. queries. It will be ensured that source quarries and borrow areas comply with government clearance/permits requirements   |
|  | New quarries and borrow areas  | -  | -               | Permission not required as DBOC has proposed that the material will be procured from approved vendors from UEPPCB who has complied with government clearance/permits requirements  |
|  | Temporary traffic diversion measures   | -  | -               | Being complied as suggested  |
|  | Road cutting for Sewer layingworks   | Permission obtained jointly for Banjarawala packages and NOC already submitted with previous SEMR. | -               | Permission obtained  |
|  | Construction Waste and Demolition Debris Management  | Being complied   | -               | All the C & D waste will be transferred to the Shishambada, a Govt. approved land fill site. Permission will be obtained by the contractor when required.  |
| WW-DDN-01<br><b>THDC and Yamuna Colony</b> | Operation of existing STP including discharge of treated effluents and disposal of sludge              | -  | -               | Under the project, no construction of STP is proposed as existing Kargi STP will be utilized for the sewage treatment. The CTE and CTO of Kargi STP has obtained and the CTO of Kargi STP is valid up to 31 <sup>st</sup> March 2025 vide letter no. UKPCB/HO/Con/U-67/2022/521. |

| Package / Subproject | List of Clearances / permission required  | Status   | Validity period  | Remarks  |
|----------------------|---|--|--|--|
|                      | Tree Cutting  | -  | -  | No tree cutting is required as per the completed design as on 30 <sup>th</sup> June 2023.  |
|                      | Hot mix plants, Crushers and Batching plants  | NA   | NA   | Permission will be obtained as per Requirement by the contractor   |
|                      | Storage, handling and transport of hazardous materials  | -  | -  | Will be complied   |
|                      |   |  |  |  |
|                      | Material Sourcing- Approval for sourcing stones and sand from quarries and sand mining and borrow areas | -  | -  | Not required. Material shall be procured from already approved Govt. queries. It will be ensured that source quarries and borrow areas comply with government clearance/permits requirements   |
|                      | New quarries and borrow areas   | -  | -  | Permission not required as DBOC has proposed that the material will be procured from approved vendors from UEPPCB who has complied with government clearance/permits requirements  |
|                      | Temporary traffic diversion measures traffic diversion measures   | -  | -  | Being complied as suggested  |
|                      | Road cutting for Sewerlaying works  | NOC submitted with previous SEMR   | -  | Permission obtained  |
|                      | Construction Waste and Demolition Debris Management   | Being complied   | -  | All the C & D waste will be transferred to the Shishambada, a Govt. approved land fill site. Permission will be obtained by the contractor when required.  |
| WW-DDN-02 Raipur     | Construction and Operation of new STP including discharge of treated effluents and disposal of sludge   | Consent to Establish for STP of Raipur package has been received and submitted with 1st SEMR (January 2022 to June 2022) | Date of issue: 10 <sup>th</sup> June 2022<br><br>Valid up to 5 years from the issued date. | PMU has consulted with the UEPPCB regarding updating of the CTEs based on detailed design, prior to start of construction and all required information have been submitted to UEPPCB on (i) 22.07.2022 for Banjarawala STP; (ii) 30.12.2022 for Raipur STP |

| Package / Subproject | List of Clearances / permission required   | Status | Validity period | Remarks  |
|----------------------|--|--------|-----------------|--|
|                      |  |        |                 | <p>and (iii) 10.02 2023 for Nainital STP.</p> <p>Subsequently a meeting was held on this matter with the Joint Director and Scientific Officer of UEPPCB on 10.02.2023. The UEPPCB has informed UUSDA that the corrigendum letter for CTE will be issued before issuance of CTO for the respective STPs.</p> <p>Forest clearance for the use of forest land for the STP site has been obtained on 14<sup>th</sup> July 2022.</p> |
|                      | Tree Cutting   | -      | -               | No tree cutting is required as per the completed design as on 30 <sup>th</sup> June 2023.  |
|                      | Hot mix plants, Crushers and Batching plants   | -      | NA              | Permission will be obtained as per requirement by the contractor   |
|                      | Storage, handling and transport of hazardous materials   | -      | -               | Will be complied   |
|                      | Material Sourcing-Approval for sourcing stones and sand from quarries and sand mining and borrow areas | -      | -               | Not required. Material shall be procured from already approved Govt. queries. It will be ensured that source quarries and borrow areas comply with government clearance/permits requirements   |
|                      | New quarries and borrow areas  | -      | -               | Permission not required as DBOC has proposed that the material will be procured from approved vendors from UEPPCB who has complied with government clearance/permits requirements  |
|                      | Temporary measures for traffic diversion   | -      | -               | Being complied as suggested  |

| Package / Subproject         | List of Clearances / permission required  | Status  | Validity period | Remarks   |
|------------------------------|---|---|-----------------|---|
|                              | Road cutting for Sewer laying works   | Permission obtained and submitted in previous SEMR.                       | -               | Permission obtained   |
|                              | Use of Railways ROW construction area/ crossing   | Permission has been obtained from Northern Railways of Moradabad Division | -               | Northern Railways of Moradabad Division vide their letter dated 11 <sup>th</sup> April 2022 has intimated that administrative approval of competent authority DRM has been obtained and after deposit of necessary fees final approval will be obtained   |
|                              | Discharge of storm water and construction of outfall structures in different Nallas and Song river    | <b>Underway</b>   | -               | Process to get permission is underway Application letter already shared with updated IEE.   |
|                              | Construction Waste and Demolition Debris Management   | Being complied  | -               | All the C & D waste will be transferred to the Shimabara, a Govt. approved land fill site.  |
| WW-NTL-01<br><b>Nainital</b> | Construction and Operation of new STP including discharge of treated effluents and disposal of sludge | Process underway  | -               | Obtained the CTE based on the preliminary design. PMU has consulted with the UEPPCB regarding updating of the CTEs based on detailed design, prior to start of construction and all required information have been submitted to UEPPCB on (i) 22.07.2022 for Banjarawala STP; (ii) 30.12.2022 for Raipur STP and (iii) 10.02 2023 for Nainital STP. Subsequently a meeting was held on this matter with the Joint Director and Scientific Officer of UEPPCB on 10.02.2023. The UEPPCB has informed UUSDA that the corrigendum letter for CTE will be issued before issuance of CTO for the respective STPs. |
|                              | Tree Cutting  | -   | -               | No tree cutting is required as per the preliminary design as on 30 <sup>th</sup> June 2023.   |
|                              | Hot mix plants,   | NA  | NA              | Permission will be obtained   |

| Package / Subproject | List of Clearances / permission required   | Status  | Validity period | Remarks  |
|----------------------|--|---|-----------------|--|
|                      | Crushers ,Batching plants and emergency Diesel Generators  |   |                 | as per Requirement   |
|                      | Storage, handling and transport of hazardous materials   | -   | -               | Will be complied   |
|                      | Material Sourcing-Approval for sourcing stones and sand from quarries and sand mining and borrow areas | -   | -               | Not required. Material shall be procured from already approved Govt. quarries. Sample Royalty form (Sample) of Govt. approved quarries is attached as appendix 10 in this SEMR report.<br>It will be ensured that source quarries and borrow areas comply with government clearance/permits requirements |
|                      | New quarries and borrow areas  | -   | -               | Permission not required as DBOC has proposed that the material will be procured from approved vendors from UEPPCB who has complied with government clearance/permits requirements  |
|                      | Temporary traffic diversion measures   | Will be applied before start of construction activities | -               | Will be complied as suggested  |
|                      | Road cutting permission from NHAI/ PWD/ Irrigation department for sewerlaying works                    | Applied as per final design.                            | -               | Permission from PWD has been obtained and submitted with IEE report, and NOC from NHAI and Nagar Palika parishad has been obtained and annexed in this report as Annexure 11 & 12, respectively.   |
|                      | Construction Waste and Demolition Debris Management  | Will be applied before start of construction activities |                 | All the C & D waste will be transferred to the Govt. approved land fill site. Being Complied   |

## B. Compliance with Clearance Conditions

32. The following **Table 5** provides a summary of clearance / consent conditions specified by statutory agencies that are required to be complied with and/or monitored during implementation and/or operation, and the status of compliance.

**Table 5: Conditions of Clearances**

| <b>Package</b>                                      | <b>Clearance / Permission</b>  | <b>Conditions of Clearance / Permission</b>   | <b>Status of Compliance</b> |
|---|--|---|-----------------------------|
| <b>WS&amp;S-DDN-01<br/>Banjarawala 1</b>            | a. CTE for STP<br>b. Road cutting<br>Permission for water supply and Sewerage network<br>c. Ground Water Abstraction | a. CTE obtained from UEPPCB based on preliminary design on 17 <sup>th</sup> May 2022, PMU has consulted with the UEPPCB regarding updating of the CTEs based on detailed design, prior to start of construction and all required information have been submitted to UEPPCB on (i) 22.07.2022 for Banjarawala STP; (ii) 30.12.2022 for Raipur STP and (iii) 10.02 2023 for Nainital STP.<br><br>Subsequently a meeting was held on this matter with the Joint Director and Scientific Officer of UEPPCB on 10.02.2023. The UEPPCB has informed UUSDA that the corrigendum letter for CTE will be issued before issuance of CTO for the respective STPs<br><br>b. Roads cutting permission has been obtained and submitted with previous SEMR.<br>c. Process for the permission of Ground water abstraction from CGWA has been initiated and application submitted on 23 <sup>rd</sup> February 2021 to the Regional Director, CGWB, Dehradun. It's under approval stage. | Complied                    |
| <b>WS&amp;S-DDN-02<br/>Banjarawala 2</b>            | a. Road cutting<br>Permission for water supply and Sewerage network<br>b. Ground Water Abstraction                   | a) Road cutting permission has been obtained and the same submitted with previous SEMR report.<br><br>b) Process for the permission of Ground water abstraction from CGWA has been initiated and application submitted on 23 <sup>rd</sup> February 2021 to the Regional Director, CGWB, Dehradun.  | Complied                    |
| <b>WS&amp;S-DDN-03<br/>Banjarawala 3</b>            | a. Road cutting<br>Permission for water supply and Sewerage network<br>b. Ground Water Abstraction                   | a) Road cutting has been obtained and submitted with previous SEMR.<br>b) Process for Ground water abstraction from CGWA has been initiated and application submitted on 23 <sup>rd</sup> February 2021 to the Regional Director, CGWB, Dehradun  | Complied                    |
| <b>WW-DDN-01<br/>THDC and<br/>Yamuna<br/>colony</b> | a. CTO for 68 MLD<br>Kargi STP<br>b. Road cutting  | a) CTO renewed from UEPPCB<br>b) Permission of road cutting from PWD and Nagar Nigam has been obtained submitted with previous SEMR report.   | Complied                    |
| <b>WW-DDN-02<br/>Raipur</b>                         | a. CTE for STP<br>b. NH/PWD crossing<br>c. Railway crossing<br>d. Forest Clearance for STP site                      | a) CTE obtained from UEPPCB based on preliminary design on 10 <sup>th</sup> June 2022, PMU has consulted with the UEPPCB regarding updating of the CTEs based on detailed design, prior to start of construction and all required information have been submitted to UEPPCB on (i) 22.07.2022 for Banjarawala STP; (ii) 30.12.2022 for Raipur STP and (iii) 10.02 2023 for Nainital STP.<br>Subsequently a meeting was held on this matter with the Joint Director and Scientific Officer of UEPPCB on 10.02.2023. The UEPPCB has informed UUSDA that the corrigendum letter for  | Complied                    |



| Package                   | Clearance / Permission  | Conditions of Clearance / Permission  | Status of Compliance |
|---------------------------|---|---|----------------------|
|                           |   | <p>CTE will be issued before issuance of CTO for the respective STPs</p> <p>b) Applied to PWD/NH and Nagar Nigam on 9<sup>th</sup> June 2022 and NOC for road cutting has been obtained from PWD, Nagar Nigam, NH and submitted in previous IInd SEMR report.</p> <p>c) Permission has been obtained from Northern Railways of Moradabad Division. Northern Railways of Moradabad Division vide their letter dated 11<sup>th</sup> April 2022 has intimated that administrative approval of competent authority DRM has been obtained and after deposit of necessary fees final approval will be awarded.</p> <p>d) Forest clearance for the STP site has been issued on dated 14.07.2022. Please see Appendix 13.</p>  |                      |
| <b>WW-NTL-01 Nainital</b> | <p>a. CTE for STP</p> <p>b. Road Cutting permission from National Highway Authority of India (NHAI)</p> | <p>a) CTE obtained from UEPPCB based on preliminary design on 05<sup>th</sup> August 2022., <i>PMU has consulted</i> with the UEPPCB regarding updating of the CTEs based on detailed design, prior to start of construction and all required information have been submitted to UEPPCB on (i) 22.07.2022 for Banjarawala STP; (ii) 30.12.2022 for Raipur STP and (iii) 10.02 2023 for Nainital STP.</p> <p>Subsequently a meeting was held on this matter with the Joint Director and Scientific Officer of UEPPCB on 10.02.2023. The UEPPCB has informed UUSDA that the corrigendum letter for CTE will be issued before issuance of CTO for the respective STPs</p> <p>b) Road cutting permission has been obtained from PWD and NOCs for the road cutting permissions from NHAI and Nagar Palika Parishad (NPP) have been obtained and annexed as Annexure 11 &amp; 12, respectively.</p> | Being complied       |

## V. COMPLIANCE WITH LOAN COVENANTS

### A. Loan Covenants

33. The loan agreement for UIRUDP was signed on 7th December 2021 and details are available in ADB website (<https://www.adb.org/projects/38272-044/main>) Table 6 provides a summary of compliance to the loan covenants related to environmental safeguards.

**Table 6: Status of Compliance with Loan Covenants**

| No. (List schedule and paragraph number of Loan Agreement)             | Covenant  | Status of Compliance   | Action Required       |
|--|---|--|-----------------------|
| <b>Schedule 4 Execution of the Project</b>                             |   |  |                       |
| <b>Condition for Issuing Bids</b><br><br><b>Para no 7</b>              | The Borrower shall ensure or cause the EA to ensure that the relevant drafts of IEEs, RPs, IPPs (as applicable), for each Project contract are submitted ADB for review prior to bidding, and the related EMP is included in the bidding documents.   | <b>Complied.</b><br>Draft IEE and EMP submitted to ADB for review and approval prior to bidding and is part of bid and contract documents of each project accordingly  | None                  |
| <b>Condition of commencement of contracts</b><br><br><b>Para No .8</b> | The Borrower shall ensure, or cause the EA to ensure, that no Works contract is awarded by the IA, which involves environmental impacts until the EA has:   |  |                       |
|  | (i) Prepared submitted and obtained final approval of relevant IEE from ADB and the relevant forest and environment clearances from the statutory authorities of the Borrower and the State as applicable, and  | <b>Complied-</b> all works are awarded after draft IEEs are approved by ADB. IEEs are being updated as per approved designs<br><br>Forest clearance has been obtained for the STP site in Raipur on 14-07-2022. vide letter no. 8B/ U.C.P./ 09 /18/2022/533 from MOEF & CC (Please refer Annexure 13). | Complied as suggested |
|  | (ii) Incorporated the relevant provisions from the respective EMP into the related Works contract   | <b>Complied</b> - Based on environmental assessment's relevant provisions of EMP is attached in the bid document and Works contract  | Complied as suggested |
| <b>Condition for Commencement of Works</b><br><br><b>Paragraph 9</b>   | The Borrower shall ensure or cause the EA to ensure that the IA shall not allow any commencement of construction, of any Works contract that involves (environmental impacts, involuntary resettlement and/or indigenous peoples impacts until the EA has prepared, submitted and obtained clearance of ADB of the relevant final IEE including the EMP, RP, or IPP, if | <b>Being Complied -</b> IEE is being updated component wise after completion of detailed design and approval is given to start work for the approved sub-project component only  | Complied as suggested |

| No. (List schedule and paragraph number of Loan Agreement)                | Covenant   | Status of Compliance   | Action Required  |
|---|--|--|--|
|   | any, as applicable for such Works based on its detailed design.  |  |  |
| <b>Safeguards Environment</b> -<br><br><b>Para No. 10</b>                 | <p>The Borrower shall ensure or cause the EA to ensure that the preparation, design, construction, implementation, operation and decommissioning of all Project facilities comply with (1) all applicable laws and regulations of the Borrower and the State relating to environment, health, and safety. (iii) the Environmental Safeguards; and (iv) all measures, and requirements set forth in the IEEs and EMPs, and any corrective or preventative actions set forth in a safeguard Monitoring Report.</p> | <p><b>Being Complied</b> - Only Category B projects are considered in UIRUDP.</p> <p>Documents were prepared/ or under preparation by complying all relevant State and National Laws, Safeguard Policy Statement (SPS 2009) of ADB, All the norms being followed during preparation, design and construction for concerned packages and will be also followed at the time of Operation and decommissioning of all project facilities.</p> <p>Draft Initial Environmental Examination (IEE), Environment Management Plan (EMP), Site Specific Environment Management Plan prepared and approved by PIU. All reports disclosed to project website.</p> <p>All measures as mentioned in Environment Management Plan (EMP) and Site-Specific Environment Management plan (SEMP) are being followed in Six nos. running packages. Corrective or preventive action plans reflected in Environment Monitoring Report and project implementation authority take care of such actions as per requirement. Observed non-compliances are rectified through agreed corrective and preventive actions</p> | <p>Updating of IEEs continued after completion of design component wise and possession of lands. After completion of design for entire package final IEE will be prepared and to be send to ADB for approval, IEE will be updated further in case of change in project scope and location.</p> <p>Continuation of application of SEMP as per approved IEE and during implementation of the project</p> |
| <b>Human and Financial Resources Implement Safeguards Requirements to</b> | <p>The Borrower shall ensure or cause the EA to ensure that all necessary budgetary and human resources to fully implement the EMPs, the RPs and IPPs (as applicable) are made available on a timely basis</p>   | <p><b>Being Complied</b></p> <p>Budgetary provisions have been included in EMP.</p> <p>Environment and Social Safeguards staffs are in</p>   | <p>Complied as suggested</p>   |

| No. (List schedule and paragraph number of Loan Agreement)  | Covenant  | Status of Compliance  | Action Required  |
|---|---|---|--|
| Para No.14  |   | mobilized in Project Management Unit and Project Implementation Units and respective packages. Two Environment Specialists are in place within Project Management Design and Supervision Consultancy (PMDSC for implementation of EMPs, is in place for regular monitoring to secure complete compliance.   |  |
| <b>Safeguards-related provisions in bidding documents and works contracts</b><br><b>Para No. 15</b> | <p>The Borrower shall ensure or cause the EA to ensure that all bidding documents and contracts for Works contain provisions that require contractors to:</p> <p>(a) comply with the measures and requirements relevant to the contractor set forth in the relevant IEE, EMP, RP and IPP, if any (to the extent they concern impacts on affected people during construction), and any corrective or preventative actions set out in a Safeguards Monitoring Report:</p> | <p><b>Being Complied.</b> EMP, BOQ line items, reinstatement to pre-project conditions included in the contract agreement.</p> <p>(a) Approved IEE, EMP is attached in Bidding documents. In case of any change of scope, revised IEEs with EMP(s) will be prepared. and corrective measures will be disclosed to the contractor and same will be reflected in the "Environment Monitoring Report". Contractors done base line pre construction and construction monitoring and survey of pre- works condition. Budget has been allocated for EMP application and monitoring. Pre-construction documents, environment monitoring report submitted by contractors for all the packages. During construction documents submitted by contractors and Environmental monitoring during construction stage has been done. Monitoring will be continued throughout project execution period.</p> | <p>In case of any change of scope, revised IEEs with EMP(s) will be prepared and corrective measures will be disclosed to the contractor</p> |
|   | (b) make available a budget(s) for all such environmental and social measures   | (b) IEE, bidding documents and contracts includes budgetary provisions for implementation of EMP for all the packages. Contractors submit monitoring budget in the SEMP   | Complied as suggested  |
|   | (c) provide the EA with a written notice of any unanticipated   | <b>(c) Being Complied-</b> During implementation of any   | STP layout in Banjarawala 01   |

| No. (List schedule and paragraph number of Loan Agreement) | Covenant   | Status of Compliance   | Action Required  |
|--|--|--|--|
|  | environmental resettlement or indigenous peoples risks or impacts that arise during construction, implementation or operation of the Project that were not considered in the relevant (EE, EMP, RP, or IPP (as applicable)). | project if any unanticipated environmental impacts /risks arise due to change in scope/area that will be reflected in the revised IEEs, EMPs and Environment Monitoring Report and accordingly reported to ADB .   | and Nainital packages have been updated based on site conditions. IEE report of Banjarawala package -01 has been updated for selected component and IEE report of Nainital has also been updated. Both the updated IEEs are approved from ADB side. Forest clearance has been obtained for the STP site in Raipur on 14-07-2022. vide letter no. 8B/U.C.P./ 09 /18/2022/533 from MOEF & CC (Please refer Annexure 13). |
|  | (d) adequately record the condition of roads agricultural land and other infrastructure prior to starting to transport materials and construction, and   | <b>Being Complied.</b> Haul roads have marked properly (by avoiding residential and agricultural land and other infrastructure) before commencement of transportation of materials.  | Complied as suggested  |
|  | (e) fully reinstate pathways, other local infrastructure, and agricultural land to at least their pre-project condition upon the completion of construction.   | <b>Being Complied.</b> Pathways, and land which are affected for varying periods during implementation of the sub project restored by concerned construction Contractor after completion of the work. Restoration status has reflected in post construction monitoring report. | Shall be complied after completion of physical works. Presently, pipeline trenches are filled up and initial road restorations are completed on the same day.  |

| No. (List schedule and paragraph number of Loan Agreement)           | Covenant  | Status of Compliance   | Action Required  |
|--|---|--|--|
|  |   |  | Whenever incomplete restoration is observed appropriate corrective and preventive actions are taken.   |
| <b>Safeguards monitoring and reporting</b><br><br><b>Para no. 16</b> | The Borrower shall ensure or cause the EA to ensure the following:<br>(a) submit to ADB semi-annual environmental safeguards monitoring reports during construction and annual environmental safeguard monitoring reports during operation until the project completion report is issued, and disclose relevant information from such reports to affected persons promptly upon submission; | <b>Being Complied</b><br>This is the 3 <sup>rd</sup> semi-annual environment monitoring report (SEMR) being submitted for the period January to June 2023.<br>Both SEMRs (1 <sup>st</sup> SEMR during January 2022 to June 2022 and II <sup>nd</sup> SEMR during July 2022 to December 2022) have been disclosed on ADB and UUSDA website. Disclosure of 3 <sup>rd</sup> SEMR will be at ADB and project website after review and clearance of ADB | Semi Annual Environment Monitoring Reports will be submitted as per schedule   |
|  | (c) if any unanticipated environmental and/or social risks and impacts arise during construction, implementation or operation of the Project that were not considered in the relevant IEE EMP RP or IPP if any, promptly inform ADB of the occurrence of such risks or impacts with detailed description of the event and proposed corrective action plan and                               | <b>Being Complied-</b> During implementation of any project, if additional impacts/risks arise due to change in scope/area, those will be reflected in revised IEEs with EMPs and accordingly Executing Agency (EA) will inform the ADB such changes along with corrective action plans which will be reflected in the subsequent Monitoring Reports.  | IEE/ EMP will be revised in case of inclusion of additional impact and change in location/ scope for the project during construction, implementation or operation. Layout of STPs in Banjarawala 01 and Nainital packages have been updated and included in the updated IEEs |

| No. (List schedule and paragraph number of Loan Agreement) | Covenant   | Status of Compliance  | Action Required                                |
|--|--|---|--|
|  | (d) report any breach of compliance with the measures and requirements set forth in the relevant EMP RP or IPP any promptly after becoming aware of the breach.  | <b>Will be Complied-</b> In case of any breach of compliance with the measures and requirements set forth in the EMP, EA will promptly inform ADB and suitable action program will be planned/initiated.<br>Till date no as such breach of compliance   | Inform to ADB about any breach of EMP,         |
| <b>Prohibited list of investments Para no. 17</b>          | The Borrower shall ensure or cause the EA to ensure that no proceeds of the Loan are used to finance any activity included in the list of prohibited investment activities provided in Appendix 5 of the SPS.  | <b>Complied.</b><br>There is no violation of prohibited investment activities as per ADB SPS (2009) Appendix 5.   | None   |
| <b>Labour Standards Para No. 18</b>                        | The Borrower shall ensure or cause the EA to ensure that Works contracts under the Project follow all applicable labour laws of the Borrower and the State and that these further include provisions to the effect that contractors (i) carry out HIV/AIDS awareness programs for labour and disseminate information at worksites on risks of sexually transmitted diseases and HIV/AIDS as part of health and safety measures for those employed during construction, and (ii) follow and implement all statutory provisions on labour (including not employing or using children as labour, equal pay for equal work), health, safety, welfare, sanitation, and working conditions Such contracts shall also include clauses for termination in case of any breach of the stated provisions by the contractors | <b>Being Complied</b><br>Provision is included (as per EMP & BID document) to carry out HIV/AIDS awareness programs for construction contractor, application of all relevant Labour laws for Health and Safety including child Labour law and engagement of local labors<br>No child Labour engaged in the packages<br>Labour license and health related WC policy for workers available for all the packages.<br>HIV- AIDS training program conducted for all packages<br>Induction training continued for all the awarded packages<br>In case of any breach of provision, necessary corrective measures as per contract clauses shall be taken.<br>All activities including awareness program reflected in "Monitoring Report". | Timely renewal of WC Policy and Labour license |
| <b>Communications and participation</b>                    | The Borrower shall ensure or cause the EA to ensure that the Project is  | <b>Being Complied.</b>  | Ensure continuous                              |

| No. (List schedule and paragraph number of Loan Agreement) | Covenant  | Status of Compliance   | Action Required                    |
|--|---|--|------------------------------------|
| Para no. 20  | undertaken in conformity with the community awareness and participation, in the Project as agreed between ADB the Borrower, the State and the EA and referred in the PAM. | <p>Meaningful consultations with stakeholders and affected people conducted, and information disclosed in IEE/EMP prepared.</p> <p>Meaningful consultations with affected people and other concerned stakeholders will be carried out on an ongoing basis throughout the project implementation.</p> | public consultation and awareness. |

## B. Preparation and Approval of Environmental Assessment Reports

34. **Subproject Category.** UIRUDP is category B for environment per ADB Safeguards Policy Statement (SPS) of 2009 as the project is unlikely to have significant adverse environmental impacts that are irreversible, diverse, or unprecedented. Development of water supply, sewerage and storm water drainage system of six packages in Dehradun and Nainital are proposed for implementation under the design-build-operate (DBO) modality.

35. Package-wise status of preparation, submission, and approval of IEE reports of Category B subprojects up to 30th June 2023, are presented in Table 7 and Table 8.

**Table 7: Status of IEEs as on 30<sup>th</sup> June 2023**

| Package Number | Bid type       | Package Status                   | Draft IEE submitted to ADB | Draft IEE cleared by ADB | Updated IEE submitted to ADB | Updated IEE cleared by ADB                       | Remarks  |
|----------------|----------------|----------------------------------|----------------------------|--------------------------|------------------------------|--|--|
| WS&S-DDN-01    | DBO Contractor | Detailed design and Construction | Yes                        | Yes                      | Yes                          | Cleared for Sewer & Water supply pipeline laying | IEE was updated based on the Water Supply (Tube well components), and STP odour modelling results and submitted to ADB for review on 30 June 2023.                                   |
| WS&S-DDN-02    | DBO Contractor | Detailed design and Construction | Yes                        | Yes                      | Yes                          | Cleared for Sewer and water supply pipe laying   | IEE <del>was</del> updated based on the final design of water supply, Rain water Harvesting Structure and Ground Water Recharge Pit and submitted to ADB for review on 20 June 2023. |



| Package Number | Bid type       | Package Status                   | Draft IEE submitted to ADB | Draft IEE cleared by ADB | Updated IEE submitted to ADB      | Updated IEE cleared by ADB  | Remarks   |
|----------------|----------------|----------------------------------|----------------------------|--------------------------|-----------------------------------|---|---|
| WS&S-DDN-03    | DBO Contractor | Detailed design and Construction | Yes                        | Yes                      | Yes                               | Cleared for Sewer and water supply pipe laying                                  | IEE was updated based on water supply components (Tube well discharge) and submitted to ADB for Review on 22 June 2023.   |
| WW-DDN-01      | DBO Contractor | Detailed design and Construction | Yes                        | Yes                      | No during the period of this SEMR | Cleared for Sewer and pipe laying   | - IEE will be updated after finalization of remaining components.   |
| WW-DDN-02      | DBO Contractor | Detailed design and Construction | Yes                        | Yes                      | No during the period of this SEMR | Cleared for Sewer and pipe laying and updated STP layout                        | IEE will be updated based on the final design of remaining components and submitted to ADB for review. Odor modelling is being conducted and results will be included in the updated IEE.   |
| WW-NTL-01      | DBO Contractor | Detailed design and Construction | Yes                        | Yes                      | Yes                               | Updated IEE cleared for sewer network and updated Sewage Treatment Plant layout | Approval received from ADB for updated component. IEE will be updated based on the final design of remaining components and submitted to ADB for review. Odor modelling is being conducted and results will be included in the updated IEE. |

### C. Status of Disclosure of Safeguard Documents

36. Status of disclosure of safeguard documents presented in the following Table 9. All the documents have been disclosed on ADB and Project/PMU websites (<https://www.uusdip.org/list-technical-documents>).

**Table 8: Status of Disclosure of IEEs as on 30<sup>th</sup> June 2023**

| Package Number | Draft Disclosed on ADB website | Draft Disclosed on Project website | Updated /Final Disclosed on ADB website | Updated <sup>1</sup> /Final Disclosed on Project website |
|----------------|--------------------------------|------------------------------------|---|--|
| WS&S-DDN-01    | Yes                            | Yes                                | Yes                                     | Yes  |
| WS&S-DDN-02    | Yes                            | Yes                                | Yes                                     | Yes  |
| WS&S-DDN-03    | Yes                            | Yes                                | Yes                                     | Yes  |
| WW-DDN-01      | Yes                            | Yes                                | Yes                                     | Yes  |
| WW-DDN-02      | Yes                            | Yes                                | Yes                                     | Yes  |
| WW-NTL-01      | Yes                            | Yes                                | Yes                                     | Yes  |

#### D. Safeguards in Bid Documents and Contracts

37. Safeguard provisions are duly included in the bid documents / contracts, and these are followed uniformly across all the bids and contracts. The following Table shows package-wise details.

**Table 9: Package-wise inclusion of EHS Clauses in Bids/Contracts**

| Package Number | Type of Bid / Contract | Bid / Contract Clauses related to environment, health and safety; labour standards | IEE / EMP included in Bid / contract | Remarks                            |
|----------------|------------------------|--|--------------------------------------|------------------------------------|
| WS&S-DDN-01    | DBO                    | Yes  | Yes                                  | EHS clauses, Section no. 6/ 23.1.1 |
| WS&S-DDN-02    | DBO                    | Yes  | Yes                                  |                                    |
| WS&S-DDN-03    | DBO                    | Yes  | Yes                                  |                                    |
| WW-DDN-01      | DBO                    | Yes  | Yes                                  |                                    |
| WW-DDN-02      | DBO                    | Yes  | Yes                                  |                                    |
| WW-NTL-01      | DBO                    | Yes  | Yes                                  |                                    |

### VI. STATUS OF EMP IMPLEMENTATION

#### A. Preparation of Site Environmental Management Plan

38. Preparation and submission of Site-specific Environmental Management Plan (SEMP) and Health and Safety Plan (HSP) including Health & Safety COVID-19 Plan by contractor and approval of PMU is a requirement prior to commencement of works. All the documents have been disclosed on Project/PMU websites (<https://www.uusdip.org/list-technical-documents>). Details of awarded packages are presented in the following Table.

**Table 10: Status of SEMPs as on 30<sup>th</sup> June 2023**

| Package Number | Contractor           | Current Status                            | Status of SEMP   | Status of HSP | Remarks                      |
|----------------|----------------------|---|--|---------------|------------------------------|
| WS&S-DDN-01    | VPR Punglia Pvt Ltd. | Detailed Design and Construction underway | Prepared and approved based on completion of final design of Sewer and water supply pipe laying networks | Approved      | For approved components only |
| WS&S-DDN-02    | DRA-BIPL Pvt. Ltd    | Detailed Design and                       | Prepared and approved based  | Approved      | For approved components only |

<sup>1</sup> Sectional/components wise updated IEEs disclosed in ADB and Project websites.

| Package Number | Contractor           | Current Status                            | Status of SEMP   | Status of HSP | Remarks                      |
|----------------|----------------------|---|--|---------------|------------------------------|
|                |                      | Construction underway                     | on completion of final design of Sewer and water supply pipe laying networks                             |               |                              |
| WS&S-DDN-03    | VPR Punglia Pvt Ltd. | Detailed Design and Construction underway | Prepared and approved based on completion of final design of Sewer and water supply pipe laying networks | Approved      | For approved components only |
| WW-DDN-01      | EMS infracon         | Detailed Design and Construction underway | Prepared and approved based on completion of final design of Sewer pipe laying networks                  | Approved      | For approved components only |
| WW-DDN-02      | DRA-BIPL Pvt. Ltd    | Detailed Design and Construction underway | Prepared and approved based on completion of final design of Sewer pipe laying networks                  | Approved      | For approved components only |
| WW-NTL-01      | TCP Pvt. Ltd.        | Detailed Design and Construction underway | Prepared and approved based on completion of final design of Sewer pipe laying networks and STP design.  | Approved      | For approved components only |

## B. EMP Implementation Supervision and Monitoring

39. Construction works are being conducted in 06 packages. Package-wise status is presented in the below **Table 11**, and details of site visits conducted by safeguard staffs are given in **Appendix 2**.

**Table 11: Status of EHS Staff and Monitoring**

| Package Number | Current Status                  | Contractor EHS Supervisor Appointed & Mobilized on Site | Monthly EMP implementation reports submitted by contractor | Site Monitoring/ Verification Conducted by PMDSC |
|----------------|---------------------------------|---|--|--|
| WS&S-DDN-01    | EHS deployed and SEMP Prepared  | Yes   | Yes  | Yes  |
| WS&S-DDN-02    | EHS deployed and SEMP Prepared  | Yes   | Yes  | Yes  |
| WS&S-DDN-03    | EHS deployed and SEMP Prepared  | Yes   | Yes  | Yes  |
| WW-DDN-01      | EHS deployed and SEMP Prepared. | Yes   | Yes  | Yes  |

| Package Number | Current Status                 | Contractor EHS Supervisor Appointed & Mobilized on Site | Monthly EMP implementation reports submitted by contractor | Site Monitoring/ Verification Conducted by PMDSC |
|----------------|--------------------------------|---|--|--|
| WW-DDN-02      | EHS deployed and SEMP Prepared | Yes   | Yes  | Yes  |
| WW-NTL-01      | EHS deployed and SEMP Prepared | Yes   | Yes  | Yes  |

### C. Contractors Compliance with Statutory and Contractual Requirements

40. The following table shows the compliance with statutory requirements in terms of obtaining licenses, permissions, clearances and insurance coverage etc., required to conduct construction work.

**Table 12: Status of Licenses, Permissions, Clearances for Construction Works as on 30<sup>th</sup> June 2023**

| Requirement   | WS&S-DDN-01  | WS&S-DDN-02                          | WS&S-DDN-03                          | WW-DDN-01                            | WW-DDN-02                            | WW-NTL-01                            |
|---|--|--------------------------------------|--------------------------------------|--------------------------------------|--------------------------------------|--------------------------------------|
| <b>Contractor</b>   | VPR Punglia Pvt. Ltd.                                  | DRA-BIPL Pvt. Ltd.                   | VPR Punglia Pvt. Ltd.                | EMS infracon Pvt Ltd.                | DRA-BIPL Pvt. Ltd.                   | TCP Pvt Ltd.                         |
| Labour license  | Available<br>Validity:<br>16-05-2025                   | Available<br>Validity:<br>19-05-2024 | Available<br>Validity:<br>13-07-2024 | Available<br>22-03-2024              | Available<br>19-05-2024              | Available<br>09-11-2023              |
| Workmen compensation policy   | Applied for renewal on 22-06-2023                      | Available<br>Validity:<br>18-01-2024 | Available<br>Validity:<br>23-06-2024 | Available<br>21-03-2024              | Available<br>18-01-2024              | Available<br>Validity:<br>18-0-2024  |
| Contractor all risk insurance                                       | Available<br>Validity:<br>16-06-2025                   | Available<br>Validity:<br>30-05-2025 | Available<br>Validity:<br>17-10-2024 | Available<br>Validity:<br>21-04-2024 | Available<br>Validity:<br>08-06-2025 | Available<br>Validity:<br>21-04-2024 |
| Mining / borrow areas<br>###  | Material shall be procured from existing borrow areas. |                                      |                                      |                                      |                                      |                                      |
| Pollution control certificate for Construction vehicles & equipment | Available  | Available                            | Available                            | Available                            | Available                            | Available                            |

### D. Implementation of EMP Measures and Compliance Status

41. Implementation of measures as per the approved IEE & EMP / SEMP are reviewed for each package and status is presented in the following Tables. **Table 13 and 14** presents the implementation and compliance status of design and pre-construction stage mitigation measures. **Table 15** presents the implementation and compliance status of construction stage mitigation measures. This compliance is based on the monthly checklists submitted by Contractors and site verification visits and monitoring conducted by PMDSC, and periodic visits by PIU/PMU safeguard team. Contractor's Monthly EMP Implementation Reports and PMC Site Verification / Monitoring Reports are presented package-wise in **Appendix 3**. For each package one sample monthly

report (latest of reporting period) of contractor and one site visit report of PMC is provided in Appendix 3.

Table 13: Design Stage Mitigation Measures: Compliance Status

| Impact / field  | Impact fields and Mitigation Measures   | Responsible for mitigation | Compliance rating for Implementation of EMP Measures  |  |             |  |             |  |           |  |           |  |           |  |
|---|---|----------------------------|---|--|-------------|--|-------------|--|-----------|--|-----------|--|-----------|--|
|   |   |                            | 1. <b>S / Satisfactory</b> - mitigation measures implemented satisfactorily<br>2. <b>PS / Partially Satisfactory</b> - mitigation measures implemented but requires improvement<br>3. <b>US / Unsatisfactory</b> - Mitigation measures not implemented / poorly implemented |  |             |  |             |  |           |  |           |  |           |  |
|   |   |                            | WS&S-DDN-01   |  | WS&S-DDN-02 |  | WS&S-DDN-03 |  | WW-DDN-01 |  | WW-DDN-02 |  | WW-NTL-01 |  |
|   |   |                            | Rating  | Remarks  | Rating      | Remarks  | Rating      | Remarks  | Rating    | Remarks  | Rating    | Remarks  | Rating    | Remarks  |
| Location impacts of proposed components                   | Adequate pollution control measure to be adopted during construction so that nearby community may have no or minimum impact due to proposed works   | DBO Contractor / PIU       | S   | All control measures will be followed to control the pollution and there will be no impact on nearby community of any project activity | S           | All control measures will be followed to control the pollution and there will be no impact on nearby community of any project activity | S           | All control measures will be followed to control the pollution and there will be no impact on nearby community of any project activity | S         | All control measures will be followed to control the pollution and there will be no impact on nearby community of any project activity | S         | All control measures will be followed to control the pollution and there will be no impact on nearby community of any project activity | S         | All control measures will be followed to control the pollution and there will be no impact on nearby community of any project activity |
| Sewage Treatment Plant (STP) Odour nuisance and aesthetic | (i) Provide a green buffer zone of 10m wide all around the STP with trees in multi-rows. This will act as a visual screen around the facility and will improve the aesthetic appearance. Treated wastewater shall be used for plantation.<br>(ii) Develop layout plan of STP such that odor generating units (such as inlet/raw water sump, and sludge handling facilities) are | Specialist of DSC and PIU  | S   | Odour Modelling reports has been completed and attached with this report as Appendix 11.   | -           | -  | -           | -  | -         | -  | PS        | Odour Modelling reports under preparation stage  | PS        | Odour modelling to be conducted of the STP as some of the residential houses are very close to the Sewage treatment plant (STP)        |

| Impact / field                               | Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for Implementation of EMP Measures  |  |             |  |             |   |           |  |           |   |           |   |
|--|--|----------------------------|---|--|-------------|--|-------------|---|-----------|--|-----------|---|-----------|---|
|  |  |                            | 1. <b>S / Satisfactory</b> - mitigation measures implemented satisfactorily<br>2. <b>PS / Partially Satisfactory</b> - mitigation measures implemented but requires improvement<br>3. <b>US / Unsatisfactory</b> - Mitigation measures not implemented / poorly implemented |  |             |  |             |   |           |  |           |   |           |   |
|  |  |                            | WS&S-DDN-01   |  | WS&S-DDN-02 |  | WS&S-DDN-03 |   | WW-DDN-01 |  | WW-DDN-02 |   | WW-NTL-01 |   |
|  |  |                            | Rating  | Remarks  | Rating      | Remarks  | Rating      | Remarks   | Rating    | Remarks  | Rating    | Remarks   | Rating    | Remarks   |
|  | located away from the surrounding area with future development potential. Odor sensitive design and standby power arrangements are suggested to safeguard the health and safety of the nearby community.<br><br>(ii) Odour modelling will be conducted during the detailed design, and any measures that may be required will be undertaken as part of the implementation. |                            |   |  |             |  |             |   |           |  |           |   |           |   |
| Physical cultural resources and chance finds | (i) Ensure that worksites are not located in archeologically sensitive areas; liaison and reconfirm with local Archaeological Department during detailed design phase;<br>(ii) Create awareness among  | DBOC and PIU/PDM SC        | S   | No any construction and project site is located near archaeological sensitive area<br><br>if find any. All the workers are aware about the chance finds protocol, they | S           | No any construction and project site is located near archaeological sensitive area<br><br>if find any. All the workers are aware about the chance finds protocol, they | S           | No any construction and project site is located near archaeological sensitive area<br><br>if find any. All the workers are aware about the chance finds | S         | No any construction and project site is located near archaeological sensitive area<br><br>if find any. All the workers are aware about the chance finds protocol, they | S         | No any construction and project site is located near archaeological sensitive area<br><br>if find any. All the workers are aware about the chance finds | S         | No any construction and project site is located near archaeological sensitive area<br><br>if find any. All the workers are aware about the chance finds |

| Impact / field   | Impact fields and Mitigation Measures   | Responsible for mitigation | Compliance rating for Implementation of EMP Measures  |  |             |   |             |  |           |   |           |   |           |  |
|--|---|----------------------------|---|--|-------------|---|-------------|--|-----------|---|-----------|---|-----------|--|
|  |   |                            | 1. <b>S / Satisfactory</b> - mitigation measures implemented satisfactorily<br>2. <b>PS / Partially Satisfactory</b> - mitigation measures implemented but requires improvement<br>3. <b>US / Unsatisfactory</b> - Mitigation measures not implemented / poorly implemented |  |             |   |             |  |           |   |           |   |           |  |
|  |   |                            | WS&S-DDN-01   |  | WS&S-DDN-02 |   | WS&S-DDN-03 |  | WW-DDN-01 |   | WW-DDN-02 |   | WW-NTL-01 |  |
|  |   |                            | Rating  | Remarks                                | Rating      | Remarks                                 | Rating      | Remarks  | Rating    | Remarks                                 | Rating    | Remarks   | Rating    | Remarks  |
|  | the workers, supervisors and engineers about the chance finds during excavation work;<br>(iii) Stop work immediately to allow further investigation if any finds are suspected;<br>(iv) Inform local Archaeological Department / Museum office if a find is suspected and take any action, they require to ensure its removal or protection in situ.  |                            |   | will inform to the concerned authority |             | will inform to the concerned authority, |             | protocol, they will inform to the concerned authority, |           | will inform to the concerned authority, |           | workers are aware about the chance finds protocol, they will inform to the concerned authority, |           | protocol, they will inform to the concerned authority, |
| Tree cutting may result loss of aesthetics and increase in air pollution | (i) Minimize removal of trees by adopting to site condition and with appropriate layout design of STP or any other site with trees<br>(ii) Obtain prior permission for tree cutting at STP site or at any other site that may require tree cutting finalized during detailed design<br>(iii) Plant and maintain 3 trees for each tree that is removed | DBO Contractor / PIU       | S   | Till date no tree cutting is required. | S           | Till date no tree cutting is required   | S           | Till date no tree cutting is required                  | S         | Till date no tree cutting is required   | S         | Till date no tree cutting is required   | S         | Till date no tree cutting is required                  |









| Impact / field                            | Impact fields and Mitigation Measures  | Responsible for mitigation  | Compliance rating for Implementation of EMP Measures  |  |             |  |             |  |           |  |           |  |           |  |
|---|--|---|---|--|-------------|--|-------------|--|-----------|--|-----------|--|-----------|--|
|   |  |   | 1. <b>S / Satisfactory</b> - mitigation measures implemented satisfactorily<br>2. <b>PS / Partially Satisfactory</b> - mitigation measures implemented but requires improvement<br>3. <b>US / Unsatisfactory</b> - Mitigation measures not implemented / poorly implemented |  |             |  |             |  |           |  |           |  |           |  |
|   |  |   | WS&S-DDN-01   |  | WS&S-DDN-02 |  | WS&S-DDN-03 |  | WW-DDN-01 |  | WW-DDN-02 |  | WW-NTL-01 |  |
|   |  |   | Rating  | Remarks                                  | Rating      | Remarks                                  | Rating      | Remarks                                  | Rating    | Remarks                                  | Rating    | Remarks                                  | Rating    | Remarks                                  |
|   | (b) debris disposal site shall be at least 200 m away from surface water bodies; (c) no residential areas shall be located within 100 m downwind side of the site; and (d) site is minimum 250 m away from sensitive locations like settlements, ponds/lakes or other water  |   |   |  |             |  |             |  |           |  |           |  |           |  |
| Sources of Materials.                     | (i) Prioritize sites already permitted by the Department of Mines and Geology (ii) If other sites are necessary, inform construction contractor that it is their responsibility to verify the suitability of all material sources and to obtain the approval of PMU and (iii) If additional quarries will be required after construction is started, inform construction contractor to obtain a written approval from PIU. | DBO Contractor to prepare list of approved quarry sites and sources of materials with the approval of PIU | S   | Material obtained from existing quarries | S           | Material obtained from existing quarries | S           | Material obtained from existing quarries | S         | Material obtained from existing quarries | S         | Material obtained from existing quarries | S         | Material obtained from existing quarries |
| Consents, permits, clearances, NOCs, etc. | (i) Obtain all necessary consents (including CTE for STP from UEPPCB), permits, clearance,   | DBO Contractor and PIU  | S   | All complete                             | S           | All complete                             | S           | All complete                             | S         | All complete                             | S         | All complete d/                          | S         | All completed/                           |

| Impact / field                  | Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for Implementation of EMP Measures  |   |             |   |             |   |           |   |           |  |           |  |
|---------------------------------|--|----------------------------|---|---|-------------|---|-------------|---|-----------|---|-----------|--|-----------|--|
|                                 |  |                            | 1. <b>S / Satisfactory</b> - mitigation measures implemented satisfactorily<br>2. <b>PS / Partially Satisfactory</b> - mitigation measures implemented but requires improvement<br>3. <b>US / Unsatisfactory</b> - Mitigation measures not implemented / poorly implemented |   |             |   |             |   |           |   |           |  |           |  |
|                                 |  |                            | WS&S-DDN-01   |   | WS&S-DDN-02 |   | WS&S-DDN-03 |   | WW-DDN-01 |   | WW-DDN-02 |  | WW-NTL-01 |  |
|                                 |  |                            | Rating  | Remarks   | Rating      | Remarks   | Rating      | Remarks   | Rating    | Remarks   | Rating    | Remarks  | Rating    | Remarks  |
|                                 | NOCs, etc. prior to award of civil works. Following consents are required- Tree cutting- local authority Storage, handling and transport of hazardous materials- UEPPCB Sand mining, quarries, borrow areas- Department of mines and Geology Traffic diversion/road cutting- local authority, traffic police<br>(ii) Ensure that all necessary approvals for construction to be obtained by contractor are in place before start of construction<br>(iii) Acknowledge in writing and provide report on compliance all obtained consents, permits, clearance, NOCs, etc.<br>(iv) Include in detailed design drawings and documents all conditions and provisions if necessary | and Consultant             |   | d/ ongoing works are covered by required permits/ clearances/ |             | d/ ongoing works are covered by required permits/ clearances/ |             | d/ ongoing works are covered by required permits/ clearances/ |           | d/ ongoing works are covered by required permits/ clearances/ |           | ongoing works are covered by required permits/ clearances/ |           | ongoing works are covered by required permits/ clearances/ |
| Storm water Drainage operations | Measures to prevent discharge of domestic wastewater to the storm water drainage system  | DBO Contractor and PIU     | -   | Being complied  | -           | Being Complied  | -           | Being complied  | -         | Being complied  | -         | Being complied   | NA        | Not applicable, as SWD not part of                         |



Table 15: Construction Stage Mitigation Measures: Compliance Status

| Impact fields and Mitigation Measures   | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |   |           |  |           |  |
|---|----------------------------|---|---|-----------|---|-----------|--|-----------|--|
|   |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |   |           |  |           |  |
|   |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |   | WW-DDN-02 |  | WW-NTL-01 |  |
|   |                            | Rating  | Remarks   | Rating    | Remarks                                   | Rating    | Remarks  | Rating    | Remarks  |
| <b>EMP Implementation</b><br>i) Contractor is required to depute a qualified and experienced EHS officer/supervisor for monitoring of EMP implementation measures (ii) Project manager and all key workers will be required to undergo training on EMP implementation including spoils management, Standard operating procedures (SOP) for construction works; occupational health and safety (OH&S), core labor laws, applicable environmental laws, etc.  | Construction Contractor    | S   | EHS supervisors has been deployed on site   | S         | EHS supervisors has been deployed on site | S         | EHS supervisors has been deployed on site  | S         | EHS supervisors has been deployed on site  |
| <b>Air Quality</b><br>(i) Plan the work sites properly, and demarcate the sites for stockpiling of, soils, gravel, and other construction materials away from the traffic, vehicle, general worker movement to avoid disturbance of loose materials<br>(ii) Damp down exposed soil and any stockpiled material on site by water sprinkling.<br>(iii) Use tarpaulins to cover sand and other loose material when transported by trucks.<br>(iv) Clean wheels and undercarriage of haul trucks prior to leaving construction site<br>(v) Do not allow access in the work area except workers to limit soil disturbance and prevent access by barricading and security personnel<br>(vi) Fit all heavy equipment and machinery with air pollution control devices which are operating correctly, and limit idling time of construction vehicles to minimize local air pollution. contractor's vehicles and equipment should compulsorily have PUC and submit to PIU before deployment at site<br>(vii) Obtain, CTE and CTO for batching plant, hot mix plant, crushers etc. if specifically established for this project.<br>If contractor procures any material (such as ready-mix concrete, asphalt/macadam, aggregates etc.,) from third party agencies, contractor shall ensure that such agencies have all necessary clearances / permissions as required under the law; these include CTE/CTO from UEPPCB, environmental clearance, etc., contractor shall collect the copy of these certificates and submit to PIU; PIU will approve the source only after all the certificates are submitted<br>(viii) Conduct air quality monitoring according to the Environmental Management Plan (EMP).<br>Beside these mitigation measures the following remedial measures will be follow during the construction activities:<br>• Dust screen will be provided around work sites | Construction Contractor    | PS  | All measures are taken as per the SEMP. Water sprinkling was suggested on some residential location during the construction work. | S         | All measures are taken as per the SEMP.   | PS        | Improved implementation of EMP measures necessary to avoid/minimize impacts on air quality | PS        | Improved implementation of EMP measures necessary to avoid/minimize impacts on air quality |

| Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |  |           |   |           |   |
|--|----------------------------|---|---|-----------|--|-----------|---|-----------|---|
|  |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |  |           |   |           |   |
|  |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |  | WW-DDN-02 |   | WW-NTL-01 |   |
|  |                            | Rating  | Remarks   | Rating    | Remarks  | Rating    | Remarks   | Rating    | Remarks   |
| <ul style="list-style-type: none"> <li>Loose soil on work sites, vehicle and worker movement areas will be properly rammed and stabilized to minimize dust generation; it will be ensured that no loose soil surface at working places</li> <li>Water will be sprinkled adequately (at least daily 3 times in dry weather) to maintain surface in stabilized and damp condition</li> <li>Prior to any levelling or earth moving activity, water will be sprinkled to avoid dust</li> <li>Material stocks will be covered with tarpaulins/covers at the sites</li> <li>Access to work area will be controlled; unnecessary movement of vehicles, workers and public in work areas will be controlled to minimize soil disturbance</li> <li>Loose material (soil, sand, aggregate etc.,) will be covered with tarpaulins to when transported by open trucks;</li> <li>Loose material from trucks will be unloaded in a barricaded area and with water sprinkling</li> <li>Wheels and undercarriage of haul trucks will be cleaned prior to leaving construction site</li> <li>All the vehicles and equipment's will be used as per the suggested norms.</li> </ul>   |                            |   |   |           |  |           |   |           |   |
| <b>Surface water quality</b><br>(i) Prepare and implement a spoils management plan<br>(ii) Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets;<br>(iii) Prioritize re-use of excess spoils and materials in the construction works. If spoils will be disposed, consult with PIU on designated disposal areas;<br>(iv) Inspect all the drainage at construction site/construction camp/labor camp etc. and clear all the drainage lines so that no water stagnation/flooding may occur during heavy rainfall<br>(v) As for a possible avoid trench works and excavation works (pipe laying) during monsoon season to avoid any water logging and accident due to it<br>(vi) If open trenches are not avoidable during monsoon, keep ready all the mitigations measure to avoid water logging such as dewatering pumps and sufficient pipes, traffic assistance, barricades etc.<br>(vii) Inspect and verify all the emergency measures and emergency control system before start of monsoon, keep the emergency response committee on high alert during monsoon/heavy rain fall<br>(ix) Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies;<br>(x) Place storage areas for fuels and lubricants away from any drainage leading to water bodies.<br>(xi) Dispose any wastes generated by construction activities in designated sites; and | Construction Contractor    | S   | Being complied, as per the plan baseline monitoring and monitoring during construction have been conducted and the monitoring during construction period will be conducted as per plan. | S         | Being complied, as per the plan baseline monitoring and monitoring during construction have been conducted and the monitoring during construction period will be conducted as per plan | PS        | Improved implementation of EMP measures necessary per site observations | PS        | Improved implementation of EMP measures necessary per site observations |



| Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |   |           |   |           |   |
|--|----------------------------|---|---|-----------|---|-----------|---|-----------|---|
|  |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |   |           |   |           |   |
|  |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |   | WW-DDN-02 |   | WW-NTL-01 |   |
|  |                            | Rating  | Remarks   | Rating    | Remarks   | Rating    | Remarks   | Rating    | Remarks   |
| (xii) Conduct surface quality inspection according to the Environmental Management Plan (EMP).   |                            |   |   |           |   |           |   |           |   |
| <b>Ground Water Quality</b> <ul style="list-style-type: none"> <li>• Prepare and implement a spoils management plan;</li> <li>• Provide impermeable liner on the ground and place layer of mortar or concrete over it in the oil and lubricants storage areas, provide spillage trap in oil and lubricant store, use dip tray and pump to pour oil from oil and lubricant drums.</li> <li>• Dispose any oil contaminated wastes generated by construction activities in scientific manner; and</li> </ul> Conduct ground water quality monitoring according to the Environmental Management Plan (EMP).  | Construction Contractor    | S   | Being complied as per the Spoil management plan consisting of spoils management plan, baseline monitoring and monitoring during construction have been conducted as per plan. | S         | Being complied as per the Spoil management plan consisting of spoils management plan, baseline monitoring and monitoring during construction have been conducted as per plan. | S         | Being complied as per the Spoil management plan consisting of spoils management plan, baseline monitoring and monitoring during construction have been conducted as per plan. | S         | Being complied as per the Spoil management plan consisting of spoils management plan, baseline monitoring and monitoring during construction have been conducted as per plan. |
| <b>Noise and Vibration Levels</b> <ul style="list-style-type: none"> <li>(i) Plan activities in consultation with PIU/Consultant so that activities with the greatest potential to generate noise are conducted during periods of the day which will result in least disturbance;</li> <li>(ii) Horns should not be used unless it is necessary to warn other road users or animals of the vehicle's approach;</li> <li>(iii) Minimize noise from construction equipment by using vehicle silencers, fitting jackhammers with noise-reducing mufflers, and portable street barriers the sound impact to surrounding sensitive receptor;</li> <li>(iv) Identify any buildings at risk from vibration damage and avoiding any use of pneumatic drills or heavy vehicles in the vicinity</li> <li>(v) Consult local communities in advance of the work to identify and address key issues, and avoid working at sensitive times, such as religious</li> </ul> | Construction Contractor    | S   | Being complied as provisions of Noise and vibration level mitigation plan SEMP, baseline and monitoring during construction has been conducted as per plan.                   | S         | Being complied as provisions of Noise and vibration level mitigation plan SEMP, baseline and monitoring   | S         | Being complied as provisions of Noise and vibration level mitigation plan SEMP, baseline and monitoring   | PS        | Noise mitigation measures need to be improved   |

| Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |  |           |  |           |   |           |  |
|--|----------------------------|---|--|-----------|--|-----------|---|-----------|--|
|  |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |  |           |  |           |   |           |  |
|  |                            | WS&S-DDN-01,02 & 03   |  | WW-DDN-01 |  | WW-DDN-02 |   | WW-NTL-01 |  |
|  |                            | Rating  | Remarks  | Rating    | Remarks  | Rating    | Remarks   | Rating    | Remarks  |
| and cultural festivals.<br><br>(vi) Maximum sound levels should not exceed the WHO guideline for noise levels.<br><br>(vii) Periodical monitoring of noise quality as per EMP  |                            |   |  |           | during construction has been conducted as per plan.  |           | ng during construction has been conducted as per plan.  |           |  |
| <b>Landscape and aesthetics</b><br>(i) Prepare and implement spoils management plan<br>(ii) Avoid stockpiling of excess excavated soils;<br>(iii) Coordinate with ULB/PIU for beneficial uses of excess excavated soils or immediately dispose to designated areas;<br>(iv) Recover used oil and lubricants and reuse or remove from the sites;<br>(v) Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas; Remove all wreckage, rubbish, or temporary structures which are no longer required; and<br>(vii) Request PIU to report in writing that the necessary environmental restoration work has been adequately performed before acceptance of work. | Construction Contractor    | S   | Being complied as suggested  | S         | Being complied as suggested  | PS        | EMP implementation measures to be improved per site observations                                  | S         | Being complied as suggested  |
| <b>Existing Infrastructure and Facilities</b><br>(i) Obtain from PIU the list of affected utilities and operators if any;<br>(ii) Prepare a contingency plan to include actions to be done in case of unintentional interruption of service<br>(iii) Inform the local community in advance if utilities will be disrupted during construction  | Construction Contractor    | S   | Being complied as suggested  | S         | Being complied as suggested  | S         | Being complied as suggested   | S         | Being complied as suggested  |
| <b>Ecological Resources– Flora</b><br>(i) Minimize removal of vegetation and disallow cutting of trees;<br>(ii) If tree-removal will be required, obtain tree-cutting permit from the concerned department; and<br>Plant three native trees for every one that is removed .  | Construction Contractor    | S   | As per detailed design no tree cutting is required along proposed water supply and sewer networks alignments | S         | As per detailed design no tree cutting is required along proposed water supply and sewer networks alignments | S         | As per detailed design no tree cutting is required along proposed water supply and sewer networks | S         | As per detailed design no tree cutting is required along proposed sewer networks and STP s |

| Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |  |           |   |           |   |           |  |
|--|----------------------------|---|--|-----------|---|-----------|---|-----------|--|
|  |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |  |           |   |           |   |           |  |
|  |                            | WS&S-DDN-01,02 & 03   |  | WW-DDN-01 |   | WW-DDN-02 |   | WW-NTL-01 |  |
|  |                            | Rating  | Remarks  | Rating    | Remarks   | Rating    | Remarks   | Rating    | Remarks  |
|  |                            |   |  |           |   |           | alignments  |           |  |
| <b>Ecological Resources– Faunal</b> <ul style="list-style-type: none"> <li>Prohibit workers from poaching and fishing in river and make awareness among workers</li> <li>If any animal or fish is entrapped during construction works, provide safe passage for them, and do not harm them</li> </ul>  | Construction Contractor    | S   | Being complied, No interrupt is causing to the faunal diversity in any way | S         | Being complied No interrupt is causing to the faunal diversity in any way | S         | Being complied No interrupt is causing to the faunal diversity in any way | N/A       | Being complied, No interrupt is causing to the faunal diversity in any way |
| <b>Land use</b><br>The impact due to change in land use will be negligible due to this project.  | Not Applicable             | NA  | NA   | NA        | NA  | NA        | NA  | NA        | NA   |
| <b>Accessibility</b> <ul style="list-style-type: none"> <li>(i) Plan sewer line works to minimize traffic disturbance / blockades; as the sewer lines are to be laid in all the roads and streets in the town,</li> <li>(ii) work planning is crucial to minimize the inconvenience to public</li> <li>(iii) Prepare and implement a Traffic Management Plan</li> <li>(iv) Duly consider and select sections for trenchless method of pipe laying based on traffic conditions. Plan transportation routes so that heavy vehicles do not use narrow local roads, except in the immediate vicinity of delivery sites;</li> <li>(iv) Schedule transport and hauling activities during non-peak hours;</li> <li>(v) Locate entry and exit points in areas where there is low potential for traffic congestion;</li> <li>(vi) Keep the site free from all unnecessary obstructions;</li> <li>(vii) Drive vehicles in a considerate manner;</li> <li>(viii) Coordinate with Traffic Police for temporary road diversions and with for provision of traffic aids if transportation activities cannot be avoided during peak hours;</li> <li>(ix) Notify affected sensitive receptors 1-week in advance by providing sign boards informing nature and duration of construction works and contact numbers for concerns/complaints.</li> <li>(x) Plan and execute the work in such a way that the period of disturbance/ loss of access is minimum.</li> <li>(xi) Provide pedestrian access in all the locations until normalcy is restored. Provide wooden/metal planks over the open trenches at each house to maintain the access.</li> </ul> | Construction Contractor    | S   | Complied as suggested Traffic Management Plan included as a part of SEMP   | PS        | Pedestrian access needs to be improved                                    | PS        | Pedestrian access needs to be improved                                    | PS        | Pedestrian access needs to be improved                                     |

| Impact fields and Mitigation Measures   | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |                       |           |   |           |   |           |   |
|---|----------------------------|---|-----------------------|-----------|---|-----------|---|-----------|---|
|   |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |                       |           |   |           |   |           |   |
|   |                            | WS&S-DDN-01,02 & 03   |                       | WW-DDN-01 |   | WW-DDN-02 |   | WW-NTL-01 |   |
|   |                            | Rating  | Remarks               | Rating    | Remarks   | Rating    | Remarks   | Rating    | Remarks   |
| <b>Socio-Economic –Income.</b><br>(i) Prepare and implement spoils management plan. Contractor to Implement RP and to follow mitigation measures prescribed<br>(ii) Leave spaces for access between mounds of soil;<br>(ii) Provide walkways and metal sheets where required for people;<br>(iii) Increase workforce in front of critical areas such as institutions, place of worship, business establishment, hospitals, and schools;<br>Consult businesses and institutions regarding operating hours and factoring this in work schedules; and<br>(v) Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints.  | Construction Contractor    | S   | Compiled as suggested | PS        | Pedestrian access needs to be improved                        | PS        | Pedestrian access needs to be improved  | PS        | Pedestrian access needs to be improved                        |
| <b>Occupational Health and Safety</b><br>(i) Comply with all national, state and local core labor laws Following best practice health and safety guidelines: IFC's General EHS Guidelines <sup>41</sup> and Sector Specific (Sanitation) Guidelines <sup>42</sup><br>(ii) Develop and implement site-specific occupational health and safety (OH and S) Plan which will include measures such as: (a) excluding public from the site; (b) ensuring all workers are provided with and use personal protective equipment like helmet, gumboot, safety belt, gloves, nose mask and ear plugs; (c) OH and S Training for all site personnel; (d) documented procedures to be followed for all site activities; and (e) documentation of work-related accidents;<br>(iii) Conduct work in confined spaces, trenches, and at height with suitable precautions and using standards and safe construction methods; do not adopt ad hoc methods; all trenches deeper than 1.5 m shall be provided with safety shoring/braces; and avoid open cutting method for trenches deeper than 6-7 m by adopting trenchless technology<br>(iv) Ensure that qualified first-aid can be provided at all times. Equipped first-aid stations shall be easily accessible throughout the site;<br>(v) Provide medical insurance coverage for workers;<br>(vi) Secure all installations from unauthorized intrusion and accident risks;<br>(vii) The project area experiences extreme temperature during summer months of April and May, which may affect the health of workers engaged in construction work. Contractor should take necessary measures during summers including the following:<br>(a) work schedule should be adjusted to avoid peak temperature hours (12 – 3 PM); (b) provide appropriate shade near the workplace; allow periodic resting and provide adequate water, and (c) provide necessary medicine and facilities to take care of dehydration related health issues | Construction Contractor    | S   | Compiled as suggested | PS        | Campsite management to be improved based on site observations | PS        | Compiled as suggested. DBO contract or was directed to keep first aid box at construction site during the work. | PS        | Campsite management to be improved based on site observations |



| Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |  |           |  |           |  |
|--|----------------------------|---|---|-----------|--|-----------|--|-----------|--|
|  |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |  |           |  |           |  |
|  |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |  | WW-DDN-02 |  | WW-NTL-01 |  |
|  |                            | Rating  | Remarks   | Rating    | Remarks  | Rating    | Remarks  | Rating    | Remarks  |
| encourage physical distance while chatting/discussing. <ul style="list-style-type: none"> <li>• Ensure sufficient stock of soap, sanitizer, washing facility and safe water at the workers' dwelling (both camp site and home).</li> <li>• Encourage frequent hand washing and social distancing at campsite.</li> <li>• Ensure personal distance at least 1 meter (3 feet), preferably 2m (6ft) during lunch, dinner and prayer.</li> </ul> Train workers on how to properly put on, use/wear, and take off protective clothing and equipment. Make these trainings mandatory at worksites and provide 10-15 minutes of a workday for such 'training and encouragement' activities.   |                            |   |   |           |  |           |  |           |  |
| <b>Community Health and Safety.</b><br>(i) Trench excavation and pipeline works shall be conducted in a safe manner; if the allowing public movement along the work sites (pedestrians or vehicles as the case may be) is likely to cause safety risks, movement should be blocked temporarily and work shall be conducted; in such areas, conducting night work or working in small stretches to avoid blockage of traffic/movement no more than few hours in due consultation with the local community and ULB shall be planned<br>(ii) All trenches deeper than 1.5 m shall be provided with safety shoring/braces; and avoid open cutting method for trenches deeper than 6-7 m by adopting trenchless technology<br>(iii) Survey the surrounding vulnerable buildings for likely issues in structural stability / differential settlement during the excavation works<br>(iv) Provide prior information to the local people about the nature and duration of work.<br>(v) Plan routes to avoid times of peak- pedestrian activities.<br>(vi) Liaise with PIU/ULB in identifying high-risk areas on route cards/maps.<br>(vii) Maintain regularly the vehicles and use of manufacturer-approved parts to minimize potentially serious accidents caused by equipment malfunction or premature failure.<br>Provide road signs and flag persons to warn of on-going trenching activities. | Construction Contractor    | S   | Being complied as suggested   | S         | Being complied as suggested.   | PS        | Prevention of pedestrian access to work sites need to be improved  | PS        | Prevention of pedestrian access to work sites need to be improved            |
| <b>Safety of sensitive groups (children, elders etc.) and other pedestrians in narrow streets</b><br>(i) Provide prior information to the local people about the nature and duration of work<br>(ii) Conduct awareness program on safety during the construction work Undertake the construction work stretch-wise; excavation, pipe laying and trench refilling should be completed on the same day   | Construction Contractor    | S   | Being complied All information's related to the project activities are being shared by establishing | S         | Being complied All information's related to the project activities are being | PS        | Being complied All information's related to the project activities | PS        | Being complied All information's related to the project activities are being |

| Impact fields and Mitigation Measures   | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |   |           |   |           |  |
|---|----------------------------|---|---|-----------|---|-----------|---|-----------|--|
|   |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |   |           |   |           |  |
|   |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |   | WW-DDN-02 |   | WW-NTL-01 |  |
|   |                            | Rating  | Remarks   | Rating    | Remarks   | Rating    | Remarks   | Rating    | Remarks  |
| (iv) Provide barricades, and deploy security personnel to ensure safe movement of people and also to prevent unnecessary entry and to avoid accidental fall into open trenches  |                            |   | the information booth at construction sites   |           | shared by establishing the information booth at construction sites.   |           | are being shared by establishing the information booth at construction sites<br><br>Prevention of pedestrian access to work sites need to be improved |           | shared by establishing the information booth at construction sites.<br><br>Prevention of pedestrian access to work sites need to be improved |
| <b>Night Works</b><br>Prepare a night work protocol and obtain prior approval from PIU, and strictly implement and report on implementation of protocol during the workers;<br>Contractors should have handheld noise level meter for measurement of noise during night hours;<br>Contractors should have handheld lux meter for the measurement of illumination during night hours Preferably electrical connection is available for running equipment otherwise soundproof / super silent Diesel Generator set should be available Sound level should not increase as prescribe by CPCB standards;<br>Illumination should be as prescribed in protocol;<br>As far as possible ready-mix concrete from batching plant to be used, otherwise the concrete should be prepared away from residential areas and brought to the site;<br>All the noisy activities like hammering, cutting, crushing, running of heavy equipment should be done in daytime and avoided in nighttime;<br>Workers engaged in night works should have adequate rest/sleep in daytime before start of night works Worker engaged for night works should have previous experience of night works and should be physically fit for | Construction Contractor    | NA  | To be done if required and all the norms will be complied during the work with prior information and permission from PIU. | NA        | To be done if required and all the norms will be complied during the work with prior information and permission from PIU. | NA        | To be done if required and all the norms will be complied during the work with prior information and permission from PIU.                             | NA        | To be done if required and all the norms will be complied during the work with prior information and permission from PIU.                    |

| Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |                       |           |   |           |   |
|--|----------------------------|---|---|-----------|-----------------------|-----------|---|-----------|---|
|  |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |                       |           |   |           |   |
|  |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |                       | WW-DDN-02 |   | WW-NTL-01 |   |
|  |                            | Rating  | Remarks   | Rating    | Remarks               | Rating    | Remarks   | Rating    | Remarks   |
| <p>such works including clear vision in night.</p> <p>All the necessary provisions of traffic aids such as traffic signals, road signage, barricades, cautions boards, traffic diversion boards etc. should be available with fluorescent/retro- reflective arrangements</p> <p>Workers should be trained before start of night works about risks and hazards of night works and their mitigation measures and should be provided all the protective aids (PPEs) including fluorescent/retro-reflective vests. Horns should not be permitted by equipment and vehicles</p> <p>Workers should not shout and create noise</p> <p>First aid and emergency vehicles should be available at site</p> <p>Emergency preparedness plan should be operative during night works</p> <p>Old persons and pregnant women and women having small kids should not work in night-time</p> <p>All the vehicles and equipment being used at night works should have adequate type of silencers/enclosures/mufflers to reduce noise</p> <p>All the vehicles should be checked for working head lamps, tail lamps, inner lights etc. before start of night works PIU/DSC site engineers and contractor's safety personnel should closely monitor the safety of works continuously and noise and illumination levels on hourly basis and maintain photographic and video graphic records as well as register the observations.</p> <p>Night works should be stopped early in the morning at least one hour before start of pedestrian/traffic movement After completion of night works all the site should be cleaned and maintained obstruction free for daytime movement of vehicles and pedestrians</p> <p>Drivers and workers should be alert and responsive during night works</p> <p>All the wages to workers working in night hours should be as per the applicable labor acts.</p> <p>Avoid any nuisance which may create problems to nearby habitants and work peacefully during night hours</p> <p>Night works should not be conducted near hospitals and during peak seasons such as peak tourist season, students' exam times etc</p> |                            |   |   |           |                       |           |   |           |   |
| <p><b>Work in narrow streets</b></p> <p>(i) Conduct awareness program on safety during the construction work</p> <p>(ii) Undertake the construction work stretch-wise; excavation, pipe laying and trench refilling should be completed on the same day</p> <p>(iii) Provide barricades, and deploy security personnel to ensure safe movement of people and also to prevent unnecessary entry and to avoid accidental fall into open trenches</p> <p>(iv) Trench excavation and pipeline works shall be conducted in a safe manner; if the allowing public movement along the work sites (pedestrians or vehicles as the case may be) is likely to cause safety risks, movement should be blocked temporarily and work shall be conducted; in such areas,</p>   | Construction Contractor    | PS  | Being complied as suggested. DBO Contractor was directed to provide the ramp for the easy access to their home. | S         | Compiled as suggested | PS        | Prevention of pedestrian access to work sites need to be improved | PS        | Prevention of pedestrian access to work sites need to be improved |



| Impact fields and Mitigation Measures   | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |  |           |  |           |  |           |  |
|---|----------------------------|---|--|-----------|--|-----------|--|-----------|--|
|   |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |  |           |  |           |  |           |  |
|   |                            | WS&S-DDN-01,02 & 03   |  | WW-DDN-01 |  | WW-DDN-02 |  | WW-NTL-01 |  |
|   |                            | Rating  | Remarks  | Rating    | Remarks  | Rating    | Remarks  | Rating    | Remarks  |
| conducting night work or working in small stretches to avoid blockage of traffic/movement no more than few hours in due consultation with the local community and ULB shall be planned  |                            |   |  |           |  |           |  |           |  |
| <b>Trenchless Pipe installation</b><br>Pipe shall be installed by the horizontal directional drilling (HDD) methods where required. If the method is not feasible for any road, the contractor shall inform the Project Manager and gain prior approval for an alternative method or for open trench method. <ul style="list-style-type: none"> <li>Provide outdoor sound blanket or noise curtain wall to help alleviate the noise impact due to HDD.</li> </ul> Monitor the noise level to ensure the maximum levels are not exceeded. Excavation material shall be removed from the conduit as the work progresses. No accumulation of excavated material within the conduit will be permitted. <ul style="list-style-type: none"> <li>The contractor shall provide sediment and erosion control measures in accordance with local environmental legislation.</li> <li>The contractor shall supply portable mud tanks or construct temporary mud pits to contain excess drill fluids during construction. Spent drilling fluids and cuttings shall be confined to the entrance and exit pits.</li> <li>The contractor shall take all necessary precautions to minimize the damage to the adjacent properties. The contractor shall take all necessary precautions to minimize the damage to the adjacent properties.</li> <li>Drilling fluid/ bentonite slurry that enters the pipe shall be removed by flushing or other suitable methods.</li> </ul> Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6-8m <sup>3</sup> capacities shall be used for settling waste-waters prior to disposal. <ul style="list-style-type: none"> <li>The contractor shall be responsible for cleanup and restoration of the site.</li> <li>Pits excavated to permit connection of bored pipe shall be backfilled, and disturbed areas shall be restored to their original state or better. Sections of sidewalks, curbs, and gutters or other permanent improvements damaged during HDD operations shall be repaired or replaced at the contractor's expense.</li> </ul> | Construction Contractor    | NA  | NA for this SEMR period<br><br>No trenchless pipe installation conducted during the period       | NA        | NA for this SEMR period<br>No trenchless pipe installation conducted during the period | NA        | NA for this SEMR period<br>No trenchless pipe installation conducted during the period | NA        | NA for this SEMR period<br>No trenchless pipe installation conducted during the period |
| <b>Construction camps and worker facilities</b><br>(i) Consult with PIU before locating project offices, sheds, and construction plants.<br>(ii) Minimize removal of vegetation and disallow cutting of trees.<br>(iii) Provide drinking water, water for other uses, and sanitation facilities for employees.<br>(iv) Provided temporary rest and eating area at all work sites<br>Ensure conditions of livability at work camps are always maintained at the  | Construction Contractor    | S   | The camp has been constructed for the present need of the workers as per the IFC guidelines. All | PS        | The camp has been constructed for the present need of the workers as per the IFC       | PS        | The camp has been constructed for the present  | PS        | The camp has been constructed for the present need of the workers as                   |

| Impact fields and Mitigation Measures   | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |  |           |  |           |   |
|---|----------------------------|---|---|-----------|--|-----------|--|-----------|---|
|   |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |  |           |  |           |   |
|   |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |  | WW-DDN-02 |  | WW-NTL-01 |   |
|   |                            | Rating  | Remarks   | Rating    | Remarks  | Rating    | Remarks  | Rating    | Remarks   |
| <p>highest standards possible; living quarters and construction camps shall be provided with standard materials (as far as possible to use portable ready to fit-in reusable cabins with proper ventilation); thatched huts, and facilities constructed with materials like GI sheets, tarpaulins, etc., shall not be used as accommodation for workers; accommodation shall meet the IFC standards for workers accommodation which include: provision of safe housing, availability of electricity plumbing, water and sanitation, adequate fire protection and dormitory/room facilities; accommodation shall be in the range from 10 to 12.5 cubic meters (volume) or 4 to 5.5 square meters (surface) per worker, a minimum ceiling height of 2.10 meters; a reasonable number of workers are allowed to share the same room – (standards range from 2 to 8 workers); workers with accompanying families shall be provided with a proper and safe accommodation</p> <p>(vi) Train employees in the storage and handling of materials which can potentially cause soil contamination.</p> <p>(vii) Recover used oil and lubricants and reuse or remove from the site;</p> <p>(viii) Manage solid waste according to the preference hierarchy: reuse, recycling and disposal to designated areas.</p> <p>(ix) Ensure unauthorized persons specially children are not allowed in any worksite at any given time.</p> |                            |   | the norms will be followed as per requirement   |           | guidelines. All the norms will be followed as per requirement. Proper residence facility, kitchen and washing area should be provided at labour camp. Any type of construction material should not be stored in the premises of labour camp. |           | need of the workers as per the IFC guidelines. Some improvement is needed in hygienity and cleanliness of the camp. LPG should be provided etc. All the norms will be followed as per requirement. |           | per the IFC guidelines. All the norms will be followed as per requirement. Male and female toilets should be marked at labour camp and hygienity should be maintained labour camp and its premises. |
| <p><b>Groundwater exploitation</b></p> <p>To avoid over exploitation of groundwater resources, judicious use and proper scientific planning is required for further developments by the Government. Prevent pollutants from contaminating the soil and the ground water. • All tube wells, test holes, monitoring wells that are no longer in use or needed shall be properly decommissioned; • Storage of lubricants and fuel at least 50 m from water bodies • Storage of fuel and lubricants in double hulled tanks.</p> <p>Fuel and other petroleum products stored at storage areas away from water drainage and protected by impermeable lining and bonded 110%.</p> <p>• Daily control of machinery and vehicles for leakages</p> <p>Collection of waste during construction activities • Provide uncontaminated water for dust suppression • Monitor groundwater quality according to the environmental monitoring plan.</p>  | Construction Contractor    | S   | Being complied as suggested as Environmental Monitoring is being done as per the Environmental monitoring plan with complying all measures for ground water exploitation. | S         | Being complied as suggested as Environmental Monitoring is being done as per the Environmental monitoring  | S         | Being complied as suggested as Environmental Monitoring is being done as per the Environmental   | S         | Being complied as suggested as Environmental Monitoring is being done as per the Environmental monitoring   |

| Impact fields and Mitigation Measures  | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |   |           |   |           |   |
|--|----------------------------|---|---|-----------|---|-----------|---|-----------|---|
|  |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |   |           |   |           |   |
|  |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |   | WW-DDN-02 |   | WW-NTL-01 |   |
|  |                            | Rating  | Remarks   | Rating    | Remarks   | Rating    | Remarks   | Rating    | Remarks   |
|  |                            |   |   |           | plan with complying all measures for ground water exploitation.   |           | monitoring plan with complying all measures for ground water exploitation.                              |           | plan with complying all measures for ground water exploitation.   |
| <b>Social and Cultural Resources</b><br>(i) Strictly follow the protocol for chance finds in any excavation work;<br>(ii) Create awareness among the workers, supervisors and engineers about the chance finds during excavation work<br>(iii) Stop work immediately to allow further investigation if any finds are suspected;<br>(iv) Inform local Archeological Department / Museum office if a find is suspected and take any action, they require to ensure its removal or protection in situ | Construction Contractor    | S   | No archaeological site is situated nearby the project activities. | S         | No archaeological site is situated nearby the project activities. | S         | No archaeological site is situated nearby the project activities.                                       | S         | No archaeological site is situated nearby the project activities. |
| <b>Monsoon preparedness</b><br>(i) As for a possible avoid trench works and excavation works (pipe laying) during monsoon season to avoid any water logging and accident due to it<br>(ii) if open trenches are not avoidable during monsoon, keep ready all the mitigations measure to avoid water logging such as dewatering pumps and sufficient pipes, traffic assistance, barricades etc. Keep emergency response system ready before monsoon/heavy rain fall                                 | Construction Contractor    | S   | Will be complied as suggested.                                    | S         | Being complied  | PS        | Being complied as suggested<br><br>Monsoon preparedness needs to be improved based on site observations | S         | Being complied as suggested.                                      |
| <b>Submission of EMP implementation report</b><br>(i) Appointment of supervisor to ensure EMP implementation<br>Timely submission of monitoring reports including pictures   | Construction Contractor    | S   | Complied as suggested   | S         | Complied as suggested   | S         | Complied as suggested   | S         | Complied as suggested   |

| Impact fields and Mitigation Measures   | Responsible for mitigation | Compliance rating for implementation of EMP Measures                            |   |           |   |           |   |           |   |
|---|----------------------------|---|---|-----------|---|-----------|---|-----------|---|
|   |                            | 1. S / Satisfactory<br>2. PS / Partially Satisfactory<br>3. US / Unsatisfactory |   |           |   |           |   |           |   |
|   |                            | WS&S-DDN-01,02 & 03   |   | WW-DDN-01 |   | WW-DDN-02 |   | WW-NTL-01 |   |
|   |                            | Rating  | Remarks   | Rating    | Remarks   | Rating    | Remarks   | Rating    | Remarks   |
| <b>Post-construction clean-up</b><br>(i) Remove all spoils wreckage, rubbish, or temporary structures (such as buildings, shelters, and latrines) which are no longer required; and<br>(ii) All excavated roads shall be reinstated to original condition.<br>(iii) All disrupted utilities restored<br>(iv) All affected structures rehabilitated/compensated<br>(v) The area that previously housed the construction camp is to be checked for spills of substances such as oil, paint, etc. and these shall be cleaned up.<br>(vi) All hardened surfaces within the construction camp area shall be ripped, all imported materials removed, and the area shall be top soiled and re-grassed using the guidelines set out in the re-vegetation specification that forms part of this document.<br>(vii) The contractor must arrange the cancellation of all temporary services. Request PIU to report in writing that worksites and camps have been vacated and restored to pre-project conditions before acceptance of work. | Construction Contractor    | -   | Will be complied upon completion of construction activities at work sites | -         | Will be complied upon completion of construction activities at work sites | -         | Will be complied upon completion of construction activities at work sites | -         | Will be complied upon completion of construction activities at work sites |

## E. Findings on EMP Compliance

42. **Construction stage measures.** The construction work has been started at all six packages and as per the given detail in table 15 and appended as appendix 3 & 5. The package wise status is following:

43. **Banjarawala Package-01,02 &03 (WS&S-DDN-01, WS&S-DDN-02 and WS&S-DDN-03):** These are the water supply and Sewer projects, during the construction activities, all the suggestive measures are followed at site but some of the site was found dusty, so water sprinkling was suggested on the site. Beside this some of the work was carried out in narrow street, so the ramp was suggested to provide easy access to homes. All other compliances were found in satisfactory condition as suggested in Construction Stage Mitigation Measures (Refer Table-15). DBO contractor was suggested to comply with all the SEMP provisions.

44. **THDC/Yamuna colony (WW-DDN-01):** This is sewer project and all the suggestive measures are followed and in satisfactory (S) condition at site except some mismanagement at labour camp and categorized as Partially Satisfactory (PS) condition. DBO Contractor was suggested to maintain hygiene, proper residence facilities and disallow storage of construction material at labour camp (Please Refer Table-15).

45. **Raipur (WW-DDN-02):** This is also a sewer project with the construction of 18 MLD STP with co-treatment facility. In this package, it was observed that first aid box was not available at construction site, some Improvement related to cleanliness and hygiene is also needed at labour camp. DBO Contractor was instructed to keep the first-aid box at site during construction work and to maintain the hygiene at labour camp as these components was found in Partially Satisfactory (PS) category, the rest of the parameters was found in satisfactory conditions (Please refer Table-15).

46. **Nainital (WW-NTL-01):** This is sewer project with the construction of 17.5 MLD STP at Russi. All the parameters were found in Satisfactory (S) conditions except some of the compliances at labour camp were found in poor conditions and categorized as Partially Satisfactory (PS). DBO Contractor was suggested to follow the IFC guidelines to maintain the cleanliness and hygiene at labour camp and it was also advised to the contractor that the toilets should be separate for male and female and marked properly (Please Refer Table-16).

**Table 16: Package-wise Compliance with Construction stage EMP<sup>2</sup>**

| S. No. | Package     | Overall compliance with Design stage EMP | Overall compliance with preconstruction stage EMP | Overall compliance with construction stage EMP |
|--------|-------------|--|---|--|
| 1      | WS&S-DDN-01 | Fair                                     | Fair  | Good   |
| 2      | WS&S-DDN-02 | Good                                     | Good  | Good   |
| 3      | WS&S-DDN-03 | Good                                     | Good  | Fair   |
| 4      | WW-DDN-01   | Good                                     | Good  | Fair   |
| 5      | WW-DDN-02   | Fair                                     | Fair  | Fair   |
| 6      | WW-NTL-01   | Fair                                     | Fair  | Fair   |

<sup>2</sup> Very Good (all measures implemented satisfactorily)

Good (most (>75%) measures implemented satisfactorily & none unsatisfactorily)

Fair (many (50-75%) measures implemented satisfactorily & none unsatisfactorily)

Poor (few (<25%) measures implemented unsatisfactorily)

Very Poor (most (>25%) measures implemented unsatisfactorily or not implemented)

## F. IMPLEMENTATION OF HEALTH & SAFETY COVID-19 PLAN

47. **H&S COVID-19 Plan Preparation.** Status of preparation and approval of Health and Safety COVID-19 Plan is provided in the following table.

**Table 17: Status of H&S COVID-19 Plan**

| H&S COVID-19 Plan | Approval          | Update   | Remarks   |
|-------------------|-------------------|----------|---|
| WS&S-DDN-01       | Yes<br>23-05-2022 | Approved | Implemented, Thermal scanning logs Site Quarantine facility, Medication facilities made available |
| WS&S-DDN-02       | Yes<br>23-05-2022 | Approved | Implemented, Thermal scanning logs Site Quarantine facility, Medication facilities made available |
| WS&S-DDN-03       | Yes<br>23-05-2022 | Approved | Implemented, Thermal scanning logs Site Quarantine facility, Medication facilities made available |
| WW-DDN-01         | Yes<br>23-05-2022 | Approved | Implemented, Thermal scanning logs Site Quarantine facility, Medication facilities made available |
| WW-DDN-02         | Yes<br>08-06-2022 | Approved | Implemented, Thermal scanning logs Site Quarantine facility, Medication facilities made available |
| WW-NTL-01         | Yes<br>08-06-2022 | Approved | Implemented, Thermal scanning logs Site Quarantine facility, Medication facilities made available |

48. H&S COVID-19 Plan Implementation.

### Screening:

49. Apart from the regular information collected during the screening process, additional self – declaration form shall be obtained to identify the COVID-19 risk level of workmen. Implementation of COVID-19 is appended as Appendix-4 in this SEMR report.

50. This information shall include:

- Place of his latest stay (to identify whether, it is a hotspot).
- Contact with any confirmed or suspected COVID 19 individual.
- Contact with persons who have a travel history to hot spots.
- Download Aarogyam Setu app in their mobile phone.

### Medical Check-up by Doctor:

- All workmen shall be subjected to stringent medical check-up by the medical practitioner
- before allowing for EHS Induction.

- The doctor shall consider the additional information provided by the workmen in the
- screening, while checking the workmen.

#### **EHS Induction:**

- Number of workmen participating in EHS Induction shall be restricted to maintain the social distance during training.
- In addition to the regular EHS induction, workmen will be trained on COVID 19 risks and the precautionary measures, covering the following topics:
  - Symptoms of COVID 19
  - How virus spreads
  - Importance of maintaining social distancing
  - Importance and DO's and DON'T's of hand washing
  - Overview of the precautionary measure taken at site for COVID 19
  - Roles & Responsibility of workmen specific to the precautions towards COVID 19
  - Reporting in case of symptoms like Flu

#### **Training & Awareness:**

- All the staff members, ERT Members, Supervisor & all workmen shall be trained specific to COVID 19 risks and controls measures through regular interval CWT (contractor workmen training), Site specific Trainings & daily PEP talks.

51. Refer appendix-4 for the COVID related activities at sites and package wise photographs are given below.

#### **Medical Camp at Site**



**WS&S-DDN-01**



**WS&S-DDN-02**



**WS&S-DDN-03**





## G. CONSTRUCTION WORK-RELATED ACCIDENTS

52. During the construction work at all six packages, some of the accidents were happened on the construction site as during the current reporting period 09 (nos.) accidents, 08 accidents, 39 accidents, 03 accidents 08 accidents and 13 accidents were recorded at Banjarawala Package-01, 02, 03, THDC, Raipur and Nainital, respectively. While in the previous reporting period, Total accidents were recorded 210 from which 19 (nos.) was recorded in Banjarawala Package-01, 22 in Banjarawala Package-02, 39 in Banjarawala Package-03, 03 at THDC/Yamuna colony, 28 in Raipur package and 13 accidents were recorded in Nainital Package. Only minor injuries were recorded and all the injured staff has been resumed at work (Please refer Table 17 a).

**Table17 a: Details of incidents during January '23 to June '23**

| Package     | No of incidents occurred |                            |            | Type of Incidents        |       |       |                            |       |       |            |       |       | Remark  |
|-------------|--------------------------|----------------------------|------------|--------------------------|-------|-------|----------------------------|-------|-------|------------|-------|-------|---|
|             | Current Reporting period | Previous Reporting periods | Cumulative | Current Reporting Period |       |       | Previous Reporting periods |       |       | Cumulative |       |       |   |
|             |                          |                            |            | Major                    | Minor | Fatal | Major                      | Minor | Fatal | Major      | Minor | Fatal |   |
| WS&S-DDN-01 | 9                        | 19                         | 28         | 0                        | 9     | 0     | 0                          | 19    | 0     | 0          | 28    | 0     | Minor injuries were occurred during construction work and medicines was given as per the prescription of Doctor, and the staff resumed on the duty now. |
| WS&S-DDN-02 | 8                        | 22                         | 30         | 0                        | 8     | 0     | 0                          | 22    | 0     | 0          | 30    | 0     |   |
| WS&S-DDN-03 | 39                       | 38                         | 77         | 0                        | 39    | 0     | 0                          | 38    | 0     | 0          | 77    | 0     |   |
| WW-DDN-01   | 3                        | 10                         | 13         | 0                        | 3     | 0     | 0                          | 10    | 0     | 0          | 13    | 0     |   |
| WW-DDN-02   | 8                        | 28                         | 36         | 0                        | 8     | 0     | 0                          | 28    | 0     | 0          | 36    | 0     |   |
| WW-NTL-01   | 13                       | 13                         | 26         | 0                        | 13    | 0     | 0                          | 13    | 0     | 0          | 26    | 0     |   |
| Total       | 80                       | 130                        | 210        | 0                        | 80    | 0     |                            | 130   | 0     | 0          | 210   | 0     |   |



## H. Best practices / environment improvement activities.

53. Details of innovative practices / environmental improvements activities conducted at the sites which are not actually part of EMP like water conservation, waste management, plastic-free sites, tree plantation etc. are given below:

### I. Site Specific Issues and Present Compliance Status

54. A few site- specific issues and compliance status as recorded during the report period are shown below.

|  |  |   |
|--|--|---|
|   |   |   |
| WS&S-DDN-01 Labour camp is in satisfactory condition                               | WS&S-DDN-02 Kitchen area at Labour camp in satisfactory condition                    | WS&S-DDN-03 Labour Camp   |
|  |  |  |
| WW-DDN-01 Labour camp is well maintained   | WW-DDN-02 was in satisfactory condition,   | WW-NTL-01 Labour camp   |

55. **Use of PPEs e.g., safety harness, jacket.** Although the usage of PPEs at work has improved but still some violations were observed on site. Violations such as non-use of helmet, shoes, gloves, goggles, masks etc. while working for excavation, construction of manholes, pipe laying and other works are mentioned below.



**Fig:** Banjarawala Package-01 work at STP site



**Fig:** Banjarawala Package-02 Reinforcement work of footing for OHT




**Fig:** Banjarawala Package-03 1900KL second time beam concrete work



**Fig:** THDC package workers carrying out backfilling work after pipe laying.



**Fig:** At Raipur package Concreting at STP, Kuanwala for SBR



**Fig:** At Nainital package workers carrying out excavation works.

56. Barricading and caution tapes along pipelines Although barricading and installation of caution tapes are mandatory requirements while laying of pipelines but on many instances



such practices were not seen earlier at sites. However, upon constant supervision and awareness campaigning by PMDSC, such practices are now observed at most sites.

57. Plantation drive was organized on dated 5<sup>th</sup> June 2023 at Banjarawala THDC and Nainital package. The local trees were planted by the joint efforts of UUSDA, PMDSC and DBO contractor. On the other hand, National Safety Day was organized by the DBO Contractor in the presence of PMDSC, at Raipur package. During the program all the participant were made aware about the safety norms and use of PPEs during the construction work.

58. A program was organized by DBO contractors on the occasion of World Environment Day with the WED theme #Beat Plastic Pollution.

**Plantation drive at Banjarawala package-01, Nainital and THDC Yamuna colony on the occasion of World Environment Day 2023.**

| WW-NTL-01  | WS&S-DDN-01   |
|--|---|
|  |  |
| WW-DDN-01  |   |



A program organized on National Safety Day (04<sup>th</sup> March 2023)



WW-DDN-02 ( Raipur Package)





Public Information Booth at Banjarawala  
Package -3

Public Information Booth at THDC/Yamuna  
colony package

## VII. ENVIRONMENTAL MONITORING

### A. Environmental Quality Monitoring

59. IEE and EMP / SEMR require conduct of ambient environmental quality monitoring throughout implementation. These includes monitoring ambient air, water, noise, etc., in and around project sites to assess the quality and changes with respect to baseline conditions. Per the EMP and contract, Contractors are responsible to conduct the monitoring, and following Table 18 shows the status of environmental monitoring conducted by contractors, package-wise for all awarded contracts.

**Table 18: Status Environmental Monitoring of Awarded Packages**

| Package No  | Monitoring during construction             |  | Periodic Monitoring in Reporting Period  |                          |
|-------------|--|--|--|--------------------------|
|             | Date/period of monitoring                  | Environmental parameters   | Dates/period of monitoring   | Environmental parameters |
| WS&S-DDN-01 | First Quarter<br>21-03-2023 to 24-03-2023  | <b>i. Ambient air quality</b><br>PM <sub>10</sub> , PM <sub>2.5</sub> NO <sub>2</sub> , SO <sub>2</sub> ,CO<br><b>ii. Ambient Noise</b><br>L <sub>day</sub> and L <sub>night</sub> (in Leq dBA) 24 hrs basis as per methods and norms approved by CPCB (Day/Night time monitoring)<br><b>iii. Surface Water Quality</b><br>pH, Turbidity, Total Hardness, DO, BOD, COD, Chloride, Hg, Iron, TDS, TSS, Calcium, Zn, Cr+6, Magnesium, Copper, Manganese, Sulphate, Cyanide, Nitrate, Sodium, Potassium, Fluoride, Cadmium, Arsenic, Lead, Boron, | The monitoring of Construction period has been conducted for both quarter (January 2023 to March 2023 and April to June 2023). The monitoring will be conducted after monsoon. |                          |
|             | Second Quarter<br>17-05-2023 to 21-05-2023 |  |  |                          |
| WS&S-DDN-02 | First Quarter<br>07-02-2023 to 08-02-2023  |  |  |                          |
|             | Second Quarter<br>20-06-2023 to 23-06-2023 |  |  |                          |
| WS&S-DDN-03 | First Quarter<br>15-02-2023 to 22-02-2023  |  |  |                          |
|             | Second Quarter                             |  |  |                          |

|           |  |  |  |
|-----------|--|--|--|
|           | 17-06-2023 to 23-06-2023                   | Selenium, Aluminium, Total residual Chlorine. Total and Faecal Coliform  |  |
| WW-DDN-01 | First Quarter<br>25-03-2023 to 31-03-2023  | <b>iv. Ground Water Quality</b><br>pH, TDS, Total Hardness, Zn, Chloride, Iron, Copper, DO, Manganese, Sulphate, Nitrate, Fluoride, Hg, Cadmium, Cr+6, Arsenic, Lead, Total Alkalinity, Phosphate, Phenolic compound   |  |
|           | Second Quarter<br>21-06-2023 to 26-06-2023 |  |  |
| WW-DDN-02 | First Quarter<br>16-02-2023 to 21-02-2023  | <b>v. Soil Quality</b><br>pH, Elect. Conductivity (at 250C), Moisture (at 1050C), Texture (silt, clay, sand), Calcium (as CaO), Magnesium (as Mg), Permeability, Nitrogen (as N), Sodium (as Na), Phosphate (as PO4), Potassium (as K), Organic Matter, oil and grease |  |
|           | Second Quarter<br>04-06-2023 to 08-06-2023 |  |  |
| WW-NTL-01 | First Quarter<br>22-03-2023 to 27-03-2023  |  |  |
|           | Second Quarter<br>14-06-2023 to 17-06-2023 |  |  |


60. **Monitoring parameters.** Monitoring parameters are considered as per the approved IEE and SEMP and already mentioned in Table 18.

61. **Monitoring Frequency.** Environmental monitoring will be conducted quarterly except Monsoon.

62. **Monitoring Locations.** Number of locations/sampling points considered as specified in the approved IEE and SEMP. Location of monitoring/sampling points are selected based on parameters such as representative locations, meteorological conditions (wind direction), land use, terrain, natural drainage etc.


63. The Package wise monitoring locations for the projects are marked maps and presented below.

**Figure 5: Ambient Air Quality, Noise Level and Surface Water, ground water and Soil Monitoring Stations at Banjarawala Package-01 (Package WS&S-DDN-01)**






**Figure 6: Ambient Air Quality, Noise Level and Surface Water, ground water and Soil Monitoring Stations at Banjarawala Package-02 (Package WS&S-DDN-02)**






**Figure 7: Ambient Air Quality, Noise Level and Surface Water, ground water and Soil Monitoring Stations at Banjarawala Package-03 (Package WS&S-DDN-03)**




**Figure 8: Ambient Air Quality, Noise Level and Surface Water, ground water and Soil Monitoring Stations at Raipur Package (PackageWW-DDN-02)**






**Figure 9: Ambient Air Quality, Noise Level and Surface Water, ground water and Soil Monitoring Stations at Nainital Package (Package WW-NTL-01)**



**Figure 10A: Ambient Air Quality, Noise Level and Surface Water, ground water and Soil Monitoring Stations at THDC and Yamuna colony (Package WW-DDN-01)**



64. **Monitoring (Sampling & Analysis) Methodology.** Sampling and analysis have been carried out by the contractors via the NABL accredited laboratories, which adopted acceptable and standard methods for sampling, analysis, and results. Sampling and adopted monitoring methods are discussed below: are presented in Table 19.

65. Ambient Air Monitoring Respirable Dust Samplers and Fine Dust Samplers (Model no.-IES-MINI COMBO-309) have been used to collect samples for PM (10) and PM (2.5) in

ambient air at a flow rate of 1.2 m<sup>3</sup>/min. The ambient air was sucked through the cyclone and filter paper by a blower. Samples of gases were drawn at a flow rate of 0.5 liters per minute and were analyzed in the laboratory. Ambient air quality monitoring methodology is given in table below.

**Table 19: Methodology for the Ambient Air Monitoring**

| Sl. No | Parameters        | Measurement Method  | Analysis Standard              |
|--------|-------------------|---|--------------------------------|
| 1.     | PM <sub>10</sub>  | Gravimetric   | IS:5182 Part-23, RA-2017       |
| 2.     | PM <sub>2.5</sub> | Gravimetric   | USEPA CFR-40, Part-50          |
| 3.     | SO <sub>2</sub>   | Colorimetric (EPA modified West & Geake Method)             | IS:5182 Part-2, 2001, RA-2017  |
| 4.     | NO <sub>x</sub>   | Colorimetric (Arsenite modified Jacobs & Hochheiser Method) | IS:5182 Part-6, 2006, RA-2017  |
| 5.     | CO                | Non-Dispersive Infra-Red (NDIR) Spectroscopy Technique      | IS:5182 Part-10, 1999, RA-2014 |

66. **Methodology of Surface and Ground Water Monitoring.** In order to establish baseline/ during construction conditions, grab samples were collected from water source and were analyzed for various parameters as per the procedures laid down in the BIS. Samples were collected as per IS- 2488 (Part I-V). Surface water samples were analyzed as per surface water quality criteria by Central Pollution Control Board (CPCB) for class B and C. Ground water samples were also analyzed as per method provided by CPCB. Wet chemical, Atomic Absorption Spectrophotometer and UV/VIS Spectrophotometer were used for analysis of water samples according to the necessity.

67. **Methodology of Noise Monitoring.** Precision Sound Meter-BTMETER-BT-882A digital decibel tester was used to monitor the noise levels. Noise level was monitored continuously for 24 hours with one-hour interval. Noise level was measured in the form of Leq dB(A), - Day and Night.

## **B. Monitoring Results**

68. As per the environmental Monitoring plan, the environmental monitoring was conducted in both quarters (Ist quarter, January 2023 to March 2023 and IInd Quarter, April 2023 to June 2023). The package wise findings of both quarter are as follows:

69. Environmental Quality Monitoring Results of **Banjarawala Package-01** and observations

### **i. Surface Water Quality**

During the construction period surface water was collected and analysed for selected parameters as given in the Environmental Monitoring Plan. The obtained results clearly shown that Bindal river is fully loaded with the E. Coli and total coliform, due to the waste water which is coming from the nearby households without any prior treatment and also give a rise in the values of BOD and COD while the value of dissolved oxygen was found below the standard.

### **ii. Ground Water Quality**

Ground water was also monitored in the project area for selected parameters as given in Environmental Monitoring Plan and sample were collected from different location for environmental monitoring during construction and it was found that all the studied parameters were within the range in comparison with BIS standard 10500:2012 during both quarter.

**iii. Air Quality Monitoring**

Air quality for the selected parameters was also carried out as per Environmental Monitoring Plan and it was observed that all the values were within standard limit in comparison of CPCB NAAQS 2009 standard and some hike was recorded in PM10 and PM2.5 in comparison of WHO standards during both quarter due to vehicular movement.

**iv. Noise Quality Monitoring**

Day and night time noise monitoring was also conducted in the different zones and it was observed that all results were found within the standard limit in comparison of CPCB and WHO during both quarter.

**v. Soil Quality**

During both quarter, Soil quality was also monitored in the project area for selected parameters to collect the environmental monitoring results during construction period and it was observed that there was no major issue in the soil quality. As per the results the soil was sandy in the particular area.


**Table 19A: Surface Water Monitoring results- WS&S-DDN-01**

| Surface Water Test Results |   |       |               |                     |                        |                |                     |                        |
|----------------------------|---|-------|---------------|---------------------|------------------------|----------------|---------------------|------------------------|
| S.No                       | Parameters                                    | Units | First Quarter |                     |                        | Second Quarter |                     |                        |
|                            |   |       | STP<br>11 MLD | Near Labour<br>Camp | New Basti,<br>Near-OHT | STP<br>11 MLD  | Near Labour<br>Camp | New Basti<br>,Near-OHT |
| 1                          | pH  | -     | 7.51          | 7.35                | 7.6                    | 7.47           | 7.25                | 7.49                   |
| 2                          | Turbidity                                     | NTU   | <1.0          | <1.0                | <1.0                   | <1.0           | <1.0                | <1.0                   |
| 3                          | Total Suspended Solid                         | mg/l  | <4.0          | <4.0                | <4.0                   | <4.0           | <4.0                | <4.0                   |
| 4                          | Biological Oxygen Demand (at 27°C for 3 days) | mg/l  | 20.5          | 17.5                | 18                     | 20             | 19                  | 17.5                   |
| 5                          | Dissolved Oxygen (as O <sub>2</sub> )Min.     | mg/l  | 4.2           | 5.1                 | 5.5                    | 4.5            | 4.5                 | 5.8                    |
| 6                          | Calcium ( as Ca )                             | mg/l  | 58.8          | 104                 | 94.4                   | 56             | 100.8               | 88                     |
| 7                          | Magnesium (as Mg )                            | mg/l  | 20.77         | 43.92               | 45.93                  | 19.79          | 41.04               | 43                     |
| 8                          | Chloride ( as Cl )                            | mg/l  | 30            | 90                  | 62                     | 36             | 94.2                | 68                     |
| 9                          | Iron (as Fe )                                 | mg/l  | <0.05         | <0.05               | <0.05                  | <0.05          | <0.05               | <0.05                  |
| 10                         | Fluoride ( as F )                             | mg/l  | <0.1          | <0.1                | <0.1                   | <0.1           | <0.1                | <0.1                   |
| 11                         | Total Dissolved Solid                         | mg/l  | 410           | 778                 | 692                    | 384            | 760                 | 674                    |
| 12                         | Total Hardness ( as CaCO <sub>3</sub> )       | mg/l  | 230           | 440                 | 424                    | 221            | 420                 | 396                    |
| 13                         | Sulphate ( as SO <sub>4</sub> )               | mg/l  | 36.8          | 49.64               | 43.2                   | 28.4           | 45.7                | 34.8                   |
| 14                         | Sodium ( as Na )                              | mg/l  | 3.04          | 5.26                | 4.18                   | 2.74           | 5.58                | 3.85                   |
| 15                         | Manganese (as Mn )                            | mg/l  | <0.1          | <0.1                | <0.1                   | <0.1           | <0.1                | <0.1                   |
| 16                         | Total Chromium ( as Cr )                      | mg/l  | <0.05         | <0.05               | <0.05                  | <0.05          | <0.05               | <0.05                  |
| 17                         | Zink ( as Zn )                                | mg/l  | <0.05         | <0.05               | <0.05                  | <0.05          | <0.05               | <0.05                  |
| 18                         | Potassium ( as K )                            | mg/l  | <0.1          | <0.1                | <0.1                   | <0.1           | <0.1                | <0.1                   |
| 19                         | Nitrate ( as NO <sub>3</sub> )                | mg/l  | 3.87          | 6.31                | 4.96                   | 3.22           | 5.99                | 3.67                   |
| 20                         | Cadmium ( as Cd )                             | mg/   | <0.01         | <0.01               | <0.01                  | <0.01          | <0.01               | <0.01                  |
| 21                         | Lead ( as Pb )                                | mg/l  | <0.01         | <0.01               | <0.01                  | <0.01          | <0.01               | <0.01                  |
| 22                         | Copper ( as Cu )                              | mg/l  | <0.01         | <0.01               | <0.01                  | <0.01          | <0.1                | <0.01                  |
| 23                         | Chemical Oxygen Demand (as O <sub>2</sub> )   | mg/l  | 112           | 92                  | 100                    | 108            | 104                 | 96                     |


| Surface Water Test Results |                         |       |                  |                     |                        |                  |                     |                        |
|----------------------------|-------------------------|-------|------------------|---------------------|------------------------|------------------|---------------------|------------------------|
| S.No                       | Parameters              | Units | First Quarter    |                     |                        | Second Quarter   |                     |                        |
|                            |                         |       | STP<br>11 MLD    | Near Labour<br>Camp | New Basti,<br>Near-OHT | STP<br>11 MLD    | Near Labour<br>Camp | New Basti<br>,Near-OHT |
| 24                         | Arsenic ( as As )       | mg/l  | <0.01            | <0.01               | <0.01                  | <0.01            | <0.01               | <0.01                  |
| 25                         | Total Residual Chlorine | mg/l  | Nil              | Nil                 | Nil                    | Nil              | Nil                 | Nil                    |
| 26                         | Mercury ( as Hg )       | mg/l  | BDL (MDL-0.01)   | BDL (MDL-0.01 )     | BDL (MDL-0.01)         | BDL (MDL-0.01)   | BDL (MDL-0.01)      | BDL (MDL-0.01)         |
| 27                         | Cyanide ( as CN )       | mg/l  | BDL (MDL-0.002)  | BDL (MDL-0.002 )    | BDL (MDL-0.002)        | BDL (MDL-0.002)  | BDL (MDL-0.002)     | BDL (MDL-0.002)        |
| 28                         | Boron ( as B )          | mg/l  | BDL (MDL-0.50)   | BDL (MDL-0.50 )     | BDL ( MDL-0.50 )       | BDL (MDL-0.50)   | BDL (MDL-0.50)      | BDL ( MDL-0.50)        |
| 29                         | Selenium ( as Se )      | mg/l  | BDL (MDL-0.01)   | BDL (MDL-0.01)      | BDL ( MDK-0.01 )       | BDL (MDL-0.01)   | BDL (MDL-0.01)      | BDL (MDL-0.01)         |
| 30                         | Aluminium ( as Al )     | mg/l  | N.D. (MDL-0.001) | N.D. (MDL-0.001)    | N.D. (MDL-0.001 )      | N.D. (MDL-0.001) | N.D. (MDL-0.001)    | N.D. (MDL-0.001)       |



**Figure 11a: Graphical representation of Surface Water Characteristic at different location in Banjarawala Package 1 for Ist quarter is shown below:**




**Figure 11b: Graphical representation of Surface Water Characteristic at different location in Banjarawala Package 1 for IInd quarter is shown below:**




**Table 19 B: Physico-chemical analysis of Ground Water during construction period in Banjarawala Package 1**

| S.No | Parameters  | Units | Frist Quarter |                    |                         |                         | Second Quarter |                    |                         |                         |
|------|---|-------|---------------|--------------------|-------------------------|-------------------------|----------------|--------------------|-------------------------|-------------------------|
|      |   |       | STP 11 MLD    | New Basti,Near-OHT | Sainik Colony Lane No-3 | Dudha Devi,Barkali Road | STP 11 MLD     | New Basti,Near-OHT | Sainik Colony Lane No-3 | Dudha Devi,Barkali Road |
| 1    | pH value  | -     | 7.19          | 7.2                | 6.89                    | 7.13                    | 7.15           | 7.24               | 7.05                    | 7.19                    |
| 2    | TDS   | mg/l  | 418           | 396                | 244                     | 254                     | 406            | 388                | 252                     | 280                     |
| 3    | Chloride (as Cl)  | mg/l  | 40            | 38                 | 23                      | 120                     | 32             | 43                 | 34                      | 104                     |
| 4    | Fluoride (as F)   | mg/l  | <0.01         | <0.01              | <0.01                   | <0.01                   | <0.01          | <0.01              | <0.01                   | <0.01                   |
| 5    | Iron (as Fe )   | mg/l  | <0.1          | <0.1               | <0.1                    | <0.1                    | <0.1           | <0.1               | <0.1                    | <0.1                    |
| 6    | Nitrate (as NO <sub>3</sub> )                           | mg/l  | 3.66          | 3.14               | 1.66                    | 1.84                    | 2.92           | 2.98               | 1.84                    | 1.68                    |
| 7    | Sulphate (as SO <sub>4</sub> )                          | mg/l  | 32.8          | 28.3               | 11.4                    | 13.1                    | 27.4           | 25.7               | 9.8                     | 11.6                    |
| 8    | Alkalinity (as CaCO <sub>3</sub> )                      | mg/l  | 272           | 260                | 176                     | 158                     | 258            | 244                | 162                     | 145                     |
| 9    | Total Hardness(as CaCO <sub>3</sub> )                   | mg/l  | 252           | 224                | 152                     | 144                     | 240            | 212                | 146                     | 130                     |
| 10   | Copper (as Cu)  | mg/l  | <0.05         | <0.05              | <0.05                   | <0.05                   | <0.05          | <0.05              | <0.05                   | <0.05                   |
| 11   | Manganese (as Mn)                                       | mg/l  | <0.1          | <0.1               | <0.1                    | <0.1                    | <0.1           | <0.01              | <0.1                    | <0.1                    |
| 12   | Zink (as Zn)  | mg/l  | <0.05         | <0.05              | <0.05                   | <0.05                   | <0.05          | <0.05              | <0.5                    | <0.05                   |
| 13   | Phenolic Compound (as C <sub>6</sub> H <sub>5</sub> OH) | mg/l  | <0.001        | <0.001             | <0.001                  | <0.001                  | <0.001         | <0.001             | <0.001                  | <0.001                  |
| 14   | Cadmium (as Cd)   | mg/l  | <0.001        | <0.001             | <0.001                  | <0.001                  | <0.001         | <0.001             | <0.001                  | <0.001                  |
| 15   | Lead ( as Pb )  | mg/l  | <0.01         | <0.01              | <0.01                   | <0.01                   | <0.01          | <0.01              | <0.01                   | <0.01                   |
| 16   | Mercury ( as Hg )                                       | mg/l  | <0.001        | <0.001             | <0.001                  | <0.001                  | <0.001         | <0.001             | <0.001                  | <0.001                  |
| 17   | Arsenic ( as As )                                       | mg/l  | <0.01         | <0.01              | <0.01                   | <0.01                   | <0.01          | <0.01              | <0.01                   | <0.01                   |
| 18   | Total Chromium ( as Cr )                                | mg/l  | <0.05         | <0.05              | <0.05                   | <0.05                   | <0.05          | <0.05              | <0.05                   | <0.05                   |
| 19   | Phosphate ( as Po <sub>4</sub> )                        | mg/l  | 4.95          | 5.61               | 3.28                    | 2.9                     | 4.68           | 4.85               | 2.98                    | 2.58                    |

**Figure 11c: Graphical representation of Ground Water Characteristic at different location in Banjarawala Package 1 of Ist quarter is shown below**




**Figure 11d: Graphical representation of Ground Water Characteristic at different location in Banjarawala Package 1 of IInd quarter is shown below**




**Table 19C: Air Quality monitoring results of construction phase at different location s of the sub-project in Banjarawala Package 1**

| Table No 1: Ambient Air Quality Test Results (WS&S DDN 01) |   |                    |               |                    |                     |                          |                            |                |                    |                     |                          |                          |
|--|---|--------------------|---------------|--------------------|---------------------|--------------------------|----------------------------|----------------|--------------------|---------------------|--------------------------|--------------------------|
| S . N o .  | Paramete rs                             | Uni ts             | Frist Quarter |                    |                     |                          |                            | Second Quarter |                    |                     |                          |                          |
|  |   |                    | STP 11 MLD    | Near Labo ur Cam p | New Basti, Near-OHT | Saini k Colony Lane No-3 | Dudh a Devi, Barkal i Road | STP 11 MLD     | Near Lab our Cam p | New Basti, Near-OHT | Sainik Colon y Lane No-3 | Dudha Devi,B arkali Road |
| 1  | Particulate Matter (PM <sub>10</sub> )  | µg/ m <sup>3</sup> | 76.9          | 73.6               | 80.4                | 83.7                     | 78.1                       | 70.1           | 68.9               | 76.7                | 79.3                     | 80.4                     |
| 2  | Particulate Matter (PM <sub>2.5</sub> ) | µg/ m <sup>3</sup> | 49.5          | 47.5               | 52.2                | 50.9                     | 46.5                       | 43.8           | 41.7               | 45.4                | 47.1                     | 49.9                     |
| 3  | Sulphur Dioxide (as SO <sub>2</sub> )   | µg/ m <sup>3</sup> | 16.1          | 15.7               | 17.6                | 18.5                     | 15.8                       | 13.6           | 11.8               | 16.2                | 16.7                     | 17.2                     |
| 4  | Nitrogen Dioxide (as NO <sub>2</sub> )  | µg/ m <sup>3</sup> | 30            | 28.2               | 31.8                | 35.1                     | 27.5                       | 26.8           | 24.5               | 27.5                | 31.9                     | 30.8                     |
| 5  | Carbon Monoxide (as CO)                 | mg/ m <sup>3</sup> | 0.171         | 0.153              | 0.182               | 0.19                     | 0.185                      | 0.145          | 0.136              | 0.175               | 0.175                    | 0.191                    |

**Figure 11e: Graphical representation of Air quality monitoring at different location in Banjarawala Package 1 during Ist quarter**




**Figure 11f: Graphical representation of Air quality monitoring at different location in Banjarawala Package 1 during 1st quarter is shown below**




**Table 19D: Noise Level during construction environmental monitoring at Banjarawala package 1**

| Frist Quarter  |  |       |            |                  |                     |                         |                          |
|----------------|--|-------|------------|------------------|---------------------|-------------------------|--------------------------|
| S. No          | Parameters                                 | Units | STP 11 MLD | Near Labour Camp | New Basti, Near-OHT | Sainik Colony Lane No-3 | Dudha Devi, Barkali Road |
| 1              | Equivalent noise level (6.0 Am To 10.0 Pm) | dB(a) | 58.1       | 53.7             | 65.4                | 61.3                    | 66.1                     |
| 2              | Equivalent noise level (10.0 Pm To 6.0 Am) | dB(a) | 42.6       | 36.2             | 40.7                | 38.2                    | 44.2                     |
| Second Quarter |  |       |            |                  |                     |                         |                          |
| 1              | Equivalent noise level (6.0 Am To 10.0 Pm) | dB(a) | 58.1       | 50.9             | 62.7                | 58.7                    | 63.5                     |
| 2              | Equivalent noise level (10.0 Pm To 6.0 Am) | dB(a) | 42.6       | 31.5             | 43.4                | 40.9                    | 41.8                     |

**Figure 11g: Graphical representation of Noise quality of 1st quarter at different location in Banjarawala Package 1**




**Figure 11h: Graphical representation of Noise quality of IInd quarter at different location in Banjarawala Package 1**




**Table 19E: Soil quality parameters at Banjarawala Package-1**

[illegible]

**Figure 11i: Soil Quality Characteristics during 1st quarter at different location of Banjarawala Package 1**



**Figure 11j: Soil Quality Characteristics during IInd quarter at different location of Banjarawala Package 1**



70. During Construction, air quality, noise level and water quality monitoring will be continued as per Environment Management and Monitoring Plan. All monitoring expenses will be borne by contractors from their project Health safety monitoring budget.

71. Environmental Monitoring Results of Raipur Package and observations.

i. **Surface Water Quality**

The baseline data for surface was collected for both quarter and found that the Dulhani river have shown the E. Coli and total coliform, due to the waste water which is coming from the nearby households without any prior treatment also give a rise in the values of BOD and COD while the value of dissolved oxygen was found below the standard. All the finding shown below in the table and also depicted in figure also.

ii. **Ground Water Quality**

Ground water was also monitored in the project area and sample were collected from different location for environmental monitoring during construction and it was found that all the studied parameters were within the range in comparison with BIS standard 10500:2012. All the finding of both quarter are shown below in the table and also depicted in figure also.

iii. **Air Quality Monitoring**

In both quarters, Air quality for the selected parameters was also carried out and it was observed that all the values were within standard limit in comparison of CPCB NAAQS 2009 standard and some hike was recorded in PM10 and PM2.5 in comparison of WHO standards due to vehicular movement. All the finding shown below in the table and also depicted in figure also.

iv. **Noise Quality Monitoring**

During both quarter Noise monitoring was also carried out in the different zones in day and night time and it was observed that all results were found within the standard limit in comparison of CPCB and WHO. All the finding shown below in the table and also depicted in figure also.

v. **Soil Quality**

In the both quarters, Soil quality was also monitored in the project area for selected parameters to know the impact of construction activities during construction time and it was observed that there was no major issue in the soil quality. As per the results the soil was sandy in the particular area. The results are shown in Table and also depicted in the below figure.




Table 20 A: Physico-Chemical analysis of Surface water during construction period


| SURFACE WATER MONITORING |                                     |       | First Quarter     |                   |                   |                   | Second Quarter   |                  |                  |                  |
|--------------------------|-------------------------------------|-------|-------------------|-------------------|-------------------|-------------------|------------------|------------------|------------------|------------------|
| S.NO                     | PARAMETER                           | UNITS | DULHANI RIVER     | HARRAWALA         | VIVEK VIHAR       | ADARSH COLONY     | DULHANI RIVER    | Harrawala        | VIVEK VIHAR      | ADARSH COLONY    |
| 1.                       | pH (at 25°C)                        | -     | 6.72              | 7.20              | 6.67              | 7.66              | 6.64             | 7.15             | 6.80             | 7.42             |
| 2.                       | Dissolved Oxygen                    | mg/l  | 4.0               | 4.0               | 5.2               | 6.0               | 4.2              | 5.6              | 6.0              | 6.4              |
| 3.                       | Turbidity                           | NTU   | <5.0              | <5.0              | <5.0              | <5.0              | <5.0             | <5.0             | <5.0             | <5.0             |
| 4.                       | BOD                                 | mg/l  | 6.2               | 6.8               | 6.8               | 7.1               | 8.4              | 7.4              | 7.2              | 7.6              |
| 5.                       | COD                                 | mg/l  | 26.2              | 24.6              | 28.4              | 30.2              | 25.6             | 22.2             | 30.2             | 24.4             |
| 6.                       | Total Hardness as CaCO <sub>3</sub> | mg/l  | 238               | 220               | 240               | 248               | 232              | 215.4            | 238              | 256              |
| 7.                       | Calcium as Ca                       | mg/l  | 74.5              | 75.4              | 76.2              | 64.2              | 72.4             | 78.2             | 82.2             | 68.5             |
| 8.                       | TSS                                 | mg/l  | 32.0              | 18.0              | 36.4              | 16.4              | 34.5             | 16.4             | 32.4             | 18.4             |
| 9.                       | Chloride as Cl                      | mg/l  | 19.0              | 24.2              | 32.4              | 30.2              | 18.7             | 20.4             | 22.3             | 26.4             |
| 10.                      | Cyanide as CN                       | mg/l  | *BDL. (#DL-0.002) | *BDL. (#DL-0.002) | *BDL. (#DL-0.002) | *BDL. (#DL-0.002) | **BDL(#DL-0.002) | **BDL(#DL-0.002) | **BDL(#DL-0.002) | **BDL(#DL-0.002) |
| 11.                      | Magnesium as Mg                     | mg/l  | 22.4              | 22.6              | 22.4              | 20.4              | 21.2             | 21.2             | 18.5             | 19.5             |
| 12.                      | Total Dissolved solids              | mg/l  | 396               | 308               | 332               | 356               | 402              | 318              | 344              | 367              |
| 13.                      | Sulphate as SO <sub>4</sub>         | mg/l  | 62.5              | 60.4              | 44.2              | 46.2              | 64.2             | 64.2             | 42.6             | 49.2             |
| 14.                      | Fluoride as F                       | mg/l  | 0.14              | 0.18              | 0.12              | 0.11              | 0.16             | 0.16             | 0.14             | 0.12             |
| 15.                      | Nitrate as NO <sub>3</sub>          | mg/l  | 7.6               | 9.2               | 7.0               | 5.4               | 8.4              | 8.4              | 7.5              | 6.2              |
| 16.                      | Iron as Fe                          | mg/l  | 0.20              | 0.12              | 0.18              | 0.17              | 0.14             | 0.14             | 0.2              | 0.2              |
| 17.                      | Aluminium as Al                     | mg/l  | *BDL. (#DL-0.03)  | *BDL. (#DL-0.03)  | *BDL. (#DL-0.03)  | *BDL. (#DL-0.03)  | **BDL(#DL-0.03)  | **BDL(#DL-0.03)  | **BDL(#DL-0.03)  | **BDL(#DL-0.03)  |
| 18.                      | Boron                               | mg/l  | *BDL. (#DL-0.50)  | *BDL. (#DL-0.50)  | *BDL. (#DL-0.50)  | *BDL. (#DL-0.50)  | **BDL(#DL-0.50)  | **BDL(#DL-0.50)  | **BDL(#DL-0.50)  | **BDL(#DL-0.50)  |
| 19.                      | Hexa Chromium as Cr+6               | mg/l  | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) |
| 20.                      | Sodium                              | mg/l  | 20.4              | 16.4              | 20.2              | 18.4              | 18.5             | 12.6             | 19.4             | 20.4             |
| 21.                      | Potassium                           | mg/l  | 14.6              | 8.8               | 15.4              | 12.6              | 12.4             | 9.4              | 16.2             | 17.4             |
| 22.                      | Total Residual Chlorine             | mg/l  | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) |

| SURFACE WATER MONITORING |                 |           | First Quarter        |                   |                   |                   | Second Quarter   |                  |                  |                  |
|--------------------------|-----------------|-----------|----------------------|-------------------|-------------------|-------------------|------------------|------------------|------------------|------------------|
| S.NO                     | PARAMETER       | UNITS     | DULHANI RIVER        | HARRAWALA         | VIVEK VIHAR       | ADARSH COLONY     | DULHANI RIVER    | Harrawala        | VIVEK VIHAR      | ADARSH COLONY    |
| 23.                      | Zinc as Zn      | mg/l      | *BDL.<br>(#DL-0.07)  | *BDL. (#DL-0.07)  | *BDL. (#DL-0.07)  | *BDL. (#DL-0.07)  | **BDL(#DL-0.07)  | **BDL(#DL-0.07)  | **BDL(#DL-0.07)  | **BDL(#DL-0.07)  |
| 24.                      | Copper as Cu    | mg/l      | *BDL.<br>(#DL-0.02)  | *BDL. (#DL-0.02)  | *BDL. (#DL-0.02)  | *BDL. (#DL-0.02)  | **BDL(#DL-0.02)  | **BDL(#DL-0.02)  | **BDL(#DL-0.02)  | **BDL(#DL-0.02)  |
| 25.                      | Manganese as Mn | mg/l      | *BDL.<br>(#DL-0.10)  | *BDL. (#DL-0.10)  | *BDL. (#DL-0.10)  | *BDL. (#DL-0.10)  | **BDL(#DL-0.10)  | **BDL(#DL-0.10)  | **BDL(#DL-0.10)  | **BDL(#DL-0.10)  |
| 26.                      | Cadmium as Cd   | mg/l      | *BDL.<br>(#DL-0.001) | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) |
| 27.                      | Lead as Pd      | mg/l      | *BDL.<br>(#DL-0.001) | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | *BDL. (#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) | **BDL(#DL-0.001) |
| 28.                      | Selenium as Se  | mg/l      | *BDL.<br>(#DL-0.01)  | *BDL. (#DL-0.01)  | *BDL. (#DL-0.01)  | *BDL. (#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  |
| 29.                      | Arsenic as As   | mg/l      | *BDL.<br>(#DL-0.01)  | *BDL. (#DL-0.01)  | *BDL. (#DL-0.01)  | *BDL. (#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  |
| 30.                      | Mercury as Hg   | mg/l      | *BDL.<br>(#DL-0.01)  | *BDL. (#DL-0.01)  | *BDL. (#DL-0.01)  | *BDL. (#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  | **BDL(#DL-0.01)  |
| 31.                      | Total Coliform  | MPN/100ml | 12250                | 13240             | 11490             | 12560             | 12345            | 14240            | 12490            | 13420            |
| 32.                      | E. Coli         | MPN/100ml | 7205                 | 5470              | 5320              | 6280              | 7332             | 6470             | 5480             | 6160             |

**Fig 12a: Graphical representation of Surface Water Characteristic at different location in Raipur package in 1st quarter**




**Fig 12b: Graphical representation of Surface Water Characteristic at different location in Raipur package in IInd quarter**




[illegible][illegible]

[illegible]

**Fig 12c: Graphical representation of Ground Water Characteristic at different location in Raipur package in 1st quarter**




**Fig 12d: Graphical representation of ground Water Characteristic at different location in Raipur package in IInd quarter**




**Table 20 C. Air Quality monitoring results of construction phase at different locations of the sub-project**

| Ambient Air Quality Monitoring (Raipur) |   |                   |                    |                    |                    |   |                        |
|---|---|-------------------|--------------------|--------------------|--------------------|---|------------------------|
| First Quarter                           |   |                   |                    |                    |                    |   |                        |
| S.NO                                    | PARAMETER                               | UNIT S            | HARRAWALA 735Q+RPW | HARRAWALA 736R+P65 | NAKRAUNDA 64W5+3K4 | SI-5, CSIR II P COLONY, II P, MOKHAMPUR | 433 JOGIWALA, DEHRADUN |
| 1.                                      | Particulate matter (PM <sub>10</sub> )  | µg/m <sup>3</sup> | 74.2               | 75.2               | 76.2               | 76.5                                    | 73.2                   |
| 2.                                      | Particulate matter (PM <sub>2.5</sub> ) | µg/m <sup>3</sup> | 44.6               | 42.6               | 40.2               | 43.2                                    | 42.4                   |
| 3.                                      | Sulphur Dioxide (SO <sub>2</sub> )      | µg/m <sup>3</sup> | 12.5               | 12.8               | 13.4               | 13                                      | 14.5                   |
| 4.                                      | Nitrogen Dioxide (NO <sub>2</sub> )     | µg/m <sup>3</sup> | 24.2               | 23.4               | 22.5               | 22.6                                    | 23.2                   |
| 5.                                      | Carbon Monoxide (CO)                    | Mg/m <sub>3</sub> | 0.78               | 0.80               | 0.74               | 0.78                                    | 0.81                   |
| Second Quarter                          |   |                   |                    |                    |                    |   |                        |
| 1.                                      | Particulate matter (PM <sub>10</sub> )  | µg/m <sup>3</sup> | 76.4               | 74.2               | 74.2               | 78.2                                    | 74.2                   |
| 2.                                      | Particulate matter (PM <sub>2.5</sub> ) | µg/m <sup>3</sup> | 46.2               | 44.2               | 38.4               | 44.4                                    | 43.4                   |
| 3.                                      | Sulphur Dioxide (SO <sub>2</sub> )      | µg/m <sup>3</sup> | 12.4               | 13.2               | 13.6               | 13.6                                    | 14.2                   |
| 4.                                      | Nitrogen Dioxide (NO <sub>2</sub> )     | µg/m <sup>3</sup> | 23.4               | 25.2               | 24.2               | 21.4                                    | 22.4                   |
| 5.                                      | Carbon Monoxide (CO)                    | Mg/m <sub>3</sub> | 0.72               | 0.70               | 0.80               | 0.82                                    | 0.70                   |

**Figure 12e: Air Quality Characteristics at different location of Raipur Package during 1st quarter**



**Figure 12e: Air Quality Characteristics at different location of Raipur Package during IInd quarter**




**Table 20 D: Noise level monitoring during the construction phase of the sub-project**

| Noise Level Monitoring Raipur |                       |                       |       |                       |                       |           |  |                           |
|-------------------------------|-----------------------|-----------------------|-------|-----------------------|-----------------------|-----------|--|---------------------------|
| First Quarter                 |                       |                       |       |                       |                       |           |  |                           |
| S.No.                         | Parameters            |                       | Units | HARRAWALA<br>735Q+RPW | HARRAWALA<br>736R+P65 | NAKRAUNDA | SI-5, CSIR II P COLONY,<br>II P, MOKHAMPUR | 433 JOGIWALA,<br>DEHRADUN |
| 1.                            | EQUVALENT NOISE LEVEL | (6.00 AM to 10.00 PM) | dB    | 53.2                  | 54                    | 52.6      | 50.2                                       | 52.4                      |
| 2.                            |                       | (10.00 PM to 6.00 AM) | dB    | 45                    | 41.2                  | 42.2      | 42.4                                       | 43.8                      |
| Second Quarter                |                       |                       |       |                       |                       |           |  |                           |
| 1.                            | EQUVALENT NOISE LEVEL | (6.00 AM to 10.00 PM) | dB    | 54.6                  | 52.4                  | 53.6      | 53.5                                       | 52.6                      |
| 2.                            |                       | (10.00 PM to 6.00 AM) | dB    | 46.5                  | 42.4                  | 44.2      | 41.7                                       | 43.2                      |

Source: Environmental Monitoring



**Figure 12f: Noise Level Characteristics at different location in Raipur Package in Ist quarter**



**Figure 12g: Noise Level Characteristics at different location in Raipur Package in Ist quarter**






Table 20E: Soil Analysis Results for Raipur Package-01

| SOIL SAMPLE    |                             |         |                           |                               |                               |   |                              |
|----------------|-----------------------------|---------|---------------------------|-------------------------------|-------------------------------|---|------------------------------|
| First Quarter  |                             |         |                           |                               |                               |   |                              |
| S.No.          | Parameters                  | Units   | Harrawala<br>735Q+RP<br>W | Harrawal<br>a<br>736R+P6<br>5 | Nakrou<br>nda<br>64W5+<br>8XG | SI-5, CSIR<br>II P<br>COLONY,<br>II P,<br>MOKHAMP<br>UR | 433<br>Jogiwala,<br>Dehradun |
| 1              | pH (at 25° C                | -       | 7.34                      | 7.62                          | 7.52                          | 7.45  | 7.48                         |
| 2              | Conductivity                | μs/cm   | 160                       | 172                           | 164                           | 168   | 160                          |
| 3              | Soil Texture                | -       | Sandy                     | Sandy                         | Sandy                         | Sandy   | Sandy                        |
|                | Sand %                      | %       | 53                        | 57                            | 47                            | 61  | 54                           |
|                | Silt %                      | %       | 26                        | 22                            | 29                            | 23  | 26                           |
|                | Clay %                      | %       | 21                        | 21                            | 24                            | 16  | 20                           |
| 4              | Chloride as Cl              | mg/kg   | 326                       | 382                           | 26                            | 26  | 20.2                         |
| 5              | Potassium as K              | kg/hect | 110                       | 102                           | 124                           | 132   | 124                          |
| 6              | Organic Matter              | %       | 3.4                       | 3                             | 2                             | 3.4   | 2.1                          |
| 7              | Nitrogen as N               | kg/hect | 0.4                       | 0.4                           | 0.24                          | 0.26  | 0.21                         |
| 8              | Sodium as Na                | mg/kg   | 90.2                      | 96.2                          | 85                            | 80.4  | 82.4                         |
| 9              | Phosphate                   | kg/hect | 0.32                      | 0.4                           | 0.3                           | 0.32  | 0.6                          |
| 10             | Sulphate as SO <sub>4</sub> | mg/kg   | 5.4                       | 6.2                           | 5.6                           | 6.4   | 8.0                          |
| 11             | Water Holding<br>Capacity   | %       | 22.0                      | 25                            | 26                            | 22.6  | 23.0                         |
| 12             | Porosity                    | %       | 21                        | 20                            | 22                            | 20.5  | 22.4                         |
| Second Quarter |                             |         |                           |                               |                               |   |                              |
| 1              | pH (at 25° C                | -       | 7.54                      | 7.54                          | 7.68                          | 7.89  | 7.51                         |
| 2              | Conductivity                | μs/cm   | 158.2                     | 180.2                         | 162.2                         | 178.5   | 162.4                        |
| 3              | Soil Texture                | -       | Sandy                     | Sandy                         | Sandy                         | Sandy   | Sandy                        |
|                | Sand %                      | %       | 54.0                      | 56.0                          | 57.0                          | 60.0  | 52.0                         |
|                | Silt %                      | %       | 25.0                      | 24.0                          | 29.0                          | 24.0  | 28.0                         |
|                | Clay %                      | %       | 21.0                      | 20.0                          | 14.0                          | 16.0  | 20.0                         |
| 4              | Chloride as Cl              | mg/kg   | 332.0                     | 402.0                         | 22.3                          | 24.4  | 16.2                         |
| 5              | Potassium as K              | kg/hect | 102.0                     | 112.0                         | 126.0                         | 130.2   | 120.0                        |
| 6              | Organic Matter              | %       | 3.2                       | 3.5                           | 2.0                           | 2.6   | 2.1                          |
| 7              | Nitrogen as N               | kg/hect | 0.24                      | 0.2                           | 0.24                          | 0.24  | 0.21                         |
| 8              | Sodium as Na                | mg/kg   | 96.2                      | 106.2                         | 76.0                          | 78.2  | 78.4                         |
| 9              | Phosphate                   | kg/hect | 0.26                      | 0.2                           | 0.24                          | 0.32  | 0.4                          |
| 10             | Sulphate as SO <sub>4</sub> | mg/kg   | 4.2                       | 5.2                           | 5.2                           | 6.2   | 8.2                          |
| 11             | Water Holding<br>Capacity   | %       | 21.2                      | 24.2                          | 26.4                          | 22.4  | 23.4                         |
| 12             | Porosity                    | %       | 20.6                      | 20.2                          | 22.5                          | 20.5  | 21.6                         |

**Figure 12h: Soil Quality at different location in Raipur Package-01 during Ist quarter**



**Figure 12h: Soil Quality at different location in Raipur Package-01 during IInd quarter**



## 72. Environmental Monitoring Results of THDC/Yamuna colony and observations

### i. Surface Water Quality

During the both quarters, the surface water was collected and found that the Bindal river is polluted river and the results were shown the significant rise in the E. Coli and total coliform, due to the waste water which is coming from the nearby households without any prior treatment also give a rise in the values of BOD and COD. All the finding shown below in the table and also depicted in figure also.

### ii. Ground Water Quality

Ground water was also monitored in the project area in both quarters for which sample were collected from different location for environmental monitoring during construction and it was found that all the studied parameters were within the range in comparison with BIS standard 10500:2012. All the finding shown below in the table and also depicted in figure also.

### iii. Air Quality Monitoring

Air quality for the selected parameters was also carried out and it was observed that all the values were within standard limit in comparison of CPCB NAAQS 2009 standard and some hike was recorded in PM10 and PM2.5 in comparison of WHO standards during both quarter due to vehicular movement in the particular area. All the finding shown below in the table and also depicted in figure also.

### iv. Noise Quality Monitoring

During both quarters, Day and night time noise monitoring was also conducted in the different zones and it was observed that all results were found within the standard limit in comparison of CPCB and WHO. All the finding shown below in the table and also depicted in figure also.

### v. Soil Quality


In both quarters, Soil quality was also monitored in the project area for selected parameters during the construction activities and it was observed that there was no major issue in the soil quality. As per the results the soil was sandy in the particular area.

**Table 21 A: Surface Water results of Bindal River during construction**

| S. No. | Parameters                          | 1 <sup>st</sup> Quarter Results | 2 <sup>nd</sup> Quarter Results | Class C Surface water Quality Standard |
|--------|-------------------------------------|---------------------------------|---------------------------------|--|
| 1      | pH (at 25°C)                        | 7.3                             | 7.58                            | 8.5                                    |
| 2      | Dissolved Oxygen                    | 4.22                            | 3.8                             | -                                      |
| 3      | Turbidity (NTU)                     | 5.23                            | 6.2                             | -                                      |
| 4      | BOD                                 | 18.12                           | 21.4                            | -                                      |
| 5      | COD                                 | 56.29                           | 60.2                            | -                                      |
| 6      | Total Hardness as CaCO <sub>3</sub> | 325.24                          | 308                             | -                                      |
| 7      | Calcium as Ca                       | 64.24                           | 68.4                            | -                                      |
| 8      | TSS                                 | 16                              | 20.4                            | -                                      |
| 9      | Chloride as Cl                      | 64.12                           | 60.4                            | 600                                    |
| 10     | Cyanide as CN                       | ** BDL(#DL-0.002)               | ** BDL(#DL-0.002)               | -                                      |
| 11     | Magnesium as Mg                     | 16.23                           | 18.4                            | -                                      |

|    |                             |                   |                   |       |
|----|-----------------------------|-------------------|-------------------|-------|
| 12 | Total Dissolved Solids      | 456               | 478               | 1500  |
| 13 | Sulphate as SO <sub>4</sub> | 44.16             | 48.2              | 400   |
| 14 | Fluoride as F               | 0.11              | 0.14              | 1.5   |
| 15 | Nitrate as NO <sub>3</sub>  | 4.62              | 4.5               | 50    |
| 16 | Iron as Fe                  | 0.08              | 0.1               | 50    |
| 17 | Aluminum as Al              | ** BDL(#DL-0.03)  | ** BDL(#DL-0.03)  | -     |
| 18 | Boron                       | ** BDL(#DL-0.50)  | ** BDL(#DL-0.50)  | -     |
| 19 | Hexa Chromium as Cr+6       | ** BDL(#DL-0.001) | ** BDL(#DL-0.001) | 0.05  |
| 20 | Sodium                      | 40.28             | 38.5              | -     |
| 21 | Potassium                   | 11.1              | 10.6              | -     |
| 22 | Total Residual Chlorine     | BDL(#DL-0.001)    | BDL(#DL-0.001)    | -     |
| 23 | Zinc as Zn                  | ** BDL(#DL-0.07)  | ** BDL(#DL-0.07)  | 15    |
| 24 | Copper as Cu                | ** BDL(#DL-0.02)  | ** BDL(#DL-0.02)  | 1.5   |
| 25 | Manganese as Mn             | ** BDL(#DL-0.10)  | ** BDL(#DL-0.10)  | -     |
| 26 | Cadmium as Cd               | ** BDL(#DL-0.001) | ** BDL(#DL-0.001) | 0.01  |
| 27 | Lead as Pb                  | ** BDL(#DL-0.001) | ** BDL(#DL-0.001) | 0.1   |
| 28 | Selenium as Se              | ** BDL(#DL-0.01)  | ** BDL(#DL-0.01)  | 0.05  |
| 29 | Arsenic as As               | ** BDL(#DL-0.01)  | ** BDL(#DL-0.01)  | 0.2   |
| 30 | Mercury as Hg               | ** BDL(#DL-0.01)  | ** BDL(#DL-0.01)  | -     |
| 31 | Total Coliform              | 72,247            | 68,340            | -     |
| 32 | E.coli                      | 18,248            | 16,450            | 5,000 |

**Figure 13 a: Surface Water Quality Standard of Bindal River in THDC Package in Ist and IInd quarter**




**Table 21 B: Ground water characteristics in Environmental Monitoring during construction stage**


| S. No. | Parameters                          | I - Quarter           |                          |                      |                    | II - Quarter          |                          |                        |                                 |                  |                    |
|--------|-------------------------------------|-----------------------|--------------------------|----------------------|--------------------|-----------------------|--------------------------|------------------------|---------------------------------|------------------|--------------------|
|        |                                     | THDC Sai Baba Enclave | Yamuna Colony Near Store | Vidhya Vihar Phase-3 | Pathribagh         | THDC Sai Baba Enclave | Yamuna Colony Near Store | THDC Colony Near Store | Near Patel Nagar Police Station | Desirable Limits | Permissible Limits |
| 1      | pH (at 25°C)                        | 7.3                   | 7.2                      | 7.27                 | 7.2                | 7.42                  | 7.38                     | 7.45                   | 7.67                            | 6.5 to 8.5       | No relaxation      |
| 2      | Total Hardness as CaCO <sub>3</sub> | 298.2                 | 316.5                    | 297.85               | 254.4              | 256.2                 | 305                      | 282.4                  | 246                             | 200              | 600                |
| 3      | Alkalinity as CaCO <sub>3</sub>     | 188.5                 | 192.6                    | 176.22               | 152.3              | 192.4                 | 198.2                    | 182.2                  | 158.4                           | 200              | 600                |
| 4      | Chloride as Cl                      | 28.17                 | 32.6                     | 28.14                | 26.14              | 32.7                  | 36.8                     | 34.6                   | 32.4                            | 250              | 1000               |
| 5      | Phosphate                           | ** BDL (#DL-0.05)     | ** BDL (#DL-0.05)        | ** BDL (#DL-0.05)    | ** BDL (#DL-0.05)  | ** BDL (#DL-0.05)     | ** BDL (#DL-0.05)        | ** BDL (#DL-0.05)      | ** BDL (#DL-0.05)               | -                | -                  |
| 6      | Total Dissolved Solids              | 542                   | 592                      | 678                  | 570                | 492                   | 520                      | 530                    | 467                             | 500              | 2000               |
| 7      | Sulphate as SO <sub>4</sub>         | 48.9                  | 54.29                    | 55.31                | 52.52              | 46.2                  | 56.2                     | 48.6                   | 42.6                            | 200              | 400                |
| 8      | Fluoride as F                       | 0.06                  | 0.07                     | 0.07                 | 0.06               | 0.08                  | 0.06                     | 0.06                   | 0.04                            | 1.0              | 1.5                |
| 9      | Nitrate as NO <sub>3</sub>          | 2.08                  | 1.88                     | 1.89                 | 2.88               | 2.6                   | 2.1                      | 2.2                    | 3.2                             | 45               | No relaxation      |
| 10     | Iron as Fe                          | 0.09                  | 0.12                     | 0.08                 | 0.1                | 0.1                   | 0.18                     | 0.14                   | 0.12                            | 0.3              | No relaxation      |
| 11     | Hexavalent Chromium as Cr+6         | ** BDL (#DL-0.001)    | ** BDL (#DL-0.001)       | ** BDL (#DL-0.001)   | ** BDL (#DL-0.001) | ** BDL (#DL-0.001)    | ** BDL (#DL-0.001)       | ** BDL (#DL-0.001)     | ** BDL (#DL-0.001)              | 0.05             | No relaxation      |
| 12     | Phenolic Compound                   | ** BDL (#DL-0.001)    | ** BDL (#DL-0.001)       | ** BDL (#DL-0.001)   | ** BDL (#DL-0.001) | ** BDL (#DL-0.001)    | ** BDL (#DL-0.001)       | ** BDL (#DL-0.001)     | ** BDL (#DL-0.001)              | 0.001            | 0.002              |
| 13     | Zinc as Zn                          | ** BDL (#DL-0.05)     | ** BDL (#DL-0.05)        | ** BDL (#DL-0.05)    | ** BDL (#DL-0.05)  | ** BDL (#DL-0.05)     | ** BDL (#DL-0.05)        | ** BDL (#DL-0.05)      | ** BDL (#DL-0.05)               | 5                | 15                 |
| 14     | Copper as Cu                        | ** BDL (#DL-0.02)     | ** BDL (#DL-0.02)        | ** BDL (#DL-0.02)    | ** BDL (#DL-0.02)  | ** BDL (#DL-0.02)     | ** BDL (#DL-0.02)        | ** BDL (#DL-0.02)      | ** BDL (#DL-0.02)               | 0.05             | 1.5                |
| 15     | Manganese as Mn                     | ** BDL (#DL-0.10)     | ** BDL (#DL-0.10)        | ** BDL (#DL-0.10)    | ** BDL (#DL-0.10)  | ** BDL (#DL-0.10)     | ** BDL (#DL-0.10)        | ** BDL (#DL-0.10)      | ** BDL (#DL-0.10)               | 0.1              | 0.3                |
| 16     | Cadmium as Cd                       | ** BDL (#DL-0.001)    | ** BDL (#DL-0.001)       | ** BDL (#DL-0.001)   | ** BDL (#DL-0.001) | ** BDL (#DL-0.001)    | ** BDL (#DL-0.001)       | ** BDL (#DL-0.001)     | ** BDL (#DL-0.001)              | 0.003            | No relaxation      |
| 17     | Lead as Pb                          | ** BDL (#DL-0.001)    | ** BDL (#DL-0.001)       | ** BDL (#DL-0.001)   | ** BDL (#DL-0.001) | ** BDL (#DL-0.001)    | ** BDL (#DL-0.001)       | ** BDL (#DL-0.001)     | ** BDL (#DL-0.001)              | 0.01             | No relaxation      |
| 18     | Arsenic as As                       | ** BDL (#DL-0.01)     | ** BDL (#DL-0.01)        | ** BDL (#DL-0.01)    | ** BDL (#DL-0.01)  | ** BDL (#DL-0.01)     | ** BDL (#DL-0.01)        | ** BDL (#DL-0.01)      | ** BDL (#DL-0.01)               | 0.01             | 0.05               |
| 19     | Mercury as Hg                       | ** BDL (#DL-0.01)     | ** BDL (#DL-0.01)        | ** BDL (#DL-0.01)    | ** BDL (#DL-0.01)  | ** BDL (#DL-0.01)     | ** BDL (#DL-0.01)        | ** BDL (#DL-0.01)      | ** BDL (#DL-0.01)               | 0.001            | No relaxation      |



**Figure 13 b: Ground Water Characteristic at different location in THDC Package in Ist quarter**




**Figure 13 c: Ground Water Characteristic at different location in THDC Package in Ist quarter**



**Table 21 C: Ambient Air Characteristics during Construction Phase**

| Quarter 1 |   |                       |                          |                        |                                 |                                |
|-----------|---|-----------------------|--------------------------|------------------------|---------------------------------|--------------------------------|
| S. No.    | Parameters                                  | THDC Sai Baba Enclave | Yamuna Colony Near Store | Vidhya Vihar Phase-3   | Pathribagh                      | NAAQS $\mu\text{g}/\text{m}^3$ |
| 1         | Particulate Matter(PM10)                    | 67.24                 | 61.22                    | 65.2                   | 70.19                           | 100                            |
| 2         | Particulate Matter(PM2.5)                   | 40.23                 | 40.29                    | 34.25                  | 40.27                           | 60                             |
| 3         | Sulphur Dioxide (SO <sub>2</sub> )          | 12.13                 | 12.11                    | 14.23                  | 10.2                            | 80                             |
| 4         | Nitrogen Dioxide (NO <sub>2</sub> )         | 28.27                 | 26.26                    | 26.13                  | 32.27                           | 80                             |
| 5         | Carbon Monoxide (CO) $\text{mg}/\text{m}^3$ | 0.72                  | 0.76                     | 0.78                   | 0.8                             | 4                              |
| Quarter 2 |   |                       |                          |                        |                                 |                                |
| S. No.    | Parameters                                  | THDC Sai Baba Enclave | Yamuna Colony Near Store | THDC Colony Near Store | Near Patel Nagar Police Station | NAAQS $\mu\text{g}/\text{m}^3$ |
| 1         | Particulate Matter(PM10)                    | 68.3                  | 65.4                     | 63.5                   | 66.5                            | 100                            |
| 2         | Particulate Matter(PM2.5)                   | 42.5                  | 44.2                     | 32.5                   | 42.6                            | 60                             |
| 3         | Sulphur Dioxide (SO <sub>2</sub> )          | 12.4                  | 12.6                     | 12.2                   | 13.2                            | 80                             |
| 4         | Nitrogen Dioxide (NO <sub>2</sub> )         | 26.4                  | 24.2                     | 24.2                   | 34.2                            | 80                             |
| 5         | Carbon Monoxide (CO) $\text{mg}/\text{m}^3$ | 0.82                  | 0.74                     | 0.8                    | 0.74                            | 4                              |

**Figure 13 d: Ambient Air Quality Characteristics at different location in THDC Package in 1st quarter**



**Figure 13 e: Ambient Air Quality Characteristics at different location in THDC Package in 1st quarter**






Table 21 D: Noise characteristics during construction phase

| First Quarter  |  |  |   |   |  |                                  |
|----------------|--|--|---|---|--|----------------------------------|
| S. No.         | Parameters                                   | THDC Sai Baba Enclave (Residential Area) | Yamuna Colony Near Store (Residential Area) | Vidhya Vihar Phase-3 (Residential Area)   | Pathribagh (Residential Area)                      | Standard as per Residential Area |
| 1              | Equivalent Noise Level (6:00 AM to 10:00 PM) | 51.4                                     | 53.2  | 50.1                                      | 53.6   | 55                               |
| 2              | Equivalent Noise Level (10:00 PM to 6:00 AM) | 42.2                                     | 43.2  | 41.4                                      | 41.2   | 45                               |
| Second Quarter |  |  |   |   |  |                                  |
| S. No.         | Parameters                                   | THDC Sai Baba Enclave (Residential Area) | Yamuna Colony Near Store (Residential Area) | THDC Colony Near Store (Residential Area) | Near Patel Nagar Police Station (Residential Area) | Standard as per Residential Area |
| 1              | Equivalent Noise Level (6:00 AM to 10:00 PM) | 52.5                                     | 54.6  | 52.2                                      | 53.2   | 55                               |
| 2              | Equivalent Noise Level (10:00 PM to 6:00 AM) | 41.4                                     | 42.4  | 42.7                                      | 42.1   | 45                               |

**Figure 13 f: Noise Quality Characteristics at different location in THDC Package in 1st quarter**




**Figure 13 g: Noise Quality Characteristics at different location in THDC Package in IInd quarter**




**Table 21E: Soil Characteristic during construction phase**

| S. No. | Parameters        | Units   | First Quarter        |                          |                      |            | Second Quarter       |                          |                        |                                 |
|--------|-------------------|---------|----------------------|--------------------------|----------------------|------------|----------------------|--------------------------|------------------------|---------------------------------|
|        |                   |         | THDC Saibaba Enclave | Yamuna Colony Near Store | Vidhya Vihar Phase-3 | Pathribagh | THDC Saibaba Enclave | Yamuna Colony Near Store | THDC Colony Near Store | Near Patel Nagar Police Station |
| 1      | pH (at 25° C      | -       | 7.89                 | 8.3                      | 6.5                  | 6.40       | 7.42                 | 8.3                      | 6.56                   | 6.78                            |
| 2      | Conductivity      | µs/cm   | 133.12               | 136.27                   | 30.24                | 136.20     | 132.5                | 136.27                   | 32.5                   | 135.6                           |
| 3      | Soil Texture      | -       | Silty Clay           | Silty Clay               | Silty Clay           | Silty Clay | Silty Clay           | Silty Clay               | Silty Clay             | Silty Clay                      |
|        | Sand %            | %       | 25                   | 27.09                    | 30.4                 | 30.27      | 43.6                 | 27.9                     | 32.8                   | 34.1                            |
|        | Silt %            | %       | 50                   | 48.0                     | 20.40                | 16.29      | 53.0                 | 48.0                     | 45.00                  | 18.5                            |
|        | Clay %            | %       | 2.50                 | 24.91                    | 49.2                 | 53.44      | 3.4                  | 24.1                     | 22.5                   | 47.4                            |
| 4      | Moisture (1050°C) | %       | 72                   | 68.25                    | 76.26                | 65.16      | 70.4                 | 68.25                    | 76.4                   | 66.4                            |
| 5      | Potassium as K    | kg/hect | 70.20                | 76.16                    | 80.20                | 65.28      | 74.60                | 76.16                    | 88.40                  | 62.4                            |
| 6      | Organic Matter    | %       | 0.12                 | 0.96                     | 0.16                 | 0.15       | 0.17                 | 0.96                     | 0.19                   | 0.17                            |
| 7      | Nitrogen as N     | kg/hect | 3.20                 | 7.8                      | 5.08                 | 5.90       | 4.2                  | 7.8                      | 7.2                    | 6.4                             |
| 8      | Sodium as Na      | mg/hect | 62.25                | 52.23                    | 68.22                | 65.26      | 64.2                 | 52.23                    | 72.4                   | 66.4                            |
| 9      | Phosphate         | kg/hect | 20.28                | 28.2                     | 26.12                | 24.14      | 24.2                 | 28.2                     | 25.2                   | 27.2                            |
| 10     | Calcium (as Cao)  | mg/kg   | 850.3                | 868.28                   | 809.31               | 760.8      | 845                  | 868.28                   | 789                    | 755                             |
| 11     | Magnesium (as Mg) | mg/kg   | 52.0                 | 64.25                    | 54.28                | 60.20      | 57                   | 64.25                    | 54.2                   | 64.20                           |
| 12     | Permeability      | Cm/sec  | 312                  | 368                      | 372                  | 402        | 320                  | 368                      | 380                    | 398                             |
| 13     | Oil & Grease      | -       | -                    | Nil                      | Nil                  | Nil        | Nil                  | Nil                      | Nil                    | Nil                             |

**Figure 13 h: Soil Quality Characteristics at different location in THDC Package in Ist quarter**

**Figure 13 i: Soil Quality Characteristics at different location in THDC Package in IInd quarter**



### 73. Environmental Monitoring Results of Banjarawala Package-02 and observations

#### i. Surface Water Quality

The surface was collected and found that the Rispana river is polluted river and the results were shown the significant rise in the E. Coli and total coliform, due to the waste water which is coming from the nearby households without any prior treatment also give a rise in the values of BOD and COD during Ist and IInd quarter. All the finding shown below in the table and also depicted in figure also.

#### ii. Ground Water Quality

Ground water was also monitored in the project area and sample were collected from different location for environmental monitoring during construction and it was found that all the studied parameters were within the range in comparison with BIS standard 10500:2012 in both quarter. All the finding shown below in the table and also depicted in figure also.

#### iii. Air Quality Monitoring

Air quality for the selected parameters was also carried out and it was observed that all the values were within standard limit in comparison of CPCB NAAQS 2009 standard and some hike was recorded in PM<sub>10</sub>, PM<sub>2.5</sub> and SO<sub>2</sub> in comparison of WHO standards in both quarter due to vehicular movement in particular area. All the finding shown below in the table and also depicted in figure also.

#### iv. Noise Level Monitoring

Day and night time noise monitoring was also conducted in the different zones and that some hikes were recorded in the Leq day in comparison of standard limit in comparison of CPCB and WHO due to vehicular movement in day time, the values of Leq night were found within the range in both quarter. All the finding shown below in the table and also depicted in figure also.

#### V. Soil Quality

Soil quality was also monitored in the project area for selected parameters to know the impact of activities during construction and it was observed that there was no major issue in the soil quality in Ist and IInd quarter of 2023. As per the results the soil was




sandy in the particular area. All the finding shown below in the table and also depicted in figure also.

**Table 22 A: Physico-Chemical analysis of Surface water during construction phase**

[illegible]



**Figure 14 a: Surface Water Characteristics at different location of Banjarawala Package-2 during Ist quarter**



**Figure 14 b : Surface Water Characteristics at different location of Banjarawala Package-2 during IInd quarter**






Table 22 B. Physico-chemical analysis of Ground Water during Construction phase

| S.No. | Parameters  | Units    | First Quarter (January2023 to March2023) |  |                       |  | Second Quarter (April2023 to June2023) |  |                 |                  |  |
|-------|---|----------|--|--|-----------------------|--|--|--|-----------------|------------------|--|
|       |   |          | Geetanjali<br>enclave no<br>05 OHT       | Near<br>Shaheed<br>Udham singh<br>PARK | RK puram,<br>near STP | Krishna<br>puram, Edify<br>school Bridge | Near<br>Shaheed<br>Udham singh<br>PARK | Tarun<br>vihar<br>near jal<br>sansthan<br>office | Shivam<br>vihar | Dwarika<br>puram | Geetanjali<br>enclave<br>lane no<br>05,OHT |
| 1     | pH value  | -        | 7.50                                     | 7.35                                   | 7.29                  | 7.60                                     | 7.51                                   | 7.37   | 7.50            | 7.18             | 7.42                                       |
| 2     | Total Hardness, (as<br>CaCO <sub>3</sub> )                    | mg/l Max | 168                                      | 172                                    | 173                   | 160                                      | 176                                    | 167  | 157             | 153              | 175  |
| 3     | Iron ( as Fe),  | mg/l     | Nil                                      | Nil                                    | Nil                   | Nil                                      | Nil                                    | Nil  | Nil             | Nil              | Nil  |
| 4     | Chloride (as Cl)  | mg/l     | 77                                       | 73                                     | 72                    | 81                                       | 78                                     | 71   | 70              | 62               | 79   |
| 5     | Total Dissolved<br>Solids.                                    | mg/l     | 325                                      | 351                                    | 372                   | 374                                      | 376                                    | 374  | 346             | 325              | 350  |
| 6     | Sulphate (as SO <sub>3</sub> )                                | mg/l     | 25.20                                    | 26.35                                  | 25.50                 | 27.71                                    | 27.02                                  | 25.90  | 25.74           | 22.34            | 27.00                                      |
| 7     | Total Alkalinity,<br>(CaCO <sub>3</sub> )                     | mg/l     | 7.9                                      | 7.6                                    | 7.7                   | 7.3                                      | 7.5                                    | 7.6  | 7.0             | 7.2              | 7.5  |
| 8     | Lead as PB,   | mg/l     | Nil                                      | Nil                                    | Nil                   | Nil                                      | Nil                                    | Nil  | Nil             | Nil              | Nil  |
| 9     | Manganese (as Mn)   | mg/l     | <0.01                                    | <0.01                                  | <0.01                 | <0.01                                    | <0.01                                  | <0.01  | <0.01           | <0.01            | <0.01                                      |
| 10    | Fluoride (as f)   | mg/l     | 0.62                                     | 0.58                                   | 0.75                  | 0.52                                     | 0.65                                   | 0.64   | 0.71            | 0.65             | 0.56                                       |
| 11    | Nitrate (as No <sub>3</sub> )                                 | mg/l     | 1.11                                     | 1.15                                   | 1.23                  | 1.35                                     | 1.28                                   | 1.12   | 1.04            | 1.30             | 1.37                                       |
| 12    | Dissolved<br>Phosphate (as P)                                 | mg/l     | 6.22                                     | 6.17                                   | 6.38                  | 6.47                                     | 6.30                                   | 5.91   | 6.64            | 5.88             | 6.48                                       |
| 13    | Phenolic<br>Compound<br>(asC <sub>6</sub> H <sub>5</sub> OH), | mg/l     | BDL(DL-.001)                             | BDL(DL-.001)                           | BDL(DL-0.001)         | BDL(DL-.001)                             | BDL(DL-.001)                           | BDL(DL-0.001)                                    | BDL(DL-0.001)   | BDL(DL-0.001)    | BDL(DL-0.001)                              |
| 14    | Chromium (Cr+6)   | mg/l     | BDL(DL-.001)                             | BDL(DL-.001)                           | BDL(DL-0.001)         | BDL(DL-.001)                             | BDL(DL-.001)                           | BDL(DL-0.001)                                    | BDL(DL-0.001)   | BDL(DL-0.001)    | BDL(DL-0.001)                              |
| 15    | Mercury (as Hg)   | mg/l     | BDL(DL-0.01)                             | BDL(DL-0.01)                           | BDL(DL-0.01)          | BDL(DL-0.01)                             | BDL(DL-0.01)                           | BDL(DL-0.01)                                     | BDL(DL-0.01)    | BDL(DL-0.01)     | BDL(DL-0.01)                               |
| 16    | Copper (as Cu)  | mg/l     | BDL(DL-0.02)                             | BDL(DL-0.02)                           | BDL(DL-0.02)          | BDL(DL-0.02)                             | BDL(DL-0.02)                           | BDL(DL-0.02)                                     | BDL(DL-0.02)    | BDL(DL-0.02)     | BDL(DL-0.02)                               |
| 17    | Zinc (as Zn)  | -        | BDL(DL-0.07)                             | BDL(DL-0.07)                           | BDL(DL-0.07)          | BDL(DL-0.07)                             | BDL(DL-0.07)                           | BDL(DL-0.07)                                     | BDL(DL-0.07)    | BDL(DL-0.07)     | BDL(DL-0.07)                               |
| 18    | Arsenic (as AS)   | -        | BDL(DL-0.01)                             | BDL(DL-0.01)                           | BDL(DL-0.01)          | BDL(DL-0.01)                             | BDL(DL-0.01)                           | BDL(DL-0.01)                                     | BDL(DL-0.01)    | BDL(DL-0.01)     | BDL(DL-0.01)                               |
| 19    | Cadmium (as CD)   | -        | BDL(DL-.001)                             | BDL(DL-.001)                           | BDL(DL-0.001)         | BDL(DL-.001)                             | BDL(DL-.001)                           | BDL(DL-0.001)                                    | BDL(DL-0.001)   | BDL(DL-0.001)    | BDL(DL-0.001)                              |

**Figure 14 c: Physico-chemical Analysis of Ground Water at different location of Banjarawala Package 2 in Ist quarter**



**Figure 14 d: Physico-chemical Analysis of Ground Water at different location of Banjarawala Package 2 in IInd quarter**




**Table 22 C. Air Quality monitoring results of construction phase at different locations of the sub-project**


| I- Quarter (January2023 to March2023) |  |                      |                                    |                                      |                   |                                    |                                    |
|---------------------------------------|--|----------------------|------------------------------------|--------------------------------------|-------------------|------------------------------------|------------------------------------|
| S.No.                                 | Parameters                                   | Units                | Geetanjali enclave lane no 05 ,OHT | Near Shaheed Udham singh park        | RK puram near STP | Krishna puram, Edify school bridge | Brinda garden                      |
| 1                                     | Particulate Matter (PM <sub>10</sub> 24hrs)  | µg/m <sup>3</sup>    | 70.3                               | 69.2                                 | 70.5              | 71.8                               | 72.6                               |
| 2                                     | Particulate Matter (PM <sub>2.5</sub> 24hrs) | (µg/m <sup>3</sup> ) | 46.2                               | 44.9                                 | 46.1              | 45.4                               | 46.5                               |
| 3                                     | Sulphur dioxide (SO <sub>2</sub> )           | µg/m <sup>3</sup>    | 15.2                               | 16.0                                 | 16.2              | 16.3                               | 16.5                               |
| 4                                     | Oxides of Nitrogen (NO <sub>2</sub> )        | µg/m <sup>3</sup>    | 11.5                               | 12.2                                 | 12.3              | 11.8                               | 12.0                               |
| 5                                     | Carbon mono Oxide (CO)                       | µg/m <sup>3</sup>    | N.D                                | N.D                                  | N.D               | N.D                                | N.D                                |
| II- Quarter (April 2023 to June2023)  |  |                      |                                    |                                      |                   |                                    |                                    |
| S.No.                                 | Parameters                                   | Units                | Near Shaheed udham singh park, OHT | Tarun vihar near jal sansthan office | Shivam vihar      | Dwarika puram                      | Geetanjali enclave lane no 05, OHT |
| 1                                     | Particulate Matter (PM <sub>10</sub> 24hrs)  | µg/m <sup>3</sup>    | 71.6                               | 75.1                                 | 73.3              | 72.7                               | 74.0                               |
| 2                                     | Particulate Matter (PM <sub>2.5</sub> 24hrs) | (µg/m <sup>3</sup> ) | 45.4                               | 47.4                                 | 46.7              | 45.2                               | 47.8                               |
| 3                                     | Sulphur dioxide (SO <sub>2</sub> )           | µg/m <sup>3</sup>    | 16.3                               | 16.5                                 | 16.6              | 16.2                               | 15.7                               |
| 4                                     | Oxides of Nitrogen (NO <sub>2</sub> )        | µg/m <sup>3</sup>    | 12.5                               | 12.0                                 | 12.6              | 12.4                               | 12.1                               |
| 5                                     | Carbon mono Oxide (CO)                       | µg/m <sup>3</sup>    | N.D                                | N.D                                  | N.D               | N.D                                | N.D                                |



**Figure 14 e: Physico-chemical Analysis of Ground Water at different location of Banjarawala Package 2 in Ist quarter**



**Figure 14 f: Physico-chemical Analysis of Ground Water at different location of Banjarawala Package 2 in IInd quarter**




**Table 22 D - Noise Level in Banjarawala Package 2**


| I- Quarter (January2023 to March2023) |                        |                       |                                    |                               |                                      |                                    |               |
|---------------------------------------|------------------------|-----------------------|------------------------------------|-------------------------------|--------------------------------------|------------------------------------|---------------|
| S. No .                               | Parameters             |                       | Geetanjali enclave lane no 05, OHT | Near Shaheed Udham singh Prk  | RK puram near STP                    | Krishna puram, Edify school bridge | Brinda garden |
| 1                                     | Equivalent Noise Level | (6:00 AM to 10:00 PM) | 53.5dB                             | 52.0dB                        | 52.7dB                               | 53.0 dB                            | 53.2dB        |
| 2                                     |                        | (10:00 PM to 6:00 AM) | 43.0dB                             | 42.0dB                        | 41.6dB                               | 40.4dB                             | 42.1dB        |
| II- Quarter (April 2023 to June2023)  |                        |                       |                                    |                               |                                      |                                    |               |
| S. No .                               | Parameters             |                       | Geetanjali enclave lane no 05, OHT | Near shaheed udham singh park | Tarun vihar near jal sansthan office | Shivam vihar                       | Dwarika puram |
| 1                                     | Equivalent Noise Level | (6:00 AM to 10:00 PM) | 52.2dB                             | 53.2dB                        | 54.0dB                               | 52.6dB                             | 54.3 dB       |
| 2                                     |                        | (10:00 PM to 6:00 AM) | 41.8dB                             | 42.5dB                        | 43.3dB                               | 42.0dB                             | 40.7 dB       |

| Receptor/ Source | India National Noise LevelStandards (dBA) <sup>a</sup> |       | WHO Guidelines Value for Noise Levels Measured Out of Doors (One Hour Leq in dBA) |               |
|------------------|--|-------|---|---------------|
|                  | Day  | Night | 07:00 – 22:00   | 22:00 – 07:00 |
| Industrial area  | 75   | 70    | 70  | 70            |
| Commercial area  | 65   | 55    | 70  | 70            |
| Residential Area | 55   | 45    | 55  | 45            |
| Silent Zone      | 50   | 40    | 55  | 45            |

**Figure 14 g: Physico-chemical Analysis of Ground Water at different location of Banjarawala Package 2 in IInd quarter**




**Figure 14 h: Physico-chemical Analysis of Ground Water at different location of Banjarawala Package 2 in IInd quarter**




**Table 22 E: Physico-chemical Parameters of Soil during construction stage**  
**Table: Soil Quality at Banjarawala P2**

| <b>I-Quarter (January2023 to March2023)</b> |   |              |   |                                      |                          |   |                       |
|---|---|--------------|---|--------------------------------------|--------------------------|---|-----------------------|
| <b>S. No.</b>                               | <b>Parameters</b>                             | <b>Units</b> | <b>Geetanjali enclave lane no 05, OHT</b> | <b>Near Shaheed Udham Singh park</b> | <b>RK puram Near Stp</b> | <b>Krishna puram, Edify school Bridge</b> | <b>Brinda garden</b>  |
| 1   | pH  | -            | 7.84                                      | 8.40                                 | 8.73                     | 7.94                                      | 8.10                  |
| 2   | Nitrogen (as N)                               | %            | -   | -                                    | -                        | -   | -                     |
| 3   | Electrical conductivity, (at25°C),(1:2 Ratio) | μsohs/cm     | 0.410                                     | 0.464                                | 0.455                    | 0.432                                     | 0.403                 |
| 4   | Soil Texture                                  | -            | SLIT                                      | SLIT                                 | SLIT                     | SLIT                                      | SLIT                  |
| 5   | Moisture (at105°C),                           | (wt/wt)      | 3.72                                      | 4.06                                 | 4.14                     | 3.90                                      | 3.95                  |
| 6   | Calcium,                                      | (mg/kg)      | 170.8                                     | 175.2                                | 166.2                    | 163.7                                     | 174.2                 |
| 7   | Magnesium                                     | mg/kg        | 94.1                                      | 92.0                                 | 88.8                     | 89.4                                      | 91.6                  |
| 8   | Phosphate (as PO <sub>4</sub> ) ,             | mg/kg        | 2.44                                      | 2.29                                 | 3.11                     | 2.45                                      | 2.75                  |
| 9   | Total Organic Matter                          | (wt/wt)      | 0.36                                      | 0.41                                 | 0.38                     | 0.34                                      | 0.41                  |
| 10  | Sodium (as Na ) ,                             | mg/kg        | 219                                       | 232                                  | 222                      | 211                                       | 235                   |
| 11  | Potassium as K                                | Mg/kg        | 38  | 35                                   | 38                       | 32  | 38                    |
| 12  | Oil &Grease,                                  | -            | Nil                                       | Nil                                  | Nil                      | Nil                                       | Nil                   |
| 13  | Permeability at 27°C                          | cm/h         | $5.80 \times 10^{-4}$                     | $5.74 \times 10^{-4}$                | $5.86 \times 10^{-4}$    | $5.70 \times 10^{-4}$                     | $5.85 \times 10^{-4}$ |
| <b>II-Quarter (April2023 to June2023)</b>   |   |              |   |                                      |                          |   |                       |
| <b>S. No.</b>                               | <b>Parameters</b>                             | <b>Units</b> | <b>Geetanjali enclave lane no 05, OHT</b> | <b>Near Shaheed Udham Singh park</b> | <b>RK puram Near Stp</b> | <b>Krishna puram, Edify school Bridge</b> | <b>Brinda garden</b>  |
| 1   | pH  | -            | 8.21                                      | 7.80                                 | 8.50                     | 8.67                                      | 8.15                  |
| 2   | Nitrogen (as N)                               | %            | -   | -                                    | -                        | -   | -                     |
| 3   | Electrical conductivity, (at25°C),(1:2 Ratio) | μsohs/cm     | 0.434                                     | 0.408                                | 0.431                    | 0.387                                     | 0.442                 |
| 4   | Soil Texture                                  | -            | SLIT                                      | SLIT                                 | SLIT                     | SLIT                                      | SLIT                  |
| 5   | Moisture (at105°C),                           | (wt/wt)      | 3.95                                      | 3.55                                 | 4.07                     | 3.69                                      | 3.65                  |
| 6   | Calcium,                                      | (mg/kg)      | 168.3                                     | 157.2                                | 161.6                    | 171.7                                     | 173.2                 |
| 7   | Magnesium                                     | mg/kg        | 90.7                                      | 92.8                                 | 90.4                     | 88.5                                      | 92.9                  |
| 8   | Phosphate (as PO <sub>4</sub> ) ,             | mg/kg        | 2.22                                      | 2.40                                 | 2.82                     | 2.52                                      | 2.51                  |
| 9   | Total Organic Matter                          | (wt/wt)      | 0.46                                      | 0.39                                 | 0.46                     | 0.34                                      | 0.39                  |
| 10  | Sodium (as Na ) ,                             | mg/kg        | 228                                       | 257                                  | 250                      | 227                                       | 230                   |
| 11  | Potassium as K                                | Mg/kg        | 33  | 340                                  | 35                       | 34  | 41                    |
| 12  | Oil &Grease,                                  | -            | NIL                                       | NIL                                  | NIL                      | NIL                                       | NIL                   |
| 13  | Permeability at 27°C                          | cm/h         | $5.69 \times 10^{-4}$                     | $5.77 \times 10^{-4}$                | $5.81 \times 10^{-4}$    | $5.70 \times 10^{-4}$                     | $5.74 \times 10^{-4}$ |

**Figure 14 i: Soil quality monitoring at different location of Banjarawala Package 2 in 1st quarter**



**Figure 14 k: Soil quality monitoring at different location of Banjarawala Package 2 in IInd quarter**



#### 74. Environmental Monitoring Results of Nainital and observations

##### Surface Water Quality

75. Environmental monitoring was done at Nainital; and the samples were collected from the Naini lake and other nearby surface water bodies and it was recorded the water contain E. coli and Total coliform with higher BOD value. All the finding shown below in the table and also depicted in figure also for both of the quarters.

#### **Ground Water Quality**

76. In both quarter, ground water was also monitored in the project area and sample were collected from different location for environmental monitoring during construction and it was found that all the studied parameters were within the range in comparison with BIS standard 10500:2012. All the finding shown below in the table and also depicted in figure also.

#### **Air Quality Monitoring**

77. During both of the quarter, Air quality for the selected parameters was also carried out and it was observed that all the values were within standard limit in comparison of CPCB NAAQS 2009 standard and some hike was recorded in PM<sub>10</sub>, PM<sub>2.5</sub> and SO<sub>2</sub> in comparison of WHO standards due to vehicular movement. All the finding shown below in the table and also depicted in figure also.

#### **Noise Level Monitoring**

78. Day and night time noise monitoring was also conducted in the different zones and that some hikes were recorded in the Leq day in comparison of standard limit in comparison of CPCB and WHO due to vehicular movement in day time, the values of Leq night were found within the range during both of the quarter. All the finding shown below in the table and also depicted in figure also.

#### **Soil Quality**


79. Soil quality was also monitored in the project area for selected parameters to know the impact of construction activities and it was observed that there was no major issue in the soil quality in both of the quarter. As per the results the soil was sandy in the particular area. All the finding shown below in the table and also depicted in figure also.

**Table 23 A: Surface water monitoring during the construction phase**


| S.No. | Parameters                     | First Quarter(January2023 to March2023) |               |               |               | Second Quarter(April to June)   |                            |                                  |                                     |
|-------|--------------------------------|---|---------------|---------------|---------------|---------------------------------|----------------------------|----------------------------------|-------------------------------------|
|       |                                | Units                                   | Nainital Lake | Natural Drain | STP Russi     | STP Office near Conference Room | Thandi sadak Nainital lake | Russi by pass near gabber bridge | Valley home stay near Russi by pass |
| 1     | pH value                       | -                                       | 7.15          | 7.3           | 7.10          | 6.50                            | 7.20                       | 7.15                             | 7.03                                |
| 2     | Turbidity(NTU)                 | -                                       | Nil           | Nil           | Nil           | NIL                             | Nil                        | Nil                              | Nil                                 |
| 3     | Total Hardness (as CaCO3)      | (mg/l)                                  | 351           | 391           | 325           | 367                             | 345                        | 331                              | 340                                 |
| 4     | Iron (as Fe)                   | (mg/l)                                  | 0.18          | 0.04          | 0.03          | 0.13                            | 0.05                       | 0.08                             | 1.09                                |
| 5     | Chloride(as Cl)                | (mg/l)                                  | 176           | 117           | 79            | 176                             | 83                         | 72                               | 76                                  |
| 6     | Total Dissolved Soilds         | (mg/l)                                  | 580           | 525           | 499           | 592                             | 476                        | 4.5                              | 442                                 |
| 7     | Total Suspended Soild,         | (mg/l)                                  | 4.44          | 2.86          | 2.55          | 4.81                            | 2.47                       | 2.28                             | 2.34                                |
| 8     | BOD                            | (mg/l)                                  | 2.2           | 1.5           | 1.4           | 2.0                             | 1.4                        | 1.1                              | 1.2                                 |
| 9     | COD,                           | (mg/l)                                  | 4.7           | 2.3           | 2.5           | 4.9                             | 2.3                        | 2.2                              | 2.0                                 |
| 10    | Oil & Grease,                  | (mg/l)                                  | Nil           | Nil           | Nil           | Nil                             | Nil                        | Nil                              | Nil                                 |
| 11    | Dissolve Oxygen                | -                                       | 5.6           | 6.60          | 7.2           | 5.8                             | 7.5                        | 7.2                              | 6.9                                 |
| 12    | Lead(pd)                       | (mg/l)                                  | <0.01         | <0.01         | <0.01         | <0.01                           | <0.01                      | <0.01                            | <0.01                               |
| 13    | Sulphate(as SO4)               | (mg/l)                                  | 17.25         | 15.75         | 20.5          | 17.44                           | 21.1                       | 20.2                             | 19.5                                |
| 14    | Calcium (as Ca)                | (mg/l)                                  | 69            | 93.4          | 84.0          | 74                              | 80.2                       | 65.8                             | 62.5                                |
| 15    | Magnesium)asMg)                | (mg/l)                                  | 27.0          | 26.6          | 31.6          | 28.8                            | 29.7                       | 26.4                             | 25.7                                |
| 16    | Total Residual Chlorine,       | (mg/l)                                  | Nil           | Nil           | Nil           | Nil                             | Nil                        | Nil                              | Nil                                 |
| 17    | Fuloride (as No3)              | (mg/l)                                  | 0.16          | 0.09          | 0.07          | 0.15                            | 0.05                       | 0.07                             | 0.04                                |
| 18    | Nitrate (as No3)               | (mg/l)                                  | 2.70          | 2.36          | 2.66          | 2.81                            | 2.39                       | 2.58                             | 2.22                                |
| 19    | Potassium as K                 | (mg/l)                                  | 3.3           | 2.2           | 2.59          | 3.4                             | 2.54                       | 2.91                             | 2.40                                |
| 20    | Manganese as Mn                | mg/1                                    | <0.01         | <0.01         | <0.01         | <0.01                           | <0.01                      | <0.01                            | <0.01                               |
| 21    | Sodium ( as Na)                | -                                       | 14.15         | 17.65         | 21.25         | 14.41                           | 19.50                      | 17.46                            | 16.00                               |
| 22    | Cyanide (as Cn)                | -                                       | BDL(DL-.002)  | BDL (DL-.002) | BDL (DL-.002) | BDL (DL-0.002)                  | BDL (DL-0.002)             | BDL (DL-0.002)                   | BDL (DL-0.002)                      |
| 23    | Total Chromium as Cr           | mg/1                                    | <0.01         | <0.01         | <0.01         | <0.01                           | <0.01                      | <0.01                            | <0.01                               |
| 24    | Selenium (as Se)               | (mg/l)                                  | BDL(DL-0.01)  | BDL(D L-0.01) | BDL(D L-0.01) | BDL(DL-0.01)                    | BDL(D L-0.01)              | BDL(DL-0.01)                     | BDL(DL-0.01)                        |
| 25    | Mercury ( as Se)               | (mg/l)                                  | BDL(DL-0.01)  | BDL(D L-0.01) | BDL(D L-0.01) | BDL(DL-0.01)                    | BDL(D L-0.01)              | BDL(DL-0.01)                     | BDL(DL-0.01)                        |
| 26    | Boron                          | (mg/l)                                  | BDL(DL-0.50)  | BDL(D L-0.50) | BDL(D L-0.50) | BDL(DL-0.50)                    | BDL(D L-0.50)              | BDL(DL-0.50)                     | BDL(DL-0.50)                        |
| 27    | Copper(asCu)                   | -                                       | <0.05         | <0.05         | <0.05         | <0.05                           | <0.05                      | <0.04                            | <0.05                               |
| 28    | Zinc (as AS)                   | -                                       | <0.05         | <0.05         | <0.05         | <0.05                           | <0.05                      | <0.04                            | <0.05                               |
| 29    | Arsenic (as AS)                | -                                       | Nil           | Nil           | Nil           | NIL                             | Nil                        | Nil                              | Nil                                 |
| 30    | Cadmium (as AS)                | -                                       | BDL(DL-0.001) | BDL(DL-0.001) | BDL(DL-0.001) | BDL(DL-0.001)                   | BDL(DL-0.001)              | BDL(DL-0.001)                    | BDL(DL-0.001)                       |
| 31    | Aluminium (asAl)               | (mg/l)                                  | ND            | ND            | ND            | ND                              | ND                         | ND                               | ND                                  |
| 32    | Total Coliform Organisms (MPN) | -                                       | Absent        | Absen t       | Absen t       | Absent                          | Absen t                    | Absent                           | Absent                              |
| 33    | E. coli                        | -                                       | Absent        | Absen t       | Absen t       | Absent                          | Absen t                    | Absent                           | Absent                              |



**Figure 15 a: Physico Chemical Parameter of surface water at different location in Nainital in Ist quarter**




**Figure 15 b: Physico Chemical Parameter of surface water at different location in Nainital in IInd quarter**




**Table 23 B: Ground water monitoring during construction phase**

|        |  |          | First Quarter<br>(January2023 to March2023) |                            |                    |               | Second Quarter<br>(April2023 to June2023) |                      |                                     |                        |               |
|--------|--|----------|---|----------------------------|--------------------|---------------|---|----------------------|-------------------------------------|------------------------|---------------|
| S. No. | Parameters   | Units    | Sulabh complex near India hotel             | Shiv temple Near Mall road | Near Hanuman Garhi | STP Russi     | STP near Conference Room                  | Thandi Road Nainital | Valley View Point Near Russi Bypass | Gabbar Bridge Near STP | Russi Bypass  |
| 1      | pH value   | -        | 7.44  | 7.41                       | 7.31               | 7.60          | 7.45                                      | 7.40                 | 7.50                                | 7.27                   | 7.52          |
| 2      | Total Hardness, (as CaCO <sub>3</sub> )                  | mg/1 Max | 241   | 180                        | 195                | 230           | 192                                       | 185                  | 188                                 | 203                    | 210           |
| 3      | Iron ( as Fe),   | mg/l     | 0.28  | 0.40                       | 0.30               | 0.74          | 0.51                                      | 0.40                 | 0.27                                | 0.29                   | 0.55          |
| 4      | Chloride (as Cl)   | mg/l     | 77  | 217                        | 229                | 242           | 230                                       | 200                  | 231                                 | 246                    | 244           |
| 5      | TDS  | mg/l     | 535   | 497                        | 476                | 610           | 470                                       | 479                  | 480                                 | 461                    | 495           |
| 6      | Sulphate (as SO <sub>3</sub> )                           | mg/l     | 24.39                                       | 23.0                       | 20.3               | 30.7          | 31.1                                      | 25.2                 | 20.0                                | 24.6                   | 31.6          |
| 7      | Total Alkalinity, (CaCO <sub>3</sub> )                   | mg/l     | 191   | 192                        | 187                | 215           | 196                                       | 185                  | 193                                 | 197                    | 198           |
| 8      | Lead as PB,  | mg/l     | NIL   | NIL                        | NIL                | NIL           | Nil                                       | Nil                  | Nil                                 | Nil                    | Nil           |
| 9      | Manganese (asMn)   | mg/l     | <0.01                                       | <0.01                      | <0.01              | <0.01         | <0.01                                     | <0.01                | <0.01                               | <0.01                  | <0.01         |
| 10     | Fluoride (as f)  | mg/l     | 0.79  | 0.88                       | 0.89               | 0.89          | 0.85                                      | 0.83                 | 0.75                                | 0.18                   | 0.86          |
| 11     | Nitrate (as No <sub>3</sub> )                            | mg/l     | 42.0  | 41.4                       | 46.0               | 41.4          | 42.5                                      | 42.8                 | 41.6                                | 40.8                   | 42.0          |
| 12     | Dissolved Phosphate (as P)                               | mg/l     | 0.1   | 0.1                        | 0.1                | 0.1           | 0.1                                       | 0.1                  | 0.1                                 | 0.1                    | 0.1           |
| 13     | Phenolic Compound (as C <sub>6</sub> H <sub>5</sub> OH), | mg/l     | BDL(DL-0.001)                               | BDL(DL-0.001)              | BDL(DL-0.001)      | BDL(DL-0.001) | BDL(DL-0.001)                             | BDL(DL-0.001)        | BDL(DL-0.001)                       | BDL(DL-0.001)          | BDL(DL-0.001) |
| 14     | Chromium (Cr+6)  | mg/l     | BDL(DL-0.001)                               | BDL(DL-0.001)              | BDL(DL-0.001)      | BDL(DL-0.001) | BDL(DL-0.001)                             | BDL(DL-0.001)        | BDL(DL-0.001)                       | BDL(DL-0.001)          | BDL(DL-0.001) |
| 15     | Mercury (as Hg)  | mg/l     | BDL(DL-0.01)                                | BDL(DL-0.01)               | BDL(DL-0.01)       | BDL(DL-0.01)  | BDL(DL-0.01)                              | BDL(DL-0.01)         | BDL(DL-0.01)                        | BDL(DL-0.01)           | BDL(DL-0.01)  |
| 16     | Copper (as Cu)   | mg/l     | BDL(DL-0.02)                                | BDL(DL-0.02)               | BDL(DL-0.02)       | BDL(DL-0.02)  | BDL(DL-0.02)                              | BDL(DL-0.02)         | BDL(DL-0.02)                        | BDL(DL-0.02)           | BDL(DL-0.02)  |
| 17     | Zinc (as Zn)   | -        | BDL(DL-0.07)                                | BDL(DL-0.07)               | BDL(DL-0.07)       | BDL(DL-0.07)  | BDL(DL-0.07)                              | BDL(DL-0.07)         | BDL(DL-0.07)                        | BDL(DL-0.07)           | BDL(DL-0.07)  |
| 18     | Arsenic (as AS)  | -        | BDL(DL-0.01)                                | BDL(DL-0.01)               | BDL(DL-0.01)       | BDL(DL-0.01)  | BDL(DL-0.01)                              | BDL(DL-0.01)         | BDL(DL-0.01)                        | BDL(DL-0.01)           | BDL(DL-0.01)  |
| 19     | Cadmium (as CD)  | -        | BDL(DL-0.001)                               | BDL(DL-0.001)              | BDL(DL-0.001)      | BDL(DL-.001)  | BDL(DL-0.001)                             | BDL(DL-0.001)        | BDL(DL-0.001)                       | BDL(DL-0.001)          | BDL(DL-0.001) |

**Figure 15 c: Physico Chemical Parameter of Ground water at different location in Nainital in Ist quarter**




**Figure 15 d: Physico Chemical Parameter of Ground water at different location in Nainital in IInd quarter**




**Table 23 C: Air Quality Monitoring at selected location of Nainital Parameters**

| <b>First Quarter<br/>(January2023 to March2023)</b> |  |                      |  |  |                                      |   |   |
|---|--|----------------------|--|--|--------------------------------------|---|---|
| <b>S.No.</b>  | <b>Parameters</b>                      | <b>Units</b>         | <b>STP Russi<br/>village</b>           | <b>Nainital<br/>city Tallital<br/>daat</b> | <b>STP Russi</b>                     | <b>Upper mall<br/>road near<br/>Classic hotal</b>       | <b>Russi by<br/>pass</b>                            |
| <b>1</b>  | Particulate<br>Matter PM10<br>(24hrs)  | µg/m <sup>3</sup>    | 70.5                                   | 67.9                                       | 71.3                                 | 72.0  | 69.5  |
| <b>2</b>  | Particulate<br>Matter PM2.5<br>(24hrs) | (µg/m <sup>3</sup> ) | 34.1                                   | 33.7                                       | 35.7                                 | 37.5  | 36.1  |
| <b>3</b>  | Silphur<br>dioxide                     | µg/m <sup>3</sup>    | 28.2                                   | 28.1                                       | 26.8                                 | 29.1  | 28.4  |
| <b>4</b>  | Oxides of<br>Nitrogen                  | µg/m <sup>3</sup>    | 42.4                                   | 42.0                                       | 41.2                                 | 45.0  | 43.8  |
| <b>5</b>  | Carbon mono<br>Oxide                   | µg/m <sup>3</sup>    | 1.00                                   | 1.00                                       | 1.01                                 | 1.09  | 1.02  |
| <b>Second Quarter<br/>(April2023 to June 2023)</b>  |  |                      |  |  |                                      |   |   |
| <b>S.No.</b>  | <b>Parameters</b>                      | <b>Units</b>         | <b>Staff<br/>quarter<br/>STP Russi</b> | <b>Upper SBR<br/>STP Russi</b>             | <b>Thandi<br/>Sadak<br/>Nainital</b> | <b>Valley view<br/>point near<br/>Russi by<br/>pass</b> | <b>Russi by<br/>pass near<br/>Gabbar<br/>bridge</b> |
| <b>1</b>  | Particulate<br>Matter PM10<br>(24hrs)  | µg/m <sup>3</sup>    | 72.1                                   | 70.3                                       | 71.0                                 | 73.3  | 74.2  |
| <b>2</b>  | Particulate<br>Matter PM2.5<br>(24hrs) | (µg/m <sup>3</sup> ) | 36.2                                   | 3405                                       | 36.4                                 | 37.6  | 38.4  |
| <b>3</b>  | Silphur<br>dioxide                     | µg/m <sup>3</sup>    | 28.7                                   | 28.6                                       | 27.1                                 | 30.5  | 28.7  |
| <b>4</b>  | Oxides of<br>Nitrogen                  | µg/m <sup>3</sup>    | 42.7                                   | 42.3                                       | 43.0                                 | 45.3  | 44.3  |
| <b>5</b>  | Carbon mono<br>Oxide                   | µg/m <sup>3</sup>    | 1.02                                   | 1.11                                       | 1.04                                 | 1.07  | 1.06  |

**Figure 15 e: Ambient Air Quality monitoring at different location in Nainital in Ist quarter**




**Figure 15 f: Ambient Air Quality monitoring at different location in Nainital in IInd quarter**




**Table 23 D: Noise Level monitoring results at Nainital**

| Quarter -I  |                        |        |                          |                             |                       |  |                |
|-------------|------------------------|--------|--------------------------|-----------------------------|-----------------------|--|----------------|
| S. No.      | Parameters             | Units  | STP Russi Village        | Nainital City Tallital daat | STP Russi             | Upper Mall road near Classis Hotel     | Russi by pass. |
| 1           | Leq Day                | dB (A) | 65.0                     | 70.5                        | 75.0                  | 69.0                                   | 71.0           |
|             | L <sub>max</sub> Day   |        | 69.5                     | 74.2                        | 79.1                  | 72.5                                   | 75.2           |
|             | L <sub>min</sub> Day   |        | 61.4                     | 67.0                        | 71.7                  | 66.3                                   | 67.5           |
| 2           | Leq Day                | dB (A) | 63.0                     | 68.5                        | 75.5                  | 66.5                                   | 68.5           |
|             | L <sub>max</sub> Day   |        | 64.9                     | 71.3                        | 78.8                  | 70.3                                   | 73.2           |
|             | L <sub>min</sub> Day   |        | 61.1                     | 66.2                        | 72.2                  | 63.5                                   | 64.7           |
| 3           | Leq Night              | dB (A) | 53.0                     | 58.5                        | 66.5                  | 53.3                                   | 54.5           |
|             | L <sub>max</sub> Night |        | 55.0                     | 65.0                        | 70.2                  | 56.4                                   | 57.1           |
|             | L <sub>min</sub> Night |        | 51.7                     | 52.4                        | 63.5                  | 51.3                                   | 52.5           |
| 4           | Leq Night              | dB (A) | 50.0                     | 53.0                        | 62.0                  | 51.0                                   | 52.5           |
|             | L <sub>max</sub> Night |        | 52.3                     | 56.2                        | 68.3                  | 54.1                                   | 55.0           |
|             | L <sub>min</sub> Night |        | 47.9                     | 50.5                        | 55.9                  | 48.5                                   | 50.1           |
| Quarter -II |                        |        |                          |                             |                       |  |                |
| S. No.      | Parameters             | Units  | Staff Quarters STP Russi | SBR STP site Russi.         | Thandi sadak Nainital | Russi by pass near valley view resort. | Russi Bridge   |
| 1           | Leq Day                | dB (A) | 59.0                     | 54.0                        | 51.5                  | 61.5                                   | 62.5           |
|             | L <sub>max</sub> Day   |        | 66.5                     | 58.6                        | 55.6                  | 64.6                                   | 65.8           |
|             | L <sub>min</sub> Day   |        | 53.3                     | 50.3                        | 47.4                  | 58.6                                   | 59.3           |
| 2           | Leq Day                | dB (A) | 49.5                     | 42.5                        | 46.0                  | 45.0                                   | 46.5           |
|             | L <sub>max</sub> Day   |        | 54.2                     | 44.6                        | 47.8                  | 46.5                                   | 50.1           |
|             | L <sub>min</sub> Day   |        | 45.6                     | 40.7                        | 44.3                  | 43.7                                   | 43.8           |
| 3           | Leq Night              | dB (A) | 67.0                     | 51.5                        | 59.0                  | 62.5                                   | 62.0           |
|             | L <sub>max</sub> Night |        | 70.4                     | 57.4                        | 64.5                  | 73.4                                   | 66.1           |
|             | L <sub>min</sub> Night |        | 64.4                     | 46.4                        | 55.3                  | 52.4                                   | 58.0           |
| 4           | Leq Night              | dB (A) | 62.0                     | 55.5                        | 52.5                  | 53.0                                   | 61.0           |
|             | L <sub>max</sub> Night |        | 66.2                     | 64.4                        | 56.0                  | 65.6                                   | 63.5           |
|             | L <sub>min</sub> Night |        | 58.4                     | 46.5                        | 49.4                  | 40.7                                   | 58.5           |

**Figure 15 g: Noise Level monitoring results at different location in Nainital during Ist quarter**



**Figure 15 h: Noise Level monitoring results at different location in Nainital during IInd quarter**




**Table 23 E: Physico-Chemical analysis of Soil Quality during construction phase**


| Quarter-I  |   |          |                     |                              |                      |                                      |                                  |
|------------|---|----------|---------------------|------------------------------|----------------------|--------------------------------------|----------------------------------|
| S. No.     | Parameters                                    | Units    | Thandi sadak        | STP Russi near Staff quarter | STP Russi CCT        | India hotel (Mall road)              | Russi by pass                    |
| 1          | pH  | -        | 7.44                | 7.20                         | 7.52                 | 7.50                                 | 7.16                             |
| 2          | Nitrogen (as N)                               | %        | 0.81                | 1.32                         | 1.03                 | 0.88                                 | 1.18                             |
| 3          | Electrical conductivity, (at25°C),(1:2 Ratio) | µsohs/cm | 169                 | 212                          | 238                  | 190                                  | 272                              |
| 4          | Soil Texture                                  | -        | Sandy               | Sandy                        | Sandy                | Sandy                                | Sandy                            |
| 5          | Moisture (at105°C),                           | (wt/wt)  | 7.75                | 10.5                         | 9.3                  | 8.5                                  | 10.4                             |
| 6          | Calcium,                                      | (mg/kg)  | 674.5               | 505.7                        | 465                  | 863                                  | 137                              |
| 7          | Magnesium                                     | mg/kg    | 465                 | 320                          | 292                  | 620                                  | 380                              |
| 8          | Phosphate (as PO4) ,                          | mg/kg    | 527                 | 540                          | 379                  | 379                                  | 722.3                            |
| 9          | Total Organic Matter,(wt,wt)                  | (wt/wt)  | 1.20                | 1.21                         | 1.26                 | 1.49                                 | 1.29                             |
| 10         | Sodium (as Na ) ,                             | mg/kg    | 673                 | 422                          | 445                  | 228                                  | 467                              |
| 11         | Potassium as K                                | Mg/kg    | 865                 | 688                          | 680                  | 379                                  | 870                              |
| 12         | Oil &Grease,                                  | -        | ND                  | ND                           | ND                   | ND                                   | ND                               |
| 13         | Permeability at 27°C                          | mg/kg    | 433                 | 434                          | 364                  | 414                                  | 408                              |
| Quarter-II |   |          |                     |                              |                      |                                      |                                  |
| S. No.     | Parameters                                    | -        | Upper SBR STP Russi | Near Staff quarter STP Russi | Thandi road Nainital | Valley view point near Russi by pass | Russi by pass near Gabbar brigde |
| 1          | pH  | %        | 7.62                | 7.12                         | 7.88                 | 7.66                                 | 7.35                             |
| 2          | Nitrogen (as N)                               | µsohs/cm | 0.85                | 1.46                         | 1.18                 | 0.97                                 | 1.20                             |
| 3          | Electrical conductivity, (at25°C),(1:2 Ratio) | -        | 173                 | 203                          | 256                  | 195                                  | 299                              |
| 4          | Soil Texture                                  | (wt/wt)  | Sandy               | Sandy                        | Sandy                | Sandy                                | Sandy                            |
| 5          | Moisture (at105°C),                           | (mg/kg)  | 7.82                | 11.2                         | 9.5                  | 8.8                                  | 9.5                              |
| 6          | Calcium,                                      | mg/kg    | 682.1               | 522.0                        | 430                  | 410                                  | 237                              |
| 7          | Magnesium                                     | mg/kg    | 474                 | 304                          | 287                  | 325                                  | 395                              |
| 8          | Phosphate (as PO4) ,                          | (wt/wt)  | 525                 | 568                          | 388                  | 415                                  | 403.3                            |
| 9          | Total Organic Matter,(wt,wt)                  | mg/kg    | 1.25                | 1.44                         | 1.21                 | 1.53                                 | 1.20                             |
| 10         | Sodium (as Na ) ,                             | Mg/kg    | 682                 | 438                          | 461                  | 257                                  | 320                              |
| 11         | Potassium as K                                | -        | 873                 | 669                          | 637                  | 390                                  | 507                              |
| 12         | Oil &Grease,                                  | mg/kg    | ND                  | ND                           | ND                   | ND                                   | ND                               |
| 13         | Permeability at 27°C                          |          | 440                 | 463                          | 359                  | 449                                  | 457                              |



**Figure 15 i: Physico Chemical Parameter of Soil quality at different location in Nainital in Ist quarter**



**Figure 15 j: Physico Chemical Parameter of Soil quality at different location in Nainital in IInd quarter**



## 80. Environmental Monitoring Results of Banjarawala Package-03 and observations

### **i. Surface Water Quality**

During both quarter Environmental monitoring was done at Banjarawala package-03 during construction phase; and the samples were collected from Bindal river and nearby irrigation channels and it was recorded the water contain E. coli and Total coliform with higher BOD value. All the finding shown below in the table and also depicted in figure also.

### **ii. Ground Water Quality**

Ground water was also monitored in the project area and sample were collected from different location for baseline environmental monitoring and it was found that all the studied parameters were within the range in comparison with BIS standard 10500:2012 in both quarter. All the finding shown below in the table and also depicted in figure also.

### **iii. Air Quality Monitoring**

During both quarter, Air quality for the selected parameters was also carried out and it was observed that all the values were within standard limit in comparison of CPCB NAAQS 2009 standard and some hike was recorded in PM10, PM2.5 in comparison of WHO standards due to vehicular movement. All the finding shown below in the table and also depicted in figure also.

### **iv. Noise Level Monitoring**

In both quarters, Day and night time noise monitoring was also conducted in the different zones and that some hikes were recorded at Durga mata mandir chowk, Tikona park, Monal enclave and kargi grant in the Leq day in comparison of standard limit in comparison of CPCB and WHO, the values of Leq night were also shown some hike than the limit of WHO/National standard due to busy intersection in these particular places. All the finding shown below in the table and also depicted in figure also.

### **v. Soil Quality**


Soil quality was also monitored in the project area for selected parameters know the impact of construction activities and it was observed that there was no major issue in the soil quality during both of the quarter. As per the results the soil was sandy in the particular area. All the finding shown below in the table and also depicted in figure also.

Table 24 A: Physico-Chemical analysis of Surface water during Construction period


| S.No. | Parameters                         | First Quarter (January2023 to march2023) |                               |                                    |                               |                              |                               | Second Quarter (April2023 to June2023) |                                    |                              |                              |                              |
|-------|------------------------------------|--|-------------------------------|------------------------------------|-------------------------------|------------------------------|-------------------------------|--|------------------------------------|------------------------------|------------------------------|------------------------------|
|       |                                    | Units                                    | Punarvas Khand (Bindal River) | Durga Mata Mandir (Irrig. Channel) | Tikona Park (Irrig. Chann el) | Labour Camp (Irrig. Channel) | Kargi Grant (Irrig. Channe l) | Punarvas Khand (Bindal River)          | Durga Mata Mandir (Irrig. Channel) | Tikona Park (Irrig. Channel) | Labour Camp (Irrig. Channel) | Kargi Grant (Irrig. Channel) |
| 1     | pH (at 25°C)                       | -  | 7.35                          | 7.28                               | 7.33                          | 7.46                         | 7.25                          | 7.42                                   | 7.66                               | 7.40                         | 7.32                         | 7.42                         |
| 2     | Dissolved Oxygen                   | mg/l                                     | 3.1                           | 2.7                                | 3.9                           | 4.0                          | 4.8                           | 3.0                                    | 2.0                                | 2.6                          | 3.2                          | 3.2                          |
| 3     | Turbidity                          | NTU                                      | 6.9                           | 4.9                                | 5.7                           | 5.3                          | 5.0                           | 5.8                                    | 5.2                                | 6.0                          | 5.4                          | 6.2                          |
| 4     | BOD                                | mg/l                                     | 18.7                          | 22.5                               | 19.5                          | 21.7                         | 20.6                          | 16.4                                   | 24.2                               | 20.4                         | 22.4                         | 18.4                         |
| 5     | COD                                | mg/l                                     | 61.9                          | 64.7                               | 60.3                          | 56.9                         | 54.1                          | 58.4                                   | 68.2                               | 62.4                         | 52.5                         | 52.4                         |
| 6     | TotalHardness as CaCO <sub>3</sub> | mg/l                                     | 350.8                         | 280                                | 350.1                         | 350                          | 350                           | 348.2                                  | 284                                | 348                          | 348                          | 342                          |
| 7     | Calcium as Ca                      | mg/l                                     | 71.3                          | 68.4                               | 74.0                          | 67.3                         | 50.9                          | 69.4                                   | 62.4                               | 70.2                         | 70.4                         | 52.4                         |
| 8     | TSS                                | mg/l                                     | 25.9                          | 28.6                               | 19.6                          | 18.0                         | 17.5                          | 26.2                                   | 30.0                               | 22.4                         | 20.4                         | 18.4                         |
| 9     | Chloride as Cl                     | mg/l                                     | 88.6                          | 79.2                               | 70.3                          | 65.4                         | 73.0                          | 82.4                                   | 74.2                               | 68.4                         | 68.4                         | 76.4                         |
| 10    | Cyanide as CN                      | mg/l                                     | ** BDL (#DL-0.002)            | ** BDL #DL-0.002)                  | ** BDL (#DL-.002)             | ** BDL (#DL-0.002)           | ** BDL (DL-0.002)             | ** BDL (#DL-0.002)                     | ** BDL (#DL-0.002)                 | ** BDL (#DL-0.002)           | ** BDL (#DL-0.002)           | ** BDL (#DL-.002)            |
| 11    | Magnesium as Mg                    | mg/l                                     | 19.7                          | 18.0                               | 10.2                          | 16.8                         | 17.3                          | 20.2                                   | 20.4                               | 12.4                         | 18.2                         | 16.2                         |
| 12    | Total Dissolved Solids             | mg/l                                     | 470                           | 460                                | 456                           | 445                          | 468                           | 468                                    | 458                                | 448                          | 432                          | 456                          |
| 13    | Sulphate as SO <sub>4</sub>        | mg/l                                     | 46.3                          | 40.9                               | 35.9                          | 39.0                         | 40.3                          | 42.4                                   | 38.4                               | 42.4                         | 40                           | 44.2                         |
| 14    | Fluoride as F                      | mg/l                                     | 0.10                          | 0.15                               | 0.20                          | 0.16                         | 0.19                          | 0.16                                   | 0.16                               | 0.18                         | 0.18                         | 0.16                         |
| 15    | Nitrate as NO <sub>3</sub>         | mg/l                                     | 7.10                          | 6.39                               | 5.8                           | 5.3                          | 5.2                           | 7.04                                   | 7.2                                | 7.40                         | 4.2                          | 6.2                          |
| 16    | Iron as Fe                         | mg/l                                     | 0.09                          | 0.17                               | 0.13                          | 0.19                         | 0.16                          | 0.12                                   | 0.14                               | 2.6                          | 0.20                         | 0.18                         |
| 17    | Aluminum as Al                     | mg/l                                     | ** BDL(#DL-0.                 | **BDL (#DL-0.03)                   | ** DL(#DL -0.03)              | ** BDL (#DL-0.03)            | ** BDL (#DL-0.50 )            | **BDL (#DL-0.01)                       | ** BDL (#DL-0.03)                  | 6.0                          | ** BDL(#DL-0.03)             | **BDL(#DL-0.03)              |
| 18    | Boron                              | mg/l                                     | ** BDL (#DL-0.50 )            | ** BDL (#DL-0.50 )                 | ** BDL (#DL-0.50 )            | ** BDL (#DL-0.50 )           | **BDL(# DL-0.001)             | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.50 )                 | 20.4                         | ** BDL (#DL-0.50 )           | **BDL(#DL-0.50 )             |
| 19    | Hexa hromium as Cr+6               | mg/l                                     | **BDL(#DL-0.001)              | ** BDL(#D 0.001)                   | **BDL(# DL-0.001)             | ** BDL(#DL-0.001)            | **BDL(# DL-0.001)             | ** BDL (#DL-0.01)                      | ** BDL(#DL-0.001)                  | 62.4                         | ** BDL(#DL-0.001)            | **BDL(#DL-0.001)             |
| 20    | Sodium                             | mg/l                                     | 49.7                          | 46.0                               | 45.9                          | 36.0                         | 38.2                          | 52.4                                   | 48.2                               | 348                          | 42.0                         | 44.2                         |
| 21    | Potassium                          | mg/l                                     | 13.5                          | 10.6                               | 10.6                          | 9.7                          | 9.1                           | 14.2                                   | 12.4                               | 70.2                         | 10.0                         | 10.4                         |
| 22    | Total Residual Chlorine            | mg/l                                     | BDL (#DL-0.001)               | BDL(#DL-0.001)                     | BDL(#D L-0.001)               | BDL(#DL-0.001)               | **BDL (#DL-0.07)              | ** BDL (#DL-0.01)                      | BDL(#DL-0.001)                     | 22.4                         | BDL(#DL-0.001)               | BDL(#DL-0.001)               |

| S.No. | Parameters      | First Quarter (January2023 to march2023) |                               |                                    |                               |                              |                               | Second Quarter (April2023 to June2023) |                                    |                              |                              |                              |
|-------|-----------------|--|-------------------------------|------------------------------------|-------------------------------|------------------------------|-------------------------------|--|------------------------------------|------------------------------|------------------------------|------------------------------|
|       |                 | Units                                    | Punarvas Khand (Bindal River) | Durga Mata Mandir (Irrig. Channel) | Tikona Park (Irrig. Chann el) | Labour Camp (Irrig. Channel) | Kargi Grant (Irrig. Channe l) | Punarvas Khand (Bindal River)          | Durga Mata Mandir (Irrig. Channel) | Tikona Park (Irrig. Channel) | Labour Camp (Irrig. Channel) | Kargi Grant (Irrig. Channel) |
| 23    | Zinc as Zn      | mg/l                                     | ** BDL (#DL-0.07)             | ** BDL (#DL-0.07)                  | ** BDL (#DL-0.07)             | ** BDL (#DL-0.07)            | ** BDL (#DL-0.02)             | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.07)                  | 68.4                         | ** BDL (#DL-0.07)            | ** BDL (#DL-0.07)            |
| 24    | Copper as Cu    | mg/l                                     | ** BDL (#DL-0.02)             | ** BDL (#DL-0.02)                  | ** BDL (#DL-0.02)             | ** BDL (#DL-0.02)            | ** BDL (#DL-0.10)             | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.02)                  | ** BDL (#DL-0.002)           | ** BDL (#DL-0.02)            | ** BDL (#DL-0.02)            |
| 25    | Manganese as Mn | mg/l                                     | ** BDL (#DL-0.10)             | ** BDL (#DL-0.10)                  | ** BDL (#DL-0.10)             | ** BDL (#DL-0.10)            | **BDL(#DL-0.001)              | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.10)                  | 12.4                         | ** BDL (#DL-0.10)            | ** BDL (#DL-0.10)            |
| 26    | Cadmium as Cd   | mg/l                                     | ** BDL (#DL-0.001)            | ** BDL (#DL-.001)                  | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)           | ** BDL (#DL-0.001)            | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.001)                 | 448                          | ** BDL (#DL-0.001)           | ** BDL (#DL-0.001)           |
| 27    | Lead as Pb      | mg/l                                     | ** BDL (#DL-0.001)            | ** BDL (#DL-.001)                  | **BDL(#DL-0.001)              | ** BDL (#DL-0.001)           | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.001)                 | 42.4                         | ** BDL (#DL-0.001)           | **BDL(#DL-0.001)             |
| 28    | Selenium as Se  | mg/l                                     | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)                  | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)            | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.01)                  | 0.18                         | ** BDL (#DL-0.01)            | ** BDL (#DL-0.01)            |
| 29    | Arsenic as As   | mg/l                                     | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)                  | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)            | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.01)                  | 7.40                         | ** BDL (#DL-0.01)            | ** BDL (#DL-0.01)            |
| 30    | Mercury as Hg   | mg/l                                     | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)                  | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)            | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)                      | ** BDL (#DL-0.01)                  | 2.6                          | ** BDL (#DL-0.01)            | ** BDL (#DL-0.01)            |
| 31    | Total Coliform  | MPN/100ml                                | 80210                         | 72490                              | 68550                         | 66590                        | 58530                         | 76820                                  | 68432                              | 6.0                          | 62420                        | 60240                        |
| 32    | E.coli          | MPN/100ml                                | 20440                         | 18220                              | 17260                         | 16247                        | 15341                         | 22403                                  | 16344                              | 20.4                         | 17340                        | 16230                        |

**Figure 16 a: Physico-chemical parameters of Surface water at Banjarawala Package-03 in Ist quarter**



**Figure 16 b: Physico-chemical parameters of Surface water at Banjarawala Package-03 in IInd quarter**




**Table 24 B: Physico-Chemical analysis of Ground water during Construction period**


[illegible]

| Sr. No | Parametres       | units | I-Quarter                     |                               |                            |                    |                                   | II-Quarter                    |                               |                            |                    |                                   |
|--------|------------------|-------|-------------------------------|-------------------------------|----------------------------|--------------------|-----------------------------------|-------------------------------|-------------------------------|----------------------------|--------------------|-----------------------------------|
|        |                  |       | From Hand Pump Punarvas Khand | Ground Tank Durga Mata Mandir | From Hand pump Tikona Park | Labour Camp        | Kargi Grant Near Vigilance Office | From Hand Pump Punarvas Khand | Ground Tank Durga Mata Mandir | From Hand pump Tikona Park | Labour Camp        | Kargi Grant Near Vigilance Office |
| 16     | Cadmium as Cd    | mg/l  | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)         | ** BDL (#DL-0.001) | ** BDL (#DL-0.001)                | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)         | ** BDL (#DL-0.001) | ** BDL (#DL-0.001)                |
| 17     | Lead as Pb       | mg/l  | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)         | ** BDL (#DL-0.001) | ** BDL (#DL-0.001)                | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)            | ** BDL (#DL-0.001)         | ** BDL (#DL-0.001) | ** BDL (#DL-0.001)                |
| 18     | Arsenic as As    | mg/l  | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)          | ** BDL (#DL-0.01)  | ** BDL (#DL-0.01)                 | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)          | ** BDL (#DL-0.01)  | ** BDL (#DL-0.01)                 |
| 19     | Mercury as Hg    | mg/l  | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)          | ** BDL (#DL-0.01)  | ** BDL (#DL-0.01)                 | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)             | ** BDL (#DL-0.01)          | ** BDL (#DL-0.01)  | ** BDL (#DL-0.01)                 |
| 20     | Dissolved Oxygen | mg/l  | ** BDL (#DL-0.01)             | ** BDL                        | ** BDL                     | ** BDL             | ** BDL                            | ** BDL (#DL-0.01)             | ** BDL                        | ** BDL                     | ** BDL             | ** BDL                            |

**Figure 16 c: Physico-chemical parameters of Ground water at Banjarawala Package-03 during 1st quarter**





**Figure 16 d: Physico-chemical parameters of Ground water at Banjarawala Package-03 during IInd quarter**







**Table 24 C: Air monitoring during Construction period**  
**Air Quality Monitoring Results- Banjarawala P3**

| Quarter 1 (January to March 2023)   |   |                   |                |                   |             |             |             |
|-------------------------------------|---|-------------------|----------------|-------------------|-------------|-------------|-------------|
| S.No                                | Parameters                              | Units             | Punarvas Khand | Durga Mata Mandir | Tikona Park | Labour Camp | Kargi Grant |
| 1                                   | Particulate Matter (PM <sub>10</sub> )  | µg/m <sup>3</sup> | 66.9           | 64.2              | 68.1        | 70.4        | 72.6        |
| 2                                   | Particulate Matter (PM <sub>2.5</sub> ) | µg/m <sup>3</sup> | 37.5           | 40.0              | 41.6        | 43.8        | 44.1        |
| 3                                   | Sulphur Dioxide (SO <sub>2</sub> )      | µg/m <sup>3</sup> | 13.8           | 12.9              | 15.0        | 14.2        | 16.9        |
| 4                                   | Nitrogen Dioxide (NO <sub>2</sub> )     | µg/m <sup>3</sup> | 25.1           | 27.3              | 28.1        | 37.5        | 29.3        |
| 5                                   | Carbon Monoxide (CO)                    | mg/m <sup>3</sup> | 0.63           | 0.70              | 0.78        | 0.70        | 0.75        |
| Quarter 2 (April 2023 to June 2023) |   |                   |                |                   |             |             |             |
| S.No                                | Parameters                              | Units             | Punarvas Khand | Durga Mata Mandir | Tikona Park | Labour Camp | Kargi Grant |
| 1                                   | Particulate Matter (PM <sub>10</sub> )  | µg/m <sup>3</sup> | 65.2           | 65.0              | 64.1        | 69.2        | 70.2        |
| 2                                   | Particulate Matter (PM <sub>2.5</sub> ) | µg/m <sup>3</sup> | 35.4           | 43.2              | 42.0        | 44.2        | 46.0        |
| 3                                   | Sulphur Dioxide (SO <sub>2</sub> )      | µg/m <sup>3</sup> | 14.2           | 13.4              | 15.0        | 16.6        | 16.2        |
| 4                                   | Nitrogen Dioxide (NO <sub>2</sub> )     | µg/m <sup>3</sup> | 26.4           | 26.0              | 26.4        | 38.6        | 28.2        |
| 5                                   | Carbon Monoxide (CO)                    | mg/m <sup>3</sup> | 0.67           | 0.80              | 0.78        | 0.60        | 0.76        |

**Figure 16 e: Ambient Air quality at Banjarawala Package-03 during 1st quarter****Figure 16 f: Ambient Air quality at Banjarawala Package-03 during IInd quarter**

**Table 24 D: Noise Level during Construction period**


| <b>First Quarter</b>  |  |       |                |                   |             |             |             |
|-----------------------|--|-------|----------------|-------------------|-------------|-------------|-------------|
| S. No                 | Parameters                                 | Units | Punarvas Khand | Durga Mata Mandir | Tikona Park | Labour Camp | Kargi Grant |
| 1                     | Equivalent noise level (6.0 Am To 10.0 Pm) | dB(a) | 52.9           | 53.1              | 54.0        | 54.7        | 52.9        |
| 2                     | Equivalent noise level (10.0 Pm To 6.0 Am) | dB(a) | 44.1           | 44.0              | 43.9        | 44.2        | 43.0        |
| <b>Second Quarter</b> |  |       |                |                   |             |             |             |
| 1                     | Equivalent noise level (6.0 Am To 10.0 Pm) | dB(a) | 50.2           | 52.0              | 53.2        | 52.4        | 53.4        |
| 2                     | Equivalent noise level (10.0 Pm To 6.0 Am) | dB(a) | 45.2           | 43.6              | 42.6        | 43.0        | 45.2        |

**Figure 16 g: Ambient Air quality at Banjarawala Package-03 during IInd quarter****Figure 16 h: Ambient Air quality at Banjarawala Package-03 during IInd quarter**


**Table 24E: Physico-Chemical analysis of Soil quality during construction period**

[illegible]

**Figure 16 i: Physico-chemical parameters of Soil quality at Banjarawala Package-03 in Ist quarter**



**Figure 16 j: Physico-chemical parameters of Soil quality at Banjarawala Package-03 in IInd quarter**



### VIII. TRAINING AND CAPACITY BUILDING ACTIVITIES

81. Training and capacity building programs (workshops, seminars, on/off-site trainings, awareness etc.) related to environmental safeguards, implementation of EMPs, health and safety etc., conducted during the report period of presented in the Table below. All the programs are documented, and details are included **Appendix 6**.

**Table 25: Training / Capacity Building Activities Conducted**

| Package No. | Date       | Training activity   | Venue & duration                         | Trainer                                    | Target Group  | Number of participant (M / F) |
|-------------|------------|---|--|--|---------------|-------------------------------|
| WS&S-DDN-01 | 02.01.2023 | Safeguard Training on the use of Personal Protective Equipments (PPEs), Health and Hygiene, Discussed about First-aid box, HIV-AIDS, Safety during construction activities, SEMP. | Conference Hall, IPMU<br>Duration: 45min | Suresh Chandra Khanduri                    | Staff         | T=39<br>F=0                   |
| WS&S-DDN-02 |            |   |  |  |               |                               |
| WS&S-DDN-03 |            |   |  |  |               |                               |
| WS&S-DDN-03 | 01.02.2023 |   | Contractor Office                        | Suresh Chandra Khanduri                    | Staff         | T=19<br>F=01                  |
| WW-DDN-02   | 27.03.2023 |   | Labour Camp                              | Suresh Chandra Khanduri, Sudhanshu Kaushik | Staff, Labour | T=11<br>F=04                  |
| WW-NTL-01   | 25.05.2023 |   | STP Site                                 | J.D Singh, Anjali Semwal                   | Staff, Labour | T=37<br>F=02                  |

### IX. PUBLIC CONSULTATION

82. Public consultation activities continued during the reporting period, and details are provided in the below Table. All the consultations are documented, and details are included in **Appendix 7**.

**Table 26: Public Consultations Conducted**

| Package No.                   | Date       | Venue         | Target group                                     | Number of participants (M/F) | Details (purpose, and main feedback/outcome)         |
|-------------------------------|------------|---------------|--|------------------------------|--|
| <b>Banjarawala Package 01</b> |            |               |  |                              |  |
| <b>WS&amp;S-DDN-01</b>        | 03.04.2023 | Dudha Devi    | Affected Person, Vulnerable Person, local public | M=09<br>F=05                 | Discussed about the Project Objectives and Awareness |
|                               | 21.04.2023 | Barkali       | Affected Person, Vulnerable Person, local public | M=04<br>F=06                 | Discussed about the provision of PPEs                |
|                               | 15.05.2023 | Sanik Colony  | Affected Person, Vulnerable Person, local public | M=09<br>F=06                 | Discussed about the details of project benefits      |
|                               | 15.05.2023 | Barkali       | Affected Person, Vulnerable Person, local public | M=04<br>F=07                 | Need for improvements to present system.             |
|                               | 18.05.2023 | Indrapurifarm | Affected Person, Vulnerable Person, local public | M=11<br>F=08                 | HIV/AIDS Awareness Programme including COVID-19      |

| Package No.                                | Date       | Venue                              | Target group                                     | Number of participants (M/F) | Details (purpose, and main feedback/outcome)                                |
|--|------------|------------------------------------|--|------------------------------|---|
|  | 07.06.2023 | Sainik Colony                      | Affected Person, Vulnerable Person, local public | M=07<br>F=05                 | Inconveniences due to the project during the construction period.           |
|  | 21.06.2023 | Mahinder Gali                      | Affected Person, Vulnerable Person, local public | M=13<br>F=04                 | Ensuring no income loss.  |
| <b>Total Participants: 98 (M-57, F-41)</b> |            |                                    |  |                              |   |
| <b>Banjarawala Package-02</b>              |            |                                    |  |                              |   |
| <b>WS&amp;S-DDN-02</b>                     | 19.01.2023 | Geetanjali Enclave Lane No. (1to6) | Affected Person, Vulnerable Person, local public | M=09<br>F=01                 | Discussed about the benefits of sewer project and storm water drainage      |
|  | 20.01.2023 | Shivam Vihar                       | Affected Person, Vulnerable Person, local public | M=09<br>F= 04                | HIV/AIDS Awareness Programme including COVID-19                             |
|  | 28.03.2023 | Vrinda Garden                      | Affected Person, Vulnerable Person, local public | M=19<br>F= 02                | Discussed about the impact on business entities during construction period. |
|  | 04.04.2023 | Shivam Vihar                       | Affected Person, Vulnerable Person, local public | M=09<br>F= 03                | Ensuring no income loss.  |
|  | 06.04.2023 | Dandi Road                         | Affected Person, Vulnerable Person, local public | M=05<br>F= 02                | Discussed about the COVID-19 awareness                                      |
|  | 07.04.2023 | Geetanjali Enclave                 | Affected Person, Vulnerable Person, local public | M=04<br>F= 04                | Discussed about the provision of PPEs                                       |
|  | 08.05.2023 | Unnati Vihar                       | Affected Person, Vulnerable Person, local public | M=03<br>F= 10                | Inconveniences due to the project during the construction period.           |
|  | 25.05.2023 | Shakti Vihar                       | Affected Person, Vulnerable Person, local public | M=14<br>F= 12                | Discussed about the impact on business entities during construction period. |
|  | 26.06.2023 | Bank Colony                        | Affected Person, Vulnerable Person, local public | M=14<br>F= 02                | HIV/AIDS Awareness Programme including COVID-19                             |
| <b>Total Participants: 66 (M-86, F-40)</b> |            |                                    |  |                              |   |
| <b>Banjarawala Package-03</b>              |            |                                    |  |                              |   |
| <b>WS&amp;S-DDN-03</b>                     | 04.01.2023 | Madhur Vihar Phase-2               | Affected Person, Vulnerable Person, local public | M=06<br>F= 03                | Discussed about the benefits of sewer project and storm water drainage      |
|  | 04.01.2023 | Dev Residency                      | Affected Person, Vulnerable Person, local public | M=04<br>F= 03                | Discussed about the provision of PPEs                                       |
|  | 04.01.2023 | T-Estate, Gali No.7                | Affected Person, Vulnerable Person, local public | M=04<br>F= 01                | HIV/AIDS Awareness Programme including COVID-19                             |

| Package No.                                 | Date       | Venue                            | Target group                                     | Number of participants (M/F) | Details (purpose, and main feedback/outcome)  |
|---|------------|----------------------------------|--|------------------------------|---|
|   | 06.01.2023 | Nagendra Saklani Marg            | Affected Person, Vulnerable Person, local public | M=05<br>F= 03                | Discussed about the impact on business entities during construction period.               |
|   | 06.01.2023 | Vishal Residency                 | Affected Person, Vulnerable Person, local public | M=03<br>F= 0                 | Inconveniences due to the project during the construction period.                         |
|   | 06.01.2023 | Near Max School                  | Affected Person, Vulnerable Person, local public | M=02<br>F=01                 | Discussed about the provision of PPEs   |
|   | 25.01.2023 | Kargi Grant, Muslim Basti        | Affected Person, Vulnerable Person, local public | M=07<br>F=10                 | Discussed about the benefits of sewer project and storm water drainage                    |
|   | 25.01.2023 | Rajendra Vihar                   | Affected Person, Vulnerable Person, local public | M=06<br>F=06                 | Discussed about the details of project benefits.  |
|   | 28.03.2023 | Bhagirathipuram                  | Affected Person, Vulnerable Person, local public | M=18<br>F=02                 | Ensuring no income loss.  |
|   | 28.03.2023 | Madhur Vihar, Phase-2            | Affected Person, Vulnerable Person, local public | M=04<br>F= 0                 | Discussed about the Grievance Redress Mechanism   |
|   | 12.05.2023 | Nagendra Saklani Marg            | Affected Person, Vulnerable Person, local public | M=08<br>F=14                 | Discussed about the Resettlement related provisions for the vulnerable Affected Families. |
|   | 13.05.2023 | Near May School                  | Affected Person, Vulnerable Person, local public | M=05<br>F= 04                | Discussed about the Impact on business entities during construction period.               |
|   | 13.05.2023 | Nagendra Saklani Marg Lane No. 7 | Affected Person, Vulnerable Person, local public | M=17<br>F= 05                | Discussed the activities related to the sub-project.                                      |
|   | 19.05.2023 | Kalika Vihar                     | Affected Person, Vulnerable Person, local public | M=06<br>F= 01                | Discussed about the provision of PPEs   |
|   | 19.05.2023 | Bhagirathipuram                  | Affected Person, Vulnerable Person, local public | M=11<br>F= 02                | Discussed about the provision of PPEs   |
| <b>Total Participants:169 (M-114, F-55)</b> |            |                                  |  |                              |   |
| <b>THDC Colony</b>                          |            |                                  |  |                              |   |
| <b>WW-DDN-01</b>                            | 16.04.2023 | Rajrajeswari Colony              | Affected Person, Vulnerable Person, local public | M=29<br>F= 0                 | Discussed about the benefits of sewer project and storm water drainage                    |
|   | 13.05.2023 | DBOC- Office                     | Affected Person, Vulnerable Person, local public | M=07<br>F= 02                | Discussed about the provision of PPEs   |



| Package No.                                | Date       | Venue                      | Target group                                     | Number of participants (M/F) | Details (purpose, and main feedback/outcome)  |
|--|------------|----------------------------|--|------------------------------|---|
|  | 13.05.2023 | Vidhya Vihar Phase-3       | Affected Person, Vulnerable Person, local public | M=06<br>F= 01                | Discussed about the impact on business entities during construction period.               |
|  | 16.05.2023 | Sai Enclave                | Affected Person, Vulnerable Person, local public | M=13<br>F= 07                | Inconveniences due to the project during the construction period.                         |
|  | 28.06.2023 | THDC Colony                | Affected Person, Vulnerable Person, local public | M=08<br>F= 0                 | Ensuring no income loss.  |
| <b>Total Participants: 73 (M-63, F-10)</b> |            |                            |  |                              |   |
| <b>Raipur</b>                              |            |                            |  |                              |   |
| <b>WW-DDN-02</b>                           | 12.05.2023 | Krishna Vihar, Miyawala    | Affected Person, Vulnerable Person, local public | M=08<br>F= 02                | Discussed about the details of project benefits.  |
|  | 15.05.2023 | Saini Colony, Doon Enclave | Affected Person, Vulnerable Person, local public | M=02<br>F=04                 | Discussed about the Resettlement related provisions for the vulnerable Affected Families. |
|  | 24.05.2023 | Raipur                     | Affected Person, Vulnerable Person, local public | M=04<br>F=01                 | Discussed about the Impact on business entities during construction period.               |
|  | 09.06.2023 | Vivekananda Gram           | Affected Person, Vulnerable Person, local public | M=03<br>F=06                 | Discussed about the Grievance Redress Mechanism   |
|  | 19.06.2023 | Rajeshwari Puram           | Affected Person, Vulnerable Person, local public | M=17<br>F=04                 | Discussed the activities related to the sub-project.                                      |
|  | 28.06.2023 | Vivek Vihar, Lane No. -3   | Affected Person, Vulnerable Person, local public | M=15<br>F=04                 | Discussed the impact on business entities during construction period.                     |
| <b>Total Participants: 70 (M-49, F-21)</b> |            |                            |  |                              |   |
| <b>Nainital</b>                            |            |                            |  |                              |   |
| <b>WW-NTL-01</b>                           | 07.01.2023 | Mall Road                  | Affected Person, Vulnerable Person, local public | M=19<br>F= 01                | Discussed about the Project Objectives and Awareness                                      |
|  | 09.01.2023 | STP Site                   | Affected Person, Vulnerable Person, local public | M=22<br>F= 01                | Discussed about the provision of PPEs   |
|  | 03.02.2023 | Mall road                  | Affected Person, Vulnerable Person, local public | M=17<br>F= 02                | Discussed about the impact on business entities during construction period.               |
|  | 05.02.2023 | Mall Road                  | Affected Person, Vulnerable Person, local public | M=28<br>F= 02                | HIV/AIDS Awareness Programme including COVID-19   |

| Package No.                           | Date       | Venue                   | Target group                                     | Number of participants (M/F) | Details (purpose, and main feedback/outcome)                                |
|---------------------------------------|------------|-------------------------|--|------------------------------|---|
|                                       | 13.02.2023 | Mall road               | Affected Person, Vulnerable Person, local public | M=18<br>F= 02                | Ensuring no income loss.  |
|                                       | 15.02.2023 | Mall Road               | Affected Person, Vulnerable Person, local public | M=37<br>F=0                  | Discussed about existing Sewerage facility in area.                         |
|                                       | 02.03.2023 | Malla krishnapur        | Affected Person, Vulnerable Person, local public | M=05<br>F=0                  | Discussed about the Impact on business entities during construction period. |
|                                       | 03.03.2023 | Roadways Bus stand      | Affected Person, Vulnerable Person, local public | M=08<br>F=06                 | HIV/AIDS Awareness Programme including COVID-19                             |
|                                       | 03.03.2023 | Tallital Dharamshala    | Affected Person, Vulnerable Person, local public | M=04<br>F=02                 | Discussed the activities related to the sub-project.                        |
|                                       | 04.03.2023 | Tallital Rickshaw stand | Affected Person, Vulnerable Person, local public | M=05<br>F=11                 | Discussed about the Provision of PPEs                                       |
|                                       | 04.03.2023 | Malla Krishnapur        | Affected Person, Vulnerable Person, local public | M=05<br>F=01                 | Discussed about the details of project benefits.                            |
|                                       | 25.04.2023 | Thandi Sadak            | Affected Person, Vulnerable Person, local public | M=05<br>F=01                 | Discussed the activities related to the sub-project.                        |
| Total Participants: 202 (M-173, F-29) |            |                         |  |                              |   |

### PHOTOGRAPHS OF CONSULTATIONS



WS&amp;S-DDN-01

WS&amp;S-DDN-02




## X. GRIEVANCE REDRESS

### A. Grievance Redress Mechanism

83. A Project-specific grievance redress mechanism (GRM) is established in to provide a time bound and transparent mechanism to voice and resolve social and environmental concerns linked with the project. GRM is notified by PMU by an Officer Order No. Social/UUSDA/IEC/182 issued on 10-02-2022 (Notification is attached at **Appendix 8**). Project GRM is presented in the following Figure. Accordingly, responsibilities are allocated to project agencies, consultants and contractors, and grievance redress committee(s) established at subproject/town level or project level. Status of establishment of GRCs are presented in **Table 26**.

**Figure 3: Project GRM**



**Table 27: GRM Operationalization**

| Package No.   | Subproject level GRM Notified | GRM responsibilities assigned | GRM Operational to receive, register & redress complaints | Date of GRC Formation                       | Public informed of GRM |
|---------------|-------------------------------|-------------------------------|---|---|------------------------|
| (WS&S-DDN-01) | Yes                           | Yes                           | Yes   | 10/02/2022<br>Letter appended as appendix-8 | Yes                    |
| (WS&S-DDN-02) | Yes                           | Yes                           | Yes   |   | Yes                    |
| (WS&S-DDN-03) | Yes                           | Yes                           | Yes   |   | Yes                    |
| (WW-DDN-01)   | Yes                           | Yes                           | Yes   |   | Yes                    |
| (WW-DDN-02)   | Yes                           | Yes                           | Yes   |   | Yes                    |
| WW-NTL-01)    | Yes                           | Yes                           | Yes   |   | Yes                    |

**B. Complaints Received during Reporting Period**

84. A total of 936 complaints received and reported during this period, from 06 - packages under construction/implementation. All the complaints are almost resolved with a period of 1 day after the receipt of the complaint. Summary of complaints received and resolved are presented **Table 28**, and details are provided in **Appendix 9**.

**Table 28: Details of Complaints Resolved**

| Package No  | No. of complaints received |                          |            | No. of complaints pending |                          | Type of Common and Major Grievances   | Time taken for resolution (days) |
|-------------|----------------------------|--------------------------|------------|---------------------------|--------------------------|---|----------------------------------|
|             | Upto Last Reporting Period | In this Reporting period | Cumulative | Previously Pending        | In this Reporting period |   |                                  |
| WS&S-DDN-01 | 325                        | 176                      | 501        | None                      | None                     | All the received complaints were common in nature and no major complaint was received during the SEMR period/up to last reporting period. The complaints were related to the following:<br>• Home Vehicle Ramp damages.<br>• Water line damage.<br>• Water logging issues<br>• Shortage in water supply.<br>• Sewerage Line Issues.<br>• Damaged Water connection and valves.<br>• Deposition of soil muck on road and home entrance.<br>• Sewer line damage<br>• Request for Road dressing | 1 day                            |
| WS&S-DDN-02 | 65                         | 27                       | 92         | None                      | None                     |   | 1 day                            |
| WS&S-DDN-03 | 125                        | 586                      | 711        | None                      | None                     |   | 1-2 days                         |
| WW-DDN-01   | 44                         | 42                       | 86         | None                      | None                     |   | 1 day                            |
| WW-DDN-02   | 126                        | 103                      | 229        | None                      | None                     |   | 1 day                            |
| WW-NTL-01   | -                          | 02                       | 02         | None                      | None                     |   | 4 days                           |



## XI. FINDINGS, KEY ISSUES & REMEDIAL MEASURES

### A. Findings

85. This Semi-annual Environmental Monitoring Report (SEMR) for the period of January/2023 to June/2023 is prepared as per the ADB SPS requirements. This SEMR described progress with the implementation of the subproject-wise EMPs, and compliance status. This is III<sup>rd</sup> SEMR prepared for Uttarakhand Integrated Resilient Urban Development Project (UIRUDP). Project includes 06 contract packages. At the end of this report period (June/2023), All 06 packages are awarded, of the awarded contracts, all 06 packages are in construction phase. Construction works of 06 packages has been started. Findings of this SEMR are presented in the following table along with key issues and remedial measures.

**Table 29: Findings and Key Issues**

| Monitoring aspect   | Findings & Key issues  |
|---|--|
| Availability safeguards personnel (PMU, PIU, Consultants and contractors) | <b>Complied</b> , all safeguard personnel have been designated at PMU, PIU, PMDSC and DBO Contractors level.   |
| Compliance with statutory requirements (clearance / permissions etc.,)    | Being complied.<br><br>PMU has consulted with the UEPPCB regarding updating of the CTEs based on detailed design, prior to start of construction and all required information have been submitted to UEPPCB on (i) 22.07.2022 for Banjarawala STP; (ii) 30.12.2022 for Raipur STP and (iii) 10.02 2023 for Nainital STP.<br>Subsequently a meeting was held on this matter with the Joint Director and Scientific Officer of UEPPCB on 10.02.2023. The UEPPCB has informed UUSDA that the corrigendum letter for CTE will be issued before issuance of CTO for the respective STPs.<br>Road cutting permissions for all ongoing/completed works have been obtained.<br><br>CGWB permit application for groundwater abstraction is ongoing. |
| Compliance with ADB loan covenants  | Being Complied   |
| Compliance with preparation, approval, disclosure of draft IEEs           | Complied   |
| Compliance with preparation, approval, disclosure of updated/final IEEs   | Being complied. The updated IEEs based on sectional/component wise detailed design for six works packages under construction were submitted to ADB and disclosed on ADB and UUSDA websites. IEE of Banjarawala Package 1 has been recently updated on the basis of odour modelling of the 11 MLD STP and is under review with ADB. Updated IEEs for Banjarawala 02 and 03 packages were also submitted to ADB in June 2023.  |
| Contractor compliance with preconstruction requirements                   | Complied<br>All SEMP for ongoing construction works are submitted and disclosed on UUSDA website.  |

|  |   |
|--|---|
| EMP implementation, monitoring, reporting                      | Being complied. EMP measures implementation needs improvements in condition of construction camp and worker facilities, use of PPE, barricading. A regular monitoring was conducted during the SEMR period and all the remedial measures as per SEMP were implemented at site. Nevertheless, some discrepancies were observed at sites. The DBO contractor was reminded to follow all the measures as per the SEMP. |
| Implementation of COVID19 health and safety measures           | Being Complied  |
| Training and capacity building activities                      | Being complied  |
| Public consultation  | Being complied  |
| GRM establishment, operationalization and complaint resolution | Complied. Several complaints were received during the period (damage of ramps, water connections, sewer lines, pedestrian access, dumping of soil, water logging, road restoration). All complaints were resolved, and no complaint resolution is pending.  |
| Odour Modelling  | Being complied. Odor modelling has been completed for the STP under Banjarawala 01 package and included in the updated IEE submitted to ADB for review. Odor modelling for other two STPs in Raipur and Nainital are underway.  |

## B. Corrective Action Plan

78. Following action plan is developed to address the issues of concerns raised in this report. Please refer Table 30.

**Table 30: Corrective Action Plan**






| Issue/concern  | Proposed Remedial Measure  | Responsibility of Implementation      | Target date                         | Remarks        |
|--|--|---------------------------------------|-------------------------------------|----------------|
| EMP measures implementation needs improvements (condition of construction camp and worker facilities, use of PPE, barricading, | Improve implementation of EMP including health and safety measures at the labor camps and work sites<br><br>Conduct of daily site inspections by Contractor EHS Officer<br><br>Continued verification of site of PIU/PMDSC | Contractor, with support of PIU/PMDSC | Immediate and continuous compliance | Being complied |

| Issue/concern  | Proposed Remedial Measure  | Responsibility of Implementation      | Target date                         | Remarks        |
|--|--|---------------------------------------|-------------------------------------|----------------|
| Complaints-<br>A number of complaints received during the period (damage of ramps, walls, water connections, public access, dumping of soil, road cutting, restoration of road,) | Implement EMP measures to avoid public nuisance, damage to properties and ensure community health and safety | Contractor, with support of PIU/PMDSC | Immediate and continuous compliance | Being complied |
| Minor incidents resulting in minor injuries were recorded during the period  | Improve HS management at the work sites to avoid and/or minimize occurrence of safety incidents              | Contractor, with support of PIU/PMDSC | Immediate and continuous compliance |                |



# **Appendix Section**

**Appendix 1: CTE Revision Letter FOR SEWAGE TREATMENT PLANT of Nainital Package (WW-NTL-01)**

|   |  |  |
|---|--|--|
|    | <b>Office of the Project Manager</b><br>Project Implementation Unit<br><b>Uttarakhand Urban Sector Development Agency</b><br>Government of Uttarakhand<br>Neel Kanth Guest House, Pilgrim Lodge Compound, Mallital Nainital<br>Telephone No. 05942-236599, Email – piurd.uusda@gmail.com |   |
| <hr/>   |  |  |
| Letter No.  | 38 / WWNTL01/ SB (A)   | Dated 21.01.2023   |
| <p>To,</p> <p>The Member Secretary<br/>         Uttarakhand Pollution Control Board<br/>         Gaura Devi Paryavaran Bhavan<br/>         46 B, IIT Park, Sahashradhara Road,<br/>         Dehradun (Uttarakhand)</p>  |  |  |
| <p><b>Subject: <u>Request to update the land record for Consent to Establish of 17.5 MLD STP at Nainital under Package No.-WWNTL01</u></b></p>  |  |  |
| <p>Dear Sir,</p> <p>Please find the reference of your letter no. UKPCB/HQ/NOC-7728/2022/903 on dated 05.08.2022, in this letter the Consent to Establish (copy enclosed) has been issued by your department on the basis of submitted documents under Uttarakhand Integrated Resilient Urban Development Project (UIRUDP).</p> <p>This is to bring in your kind attention that the issued Consent to Establish (CTE) is on the basis of land NOC of Uttarakhand Jal Sansthan, Nainital and pre-approved design (approved in previous phase of the project) of the STP. During the detailed Measurement Survey, it was observed that Khasra no. of the land is 636 &amp; 580. The NOC for the same has obtained from the concerned Department, the final capacity of STP is 17.5 MLD and Address of the project Manager office is Project Manager, PIU, UUSDA, Nainital, Neelkanth Guest House Pilgrim Lodge, Mallital Nainital. The final design of the said STP is enclosed with this letter (copy enclosed).</p> <p>You are therefore requested to please update the provided information's in your record.</p> <p>Thanks</p> |  |  |
|    |  | <p>Sincerely</p> <br>(Neeraj Upadhyay)<br>Project Manager |
| <p>Copy to:-</p> <ol style="list-style-type: none"> <li>1- Program director, UUSDA, Dehradun, kind information please.</li> <li>2- Additional Program Director (Tech.), UUSDA, kind information please.</li> <li>3- Finance Controller, UUSDA, Dehradun, kind information please.</li> <li>4- Concerned Assistant Engineer PIU, UUSDA Nainital.</li> </ol>  |  |  |
|   |  | <br>Project Manager                                       |

**Appendix 2: Details of Site Visits conducted by PMC, PIU & PMU Safeguard Staff in the Reporting Period**

| Package                         | Visit date | Expert visited*  | Sites visited  |
|---------------------------------|------------|--|--|
| WS&S-DDN-01<br>Banjarawala-1    | 12.01.2023 | Sudhanshu Kaushik, Env..Exp. PMDSC,<br>Mr. Anoop Khanduri, JE PIU,<br>Amit Kumar Saini AE PIU                    | New Basti (OHT and Tube Well are proposed in this area)                                  |
|                                 | 22.02.2023 | Mr. Vinay Mishra, APD,<br>Sanjay Tiwari, PMPIU,<br>Mr. Rajiv Kumar, TLDSC,<br>Sudhanshu Kaushik, Env. Exp. PMDSC | Mahindra Gali (Water supply and Sewer pipeline laying is proposed)                       |
|                                 | 21.03.2023 | Mr. Sanjay Tiwari, PMPIU,<br>Mr. Anoop Khanduri, JE PIU  | Kavita Marg (Water supply and Sewer pipeline laying is proposed)                         |
|                                 | 04.04.2023 | Sudhanshu Kaushik , Env..Exp. PMDSC,<br>Mr. Sanjay Tiwari, PIUDSC  | Nauka Village (Water supply and Sewer pipeline laying is proposed)                       |
|                                 | 17.05.2023 | Sudhanshu Kaushik , Env..Exp. PMDSC  | Sainik Colony, Lane No.-6 (Water supply and Sewer pipeline laying is proposed)           |
|                                 | 09.06.2023 | Mr. Sanjay Tiwari, PMPIU,<br>Mr. Amit Kumar Saini AE PIU   | Sapera Basti (Near the new location of proposed TW near Sangharsh Vihar)                 |
| WS&S-DDN-02<br>Banjarawala-2    | 20.03.2023 | Sudhanshu Kaushik , Env..Exp. PMDSC<br>Mr. Sanjay Tiwari, PMPIU  | Dandi Road (Sewer Pipeline proposed in this location)                                    |
|                                 | 07.04.2023 | Mr. Vinay Mishra, APD,<br>Mr. Sanjay Tiwari, PMPIU   | Shiv Kunj (Water and sewer pipeline laying is proposed in this area)                     |
|                                 | 08.05.2023 | Sudhanshu Kaushik Env..Exp. PMDSC<br>Mr. Amit Kumar Saini AE PIU   | Mothrowala Village (Water and sewer pipeline laying is proposed in this area)            |
|                                 | 12.06.2023 | Sudhanshu Kaushik Env..Exp. PMDSC,<br>Mr. Sanjay Tiwari, PMPIU   | Trimurti Enclave (Water and sewer pipeline laying is proposed in this area)              |
| WS&S-DDN-03<br>Banjarawala-3    | 06.03.2023 | Mr. Sanjay Tiwari, PMPIU,<br>Mr. Amit Kumar Saini AE PIU   | T-State & Bhagirathipuram (Water and sewer pipeline laying is proposed in this area)     |
|                                 | 28.04.2023 | Sudhanshu Kaushik Env..Exp. PMDSC  | THDC Colony (Water and sewer pipeline laying is proposed in this area)                   |
|                                 | 20.05.2023 | Mr. Sanjay Tiwari, PMPIU,<br>Mr. Jitendra Nautiyal JE PIU  | Chandchak Colony (Water and sewer pipeline laying is proposed in this area)              |
|                                 | 16.06.2023 | Sudhanshu Kaushik Env..Exp. PMDSC,<br>Mr. Amit Kumar Saini AE PIU  | Kalika Vihar & Kanhaiya Vihar (Water and sewer pipeline laying is proposed in this area) |
| WW-DDN-01<br>THDC,Yamuna Colony | 10.01.2023 | Mr. Saurabh Bisht, JE PIU,<br>Sudhanshu Kaushik Env..Exp. PMDSC  | Sai Baba Enclave (Sewer Pipeline laying is proposed)                                     |
|                                 | 08.02.2023 | Sudhanshu Kaushik Env..Exp. PMDSC  | THDC Colony (Sewer pipe line and Storm water drainage proposed)                          |
|                                 | 05.03.2023 | Mr. Jatin Saini AE, PIU,<br>Mr. Saurabh Bisht , JE PIU   | Yamuna Colony (Sewer Pipeline proposed)  |

| Package               | Visit date | Expert visited*   | Sites visited   |
|-----------------------|------------|---|---|
|                       | 04.04.2023 | Mr. Shailendra Bhatt, JE PIU, Mr. Amit Kumar Saini AE PIU       | Rajeshwari Colony (Sewer Pipeline proposed)                     |
|                       | 02.05.2023 | Sudhanshu Kaushik Env. Exp. PMDSC                               | Patel Nagar Thana (Sewer Pipeline proposed)                     |
|                       | 08.06.2023 | Mr. Shailendra Bhatt, JE PIU, Mr. Amit Kumar Saini AE PIU       | THDC Colony (Sewer pipe line and Storm water drainage proposed) |
| WW-DDN-02<br>Raipur   | 18.01.2023 | Mr. Shailendra Bhatt, JE PIU, Sudhanshu Kaushik Env..Exp. PMDSC | Ring Road (Laying of Sewer pipeline proposed)                   |
|                       | 21.02.2023 | Mr. Shailendra Bhatt, JE PIU, Mr. Amit Kumar Saini AE PIU       | Shanti Vihar- Lane No.-3 (Laying of Sewer pipeline proposed)    |
|                       | 19.03.2023 | Mr. Jatin Saini AE, PIU<br>Sudhanshu Kaushik Env..Exp. PMDSC    | Rajeshwari Puram (Laying of Sewer pipeline proposed)            |
|                       | 07.05.2023 | Mr. Shailendra Bhatt, JE PIU, Sudhanshu Kaushik Env..Exp. PMDSC | Vivek Vihar, Lane No.-6 (Laying of Sewer pipeline proposed)     |
|                       | 19.06.2023 | Mr. Shailendra Bhatt, JE PIU, Sudhanshu Kaushik Env. Exp. PMDSC | Near Ring road (Laying of Sewer pipeline proposed)              |
| WW-NTL-01<br>Nainital | 15.04.2023 | Mr. Anil Parihar AE,PIU,Mr. Mahesh Kumar Sengar JE, PIU         | STP Site, Russi Village (STP site)                              |
|                       | 25.05.2023 | Mr. Anil Parihar AE, PIU, Mr. Mahesh Kumar Sengar JE, PIU       | STP Site, Russi Village (STP site)                              |
|                       | 28.06.2023 | Mr. Anil Parihar AE,PIU, Mr. Mahesh Kumar Sengar JE,PIU         | Mall Road (Rehabilitation of Sewer Pipeline with CIPP)          |

[illegible]

WS&amp;S-DDN-01

[illegible]

WS&amp;S-DDN-02

[illegible]

WS&amp;S-DDN-03










#### **Appendix 4: Implementation of COVID-19 Health & Safety Measures COVID Compliance**

Important protocols or measures in the H&S Plan which are followed and complied on regular basis at the offices and worksites of the project:

- Thermal screening of employees and workers;
- Record keeping of screening results including thermal scanning;
- Availability and use of appropriate PPEs;
- Maintain social distancing;
- Sanitization at camp, office on regular basis;
- Arrangement of disinfectant, hand wash etc. at office, camp;
- Proper office set up reconfiguration to ensure social distancing;
- New office and work site meeting arrangements;
- COVID 19 awareness & training on regular basis; and
- Regular disinfection of work areas, vehicles and equipment; among others.

#### **Photographic evidence as follows**

|  |  |  |
|--|--|--|
|  |  |  |
| <b>Thermal Scanning for the visitors</b>   | <b>Provision of hand sanitizer Banjarawala Package-03</b>                          | <b>Isolation room at site at Banjarawala Package-03</b>                              |



## Banjarawala-1 (WS&S-DDN-01)

# Banjarawala-2 (WS&S-DDN-02)

| <p align="center"><b>ERP representation sheet</b></p> <p align="center">Monitoring Period: Month (After the start of last 3 months in a monthly filing up by Environmental safety officer. Priority PM of Contractor in presence of Environment Specialist/Environment expert and a VANDIC)</p> <p align="center"><b>MONTHLY ENVIRONMENTAL COMPLIANCE MONITORING FORMAT FOR SUBPROJECT</b></p>  |                |                             |               |                |                   |
|---|----------------|-----------------------------|---------------|----------------|-------------------|
| <p>PROJECT NAME: Banjarawala-2</p> <p>REVISION: 02/2020</p> <p>DATE OF OBSERVATION: 02/2020</p>   |                |                             |               |                |                   |
| Environmental Issues  | Priority (1/2) | Level of application of EMP | Remarks       |                |                   |
|   |                | Preventive (1/2)            | Control (1/2) | Remedial (1/2) | Restoration (1/2) |
| <p><b>1. Mitigation/prevention of water environment</b></p> <p>(1) Proper use of water in the project area.</p> <p>(2) Avoid overloading of water in the project area.</p> <p>(3) Proper use of water in the project area.</p> <p>(4) Proper use of water in the project area.</p> <p>(5) Proper use of water in the project area.</p> <p>(6) Proper use of water in the project area.</p> <p>(7) Proper use of water in the project area.</p> <p>(8) Proper use of water in the project area.</p> <p>(9) Proper use of water in the project area.</p> <p>(10) Proper use of water in the project area.</p>   |                |                             |               |                |                   |
| <p><b>2. Mitigation of Noise</b></p> <p>(1) Proper use of noise in the project area.</p> <p>(2) Proper use of noise in the project area.</p> <p>(3) Proper use of noise in the project area.</p> <p>(4) Proper use of noise in the project area.</p> <p>(5) Proper use of noise in the project area.</p> <p>(6) Proper use of noise in the project area.</p> <p>(7) Proper use of noise in the project area.</p> <p>(8) Proper use of noise in the project area.</p> <p>(9) Proper use of noise in the project area.</p> <p>(10) Proper use of noise in the project area.</p>   |                |                             |               |                |                   |
| <p><b>3. Mitigation/prevention of Air environment</b></p> <p>(1) Proper use of air in the project area.</p> <p>(2) Proper use of air in the project area.</p> <p>(3) Proper use of air in the project area.</p> <p>(4) Proper use of air in the project area.</p> <p>(5) Proper use of air in the project area.</p> <p>(6) Proper use of air in the project area.</p> <p>(7) Proper use of air in the project area.</p> <p>(8) Proper use of air in the project area.</p> <p>(9) Proper use of air in the project area.</p> <p>(10) Proper use of air in the project area.</p>  |                |                             |               |                |                   |
| <p><b>4. Mitigation/prevention of Land environment/maintaining aesthetics</b></p> <p>(1) Proper use of land in the project area.</p> <p>(2) Proper use of land in the project area.</p> <p>(3) Proper use of land in the project area.</p> <p>(4) Proper use of land in the project area.</p> <p>(5) Proper use of land in the project area.</p> <p>(6) Proper use of land in the project area.</p> <p>(7) Proper use of land in the project area.</p> <p>(8) Proper use of land in the project area.</p> <p>(9) Proper use of land in the project area.</p> <p>(10) Proper use of land in the project area.</p>  |                |                             |               |                |                   |
| <p><b>5. Existing Infrastructure and Facilities</b></p> <p>(1) Proper use of infrastructure in the project area.</p> <p>(2) Proper use of infrastructure in the project area.</p> <p>(3) Proper use of infrastructure in the project area.</p> <p>(4) Proper use of infrastructure in the project area.</p> <p>(5) Proper use of infrastructure in the project area.</p> <p>(6) Proper use of infrastructure in the project area.</p> <p>(7) Proper use of infrastructure in the project area.</p> <p>(8) Proper use of infrastructure in the project area.</p> <p>(9) Proper use of infrastructure in the project area.</p> <p>(10) Proper use of infrastructure in the project area.</p>  |                |                             |               |                |                   |
| <p><b>6. Mitigation/prevention of Biological environment</b></p> <p>(1) Proper use of biological in the project area.</p> <p>(2) Proper use of biological in the project area.</p> <p>(3) Proper use of biological in the project area.</p> <p>(4) Proper use of biological in the project area.</p> <p>(5) Proper use of biological in the project area.</p> <p>(6) Proper use of biological in the project area.</p> <p>(7) Proper use of biological in the project area.</p> <p>(8) Proper use of biological in the project area.</p> <p>(9) Proper use of biological in the project area.</p> <p>(10) Proper use of biological in the project area.</p>   |                |                             |               |                |                   |
| <p><b>7. Mitigation of Socio-economic environment</b></p> <p>(1) Proper use of socio-economic in the project area.</p> <p>(2) Proper use of socio-economic in the project area.</p> <p>(3) Proper use of socio-economic in the project area.</p> <p>(4) Proper use of socio-economic in the project area.</p> <p>(5) Proper use of socio-economic in the project area.</p> <p>(6) Proper use of socio-economic in the project area.</p> <p>(7) Proper use of socio-economic in the project area.</p> <p>(8) Proper use of socio-economic in the project area.</p> <p>(9) Proper use of socio-economic in the project area.</p> <p>(10) Proper use of socio-economic in the project area.</p>  |                |                             |               |                |                   |
| <p><b>8. Mitigation of Cultural environment</b></p> <p>(1) Proper use of cultural in the project area.</p> <p>(2) Proper use of cultural in the project area.</p> <p>(3) Proper use of cultural in the project area.</p> <p>(4) Proper use of cultural in the project area.</p> <p>(5) Proper use of cultural in the project area.</p> <p>(6) Proper use of cultural in the project area.</p> <p>(7) Proper use of cultural in the project area.</p> <p>(8) Proper use of cultural in the project area.</p> <p>(9) Proper use of cultural in the project area.</p> <p>(10) Proper use of cultural in the project area.</p>  |                |                             |               |                |                   |
| <p><b>9. Mitigation of Environmental Quality</b></p> <p>(1) Proper use of environmental quality in the project area.</p> <p>(2) Proper use of environmental quality in the project area.</p> <p>(3) Proper use of environmental quality in the project area.</p> <p>(4) Proper use of environmental quality in the project area.</p> <p>(5) Proper use of environmental quality in the project area.</p> <p>(6) Proper use of environmental quality in the project area.</p> <p>(7) Proper use of environmental quality in the project area.</p> <p>(8) Proper use of environmental quality in the project area.</p> <p>(9) Proper use of environmental quality in the project area.</p> <p>(10) Proper use of environmental quality in the project area.</p>             |                |                             |               |                |                   |
| <p><b>10. Mitigation of Environmental Safety</b></p> <p>(1) Proper use of environmental safety in the project area.</p> <p>(2) Proper use of environmental safety in the project area.</p> <p>(3) Proper use of environmental safety in the project area.</p> <p>(4) Proper use of environmental safety in the project area.</p> <p>(5) Proper use of environmental safety in the project area.</p> <p>(6) Proper use of environmental safety in the project area.</p> <p>(7) Proper use of environmental safety in the project area.</p> <p>(8) Proper use of environmental safety in the project area.</p> <p>(9) Proper use of environmental safety in the project area.</p> <p>(10) Proper use of environmental safety in the project area.</p>                       |                |                             |               |                |                   |
| <p><b>11. Mitigation of Environmental Health</b></p> <p>(1) Proper use of environmental health in the project area.</p> <p>(2) Proper use of environmental health in the project area.</p> <p>(3) Proper use of environmental health in the project area.</p> <p>(4) Proper use of environmental health in the project area.</p> <p>(5) Proper use of environmental health in the project area.</p> <p>(6) Proper use of environmental health in the project area.</p> <p>(7) Proper use of environmental health in the project area.</p> <p>(8) Proper use of environmental health in the project area.</p> <p>(9) Proper use of environmental health in the project area.</p> <p>(10) Proper use of environmental health in the project area.</p>                       |                |                             |               |                |                   |
| <p><b>12. Mitigation of Environmental Security</b></p> <p>(1) Proper use of environmental security in the project area.</p> <p>(2) Proper use of environmental security in the project area.</p> <p>(3) Proper use of environmental security in the project area.</p> <p>(4) Proper use of environmental security in the project area.</p> <p>(5) Proper use of environmental security in the project area.</p> <p>(6) Proper use of environmental security in the project area.</p> <p>(7) Proper use of environmental security in the project area.</p> <p>(8) Proper use of environmental security in the project area.</p> <p>(9) Proper use of environmental security in the project area.</p> <p>(10) Proper use of environmental security in the project area.</p> |                |                             |               |                |                   |

Signature of Safety Officer (Contractor)

Signature of Safety Officer (Contractor)

Signature of Safety Officer (Contractor)

Signature of Safety Officer (Contractor)

Signature of Safety Officer (Contractor)

Signature of Safety Officer (Contractor)

[illegible]

**THDC/Yamuna Colony (WW-DDN-01)**[illegible]



John & Signature of Employment Officer/Supervisor (Date)

[illegible][illegible]

| Case No. | Case Name     | Case Type | Case Status | Case Date  | Case Time | Case Location | Case Description  | Case Notes  | Case Comments   |
|----------|---------------|-----------|-------------|------------|-----------|---------------|---|---|---|
| 1        | John Doe      | Medical   | Open        | 2023-01-01 | 10:00     | Room 101      | John Doe, 45 years old, male, presented with chest pain and shortness of breath. ECG showed ST-segment depression. Blood tests showed elevated troponin levels. | Initial assessment and vital signs recorded. Patient is stable but requires monitoring. | Transfer to the cardiac care unit for further evaluation and treatment. |
| 2        | Jane Smith    | Medical   | Open        | 2023-01-01 | 11:30     | Room 102      | Jane Smith, 62 years old, female, presented with dizziness and lightheadedness. Blood pressure was 90/60 mmHg. Heart rate was 55 bpm.                           | Assessment of vital signs and symptoms. Patient is alert and oriented.                  | Order blood tests and consult with the primary care physician.          |
| 3        | Michael Brown | Medical   | Open        | 2023-01-01 | 13:00     | Room 103      | Michael Brown, 38 years old, male, presented with abdominal pain and nausea. Physical exam showed tenderness in the right lower quadrant.                       | Assessment of abdominal pain and vital signs. Patient is in mild distress.              | Order abdominal ultrasound and consult with the surgeon.                |
| 4        | Sarah Johnson | Medical   | Open        | 2023-01-01 | 14:30     | Room 104      | Sarah Johnson, 55 years old, female, presented with headache and blurred vision. Blood pressure was 160/100 mmHg.   | Assessment of vital signs and symptoms. Patient is alert and oriented.                  | Order blood tests and consult with the neurologist.                     |
| 5        | David Wilson  | Medical   | Open        | 2023-01-01 | 16:00     | Room 105      | David Wilson, 70 years old, male, presented with confusion and disorientation. Blood glucose was 45 mg/dL.  | Assessment of vital signs and symptoms. Patient is confused and disoriented.            | Order blood tests and consult with the neurologist.                     |
| 6        | Emily Davis   | Medical   | Open        | 2023-01-01 | 17:30     | Room 106      | Emily Davis, 28 years old, female, presented with fever and cough. Physical exam showed crackles in the lungs.  | Assessment of vital signs and symptoms. Patient is alert and oriented.                  | Order chest X-ray and consult with the pulmonologist.                   |
| 7        | Robert Miller | Medical   | Open        | 2023-01-01 | 19:00     | Room 107      | Robert Miller, 65 years old, male, presented with chest pain and sweating. ECG showed ST-segment elevation.   | Assessment of vital signs and symptoms. Patient is in severe distress.                  | Order blood tests and consult with the cardiologist.                    |
| 8        | Lisa Anderson | Medical   | Open        | 2023-01-01 | 20:30     | Room 108      | Lisa Anderson, 40 years old, female, presented with abdominal pain and vomiting. Physical exam showed tenderness in the upper left quadrant.                    | Assessment of vital signs and symptoms. Patient is in mild distress.                    | Order abdominal ultrasound and consult with the surgeon.                |
| 9        | James Taylor  | Medical   | Open        | 2023-01-01 | 22:00     | Room 109      | James Taylor, 50 years old, male, presented with dizziness and lightheadedness. Blood pressure was 90/60 mmHg.  | Assessment of vital signs and symptoms. Patient is alert and oriented.                  | Order blood tests and consult with the primary care physician.          |
| 10       | Maria Garcia  | Medical   | Open        | 2023-01-01 | 23:30     | Room 110      | Maria Garcia, 35 years old, female, presented with headache and blurred vision. Blood pressure was 160/100 mmHg.  | Assessment of vital signs and symptoms. Patient is alert and oriented.                  | Order blood tests and consult with the neurologist.                     |

## Appendix 6: Details of Training and Capacity Building Programs

|  |   |  |
|--|---|--|
|   |   |   |
| <p><b>WS&amp;S-DDN-01 UUSDA<br/>Conference Hall</b></p>                            | <p><b>WS&amp;S-DDN-02 UUSDA<br/>Conference Hall</b></p>                             | <p><b>WS&amp;S-DDN-03<br/>Contractor Office</b></p>                                  |
|  |  |  |
| <p><b>WW-DDN-01 UUSDA<br/>Conference Hall</b></p>                                  | <p><b>WW-DDN-02 Labour Camp</b></p>   | <p><b>WW-NTL-01 STP site</b></p>   |



**WS&S-DDN-01**



## WS&amp;S-DDN-02

**Uttarakhand Urban Sector Development Agency (USDA)**  
Uttarakhand Integrated & Sustainable Urban Development Project (IUSDP)  
Urban Development Department, Uttarakhand

**Attendance and Public Consultation Attendance Sheet**

Package: Phase 1

Place: Dehra Dun

Date & Time: 15-05-2023

**Key Issues Discussed:**

1. Road widening & lane regularization  
2. Water supply & sewerage  
3. Solid waste management  
4. Traffic management  
5. Safety concerns  
6. Public consultation  
7. Other issues

| S.No. | Name and Contact  | Gender | Signature |
|-------|-------------------|--------|-----------|
| 1     | Mr. Anil Kumar    | M      |           |
| 2     | Mr. Rajesh Kumar  | M      |           |
| 3     | Mr. Anand Kumar   | M      |           |
| 4     | Mr. Arun Kumar    | M      |           |
| 5     | Mr. Ashish Kumar  | M      |           |
| 6     | Mr. Aravind Kumar | M      |           |
| 7     | Mr. Aravind Kumar | M      |           |
| 8     | Mr. Aravind Kumar | M      |           |
| 9     | Mr. Aravind Kumar | M      |           |
| 10    | Mr. Aravind Kumar | M      |           |
| 11    | Mr. Aravind Kumar | M      |           |
| 12    | Mr. Aravind Kumar | M      |           |
| 13    | Mr. Aravind Kumar | M      |           |
| 14    | Mr. Aravind Kumar | M      |           |
| 15    | Mr. Aravind Kumar | M      |           |
| 16    | Mr. Aravind Kumar | M      |           |
| 17    | Mr. Aravind Kumar | M      |           |
| 18    | Mr. Aravind Kumar | M      |           |
| 19    | Mr. Aravind Kumar | M      |           |
| 20    | Mr. Aravind Kumar | M      |           |

**Uttarakhand Urban Sector Development Agency (USDA)**  
Uttarakhand Integrated & Sustainable Urban Development Project (IUSDP)  
Urban Development Department, Uttarakhand

**Attendance and Public Consultation Attendance Sheet**

Package: Phase 1

Place: Dehra Dun

Date & Time: 15-05-2023

**Key Issues Discussed:**

1. Road widening & lane regularization  
2. Water supply & sewerage  
3. Solid waste management  
4. Traffic management  
5. Safety concerns  
6. Public consultation  
7. Other issues

| S.No. | Name and Contact  | Gender | Signature |
|-------|-------------------|--------|-----------|
| 1     | Mr. Anil Kumar    | M      |           |
| 2     | Mr. Rajesh Kumar  | M      |           |
| 3     | Mr. Anand Kumar   | M      |           |
| 4     | Mr. Arun Kumar    | M      |           |
| 5     | Mr. Ashish Kumar  | M      |           |
| 6     | Mr. Aravind Kumar | M      |           |
| 7     | Mr. Aravind Kumar | M      |           |
| 8     | Mr. Aravind Kumar | M      |           |
| 9     | Mr. Aravind Kumar | M      |           |
| 10    | Mr. Aravind Kumar | M      |           |
| 11    | Mr. Aravind Kumar | M      |           |
| 12    | Mr. Aravind Kumar | M      |           |
| 13    | Mr. Aravind Kumar | M      |           |
| 14    | Mr. Aravind Kumar | M      |           |
| 15    | Mr. Aravind Kumar | M      |           |
| 16    | Mr. Aravind Kumar | M      |           |
| 17    | Mr. Aravind Kumar | M      |           |
| 18    | Mr. Aravind Kumar | M      |           |
| 19    | Mr. Aravind Kumar | M      |           |
| 20    | Mr. Aravind Kumar | M      |           |

## WS&amp;S-DDN-03

**Uttarakhand Urban Sector Development Agency (USDA)**  
Uttarakhand Integrated & Sustainable Urban Development Project (IUSDP)  
Urban Development Department, Uttarakhand

**Attendance and Public Consultation Attendance Sheet**

Package: Phase 1

Place: Dehra Dun

Date & Time: 15-05-2023

**Key Issues Discussed:**

1. Road widening & lane regularization  
2. Water supply & sewerage  
3. Solid waste management  
4. Traffic management  
5. Safety concerns  
6. Public consultation  
7. Other issues

| S.No. | Name and Contact  | Gender | Signature |
|-------|-------------------|--------|-----------|
| 1     | Mr. Anil Kumar    | M      |           |
| 2     | Mr. Rajesh Kumar  | M      |           |
| 3     | Mr. Anand Kumar   | M      |           |
| 4     | Mr. Arun Kumar    | M      |           |
| 5     | Mr. Ashish Kumar  | M      |           |
| 6     | Mr. Aravind Kumar | M      |           |
| 7     | Mr. Aravind Kumar | M      |           |
| 8     | Mr. Aravind Kumar | M      |           |
| 9     | Mr. Aravind Kumar | M      |           |
| 10    | Mr. Aravind Kumar | M      |           |
| 11    | Mr. Aravind Kumar | M      |           |
| 12    | Mr. Aravind Kumar | M      |           |
| 13    | Mr. Aravind Kumar | M      |           |
| 14    | Mr. Aravind Kumar | M      |           |
| 15    | Mr. Aravind Kumar | M      |           |
| 16    | Mr. Aravind Kumar | M      |           |
| 17    | Mr. Aravind Kumar | M      |           |
| 18    | Mr. Aravind Kumar | M      |           |
| 19    | Mr. Aravind Kumar | M      |           |
| 20    | Mr. Aravind Kumar | M      |           |

**Uttarakhand Urban Sector Development Agency (USDA)**  
Uttarakhand Integrated & Sustainable Urban Development Project (IUSDP)  
Urban Development Department, Uttarakhand

**Attendance and Public Consultation Attendance Sheet**

Package: Phase 1

Place: Dehra Dun

Date & Time: 15-05-2023

**Key Issues Discussed:**

1. Road widening & lane regularization  
2. Water supply & sewerage  
3. Solid waste management  
4. Traffic management  
5. Safety concerns  
6. Public consultation  
7. Other issues

| S.No. | Name and Contact  | Gender | Signature |
|-------|-------------------|--------|-----------|
| 1     | Mr. Anil Kumar    | M      |           |
| 2     | Mr. Rajesh Kumar  | M      |           |
| 3     | Mr. Anand Kumar   | M      |           |
| 4     | Mr. Arun Kumar    | M      |           |
| 5     | Mr. Ashish Kumar  | M      |           |
| 6     | Mr. Aravind Kumar | M      |           |
| 7     | Mr. Aravind Kumar | M      |           |
| 8     | Mr. Aravind Kumar | M      |           |
| 9     | Mr. Aravind Kumar | M      |           |
| 10    | Mr. Aravind Kumar | M      |           |
| 11    | Mr. Aravind Kumar | M      |           |
| 12    | Mr. Aravind Kumar | M      |           |
| 13    | Mr. Aravind Kumar | M      |           |
| 14    | Mr. Aravind Kumar | M      |           |
| 15    | Mr. Aravind Kumar | M      |           |
| 16    | Mr. Aravind Kumar | M      |           |
| 17    | Mr. Aravind Kumar | M      |           |
| 18    | Mr. Aravind Kumar | M      |           |
| 19    | Mr. Aravind Kumar | M      |           |
| 20    | Mr. Aravind Kumar | M      |           |

## WW-DDN-01

**International Labour Office Secretariat of Agriculture (ILO/SA)**  
 International Labour Office Secretariat of Agriculture (ILO/SA)  
 Office of Agricultural Development, International Labour Office

Project: **WW-DDN-01 (Korea)**  
 Phase: **Annual Report**

Date & Time: **21/04/2021**

**Keynotes/Remarks:**

1. H1: The year 2020 was a very difficult year for the country.
2. H2: The year 2020 was a very difficult year for the country.
3. H3: The year 2020 was a very difficult year for the country.

| No. | Name and Gender      | Signature | Remarks |
|-----|----------------------|-----------|---------|
| 1   | Dr. Anil Kumar Singh |           |         |
| 2   | Dr. Anil Kumar Singh |           |         |
| 3   | Dr. Anil Kumar Singh |           |         |
| 4   | Dr. Anil Kumar Singh |           |         |
| 5   | Dr. Anil Kumar Singh |           |         |
| 6   | Dr. Anil Kumar Singh |           |         |
| 7   | Dr. Anil Kumar Singh |           |         |
| 8   | Dr. Anil Kumar Singh |           |         |
| 9   | Dr. Anil Kumar Singh |           |         |
| 10  | Dr. Anil Kumar Singh |           |         |
| 11  | Dr. Anil Kumar Singh |           |         |
| 12  | Dr. Anil Kumar Singh |           |         |
| 13  | Dr. Anil Kumar Singh |           |         |
| 14  | Dr. Anil Kumar Singh |           |         |
| 15  | Dr. Anil Kumar Singh |           |         |
| 16  | Dr. Anil Kumar Singh |           |         |
| 17  | Dr. Anil Kumar Singh |           |         |
| 18  | Dr. Anil Kumar Singh |           |         |
| 19  | Dr. Anil Kumar Singh |           |         |
| 20  | Dr. Anil Kumar Singh |           |         |

**International Labour Office Secretariat of Agriculture (ILO/SA)**  
 International Labour Office Secretariat of Agriculture (ILO/SA)  
 Office of Agricultural Development, International Labour Office

Project: **WW-DDN-01 (Korea)**  
 Phase: **Annual Report**

Date & Time: **21/04/2021**

**Keynotes/Remarks:**

1. H1: The year 2020 was a very difficult year for the country.
2. H2: The year 2020 was a very difficult year for the country.
3. H3: The year 2020 was a very difficult year for the country.

| No. | Name and Gender      | Signature | Remarks |
|-----|----------------------|-----------|---------|
| 1   | Dr. Anil Kumar Singh |           |         |
| 2   | Dr. Anil Kumar Singh |           |         |
| 3   | Dr. Anil Kumar Singh |           |         |
| 4   | Dr. Anil Kumar Singh |           |         |
| 5   | Dr. Anil Kumar Singh |           |         |
| 6   | Dr. Anil Kumar Singh |           |         |
| 7   | Dr. Anil Kumar Singh |           |         |
| 8   | Dr. Anil Kumar Singh |           |         |
| 9   | Dr. Anil Kumar Singh |           |         |
| 10  | Dr. Anil Kumar Singh |           |         |
| 11  | Dr. Anil Kumar Singh |           |         |
| 12  | Dr. Anil Kumar Singh |           |         |
| 13  | Dr. Anil Kumar Singh |           |         |
| 14  | Dr. Anil Kumar Singh |           |         |
| 15  | Dr. Anil Kumar Singh |           |         |
| 16  | Dr. Anil Kumar Singh |           |         |
| 17  | Dr. Anil Kumar Singh |           |         |
| 18  | Dr. Anil Kumar Singh |           |         |
| 19  | Dr. Anil Kumar Singh |           |         |
| 20  | Dr. Anil Kumar Singh |           |         |

## WW-DDN-02

**International Labour Office Secretariat of Agriculture (ILO/SA)**  
 International Labour Office Secretariat of Agriculture (ILO/SA)  
 Office of Agricultural Development, International Labour Office

Project: **WW-DDN-02 (Korea)**  
 Phase: **Annual Report**

Date & Time: **21/04/2021**

**Keynotes/Remarks:**

1. H1: The year 2020 was a very difficult year for the country.
2. H2: The year 2020 was a very difficult year for the country.
3. H3: The year 2020 was a very difficult year for the country.

| No. | Name and Gender      | Signature | Remarks |
|-----|----------------------|-----------|---------|
| 1   | Dr. Anil Kumar Singh |           |         |
| 2   | Dr. Anil Kumar Singh |           |         |
| 3   | Dr. Anil Kumar Singh |           |         |
| 4   | Dr. Anil Kumar Singh |           |         |
| 5   | Dr. Anil Kumar Singh |           |         |
| 6   | Dr. Anil Kumar Singh |           |         |
| 7   | Dr. Anil Kumar Singh |           |         |
| 8   | Dr. Anil Kumar Singh |           |         |
| 9   | Dr. Anil Kumar Singh |           |         |
| 10  | Dr. Anil Kumar Singh |           |         |
| 11  | Dr. Anil Kumar Singh |           |         |
| 12  | Dr. Anil Kumar Singh |           |         |
| 13  | Dr. Anil Kumar Singh |           |         |
| 14  | Dr. Anil Kumar Singh |           |         |
| 15  | Dr. Anil Kumar Singh |           |         |
| 16  | Dr. Anil Kumar Singh |           |         |
| 17  | Dr. Anil Kumar Singh |           |         |
| 18  | Dr. Anil Kumar Singh |           |         |
| 19  | Dr. Anil Kumar Singh |           |         |
| 20  | Dr. Anil Kumar Singh |           |         |

**International Labour Office Secretariat of Agriculture (ILO/SA)**  
 International Labour Office Secretariat of Agriculture (ILO/SA)  
 Office of Agricultural Development, International Labour Office

Project: **WW-DDN-02 (Korea)**  
 Phase: **Annual Report**

Date & Time: **21/04/2021**

**Keynotes/Remarks:**

1. H1: The year 2020 was a very difficult year for the country.
2. H2: The year 2020 was a very difficult year for the country.
3. H3: The year 2020 was a very difficult year for the country.

| No. | Name and Gender      | Signature | Remarks |
|-----|----------------------|-----------|---------|
| 1   | Dr. Anil Kumar Singh |           |         |
| 2   | Dr. Anil Kumar Singh |           |         |
| 3   | Dr. Anil Kumar Singh |           |         |
| 4   | Dr. Anil Kumar Singh |           |         |
| 5   | Dr. Anil Kumar Singh |           |         |
| 6   | Dr. Anil Kumar Singh |           |         |
| 7   | Dr. Anil Kumar Singh |           |         |
| 8   | Dr. Anil Kumar Singh |           |         |
| 9   | Dr. Anil Kumar Singh |           |         |
| 10  | Dr. Anil Kumar Singh |           |         |
| 11  | Dr. Anil Kumar Singh |           |         |
| 12  | Dr. Anil Kumar Singh |           |         |
| 13  | Dr. Anil Kumar Singh |           |         |
| 14  | Dr. Anil Kumar Singh |           |         |
| 15  | Dr. Anil Kumar Singh |           |         |
| 16  | Dr. Anil Kumar Singh |           |         |
| 17  | Dr. Anil Kumar Singh |           |         |
| 18  | Dr. Anil Kumar Singh |           |         |
| 19  | Dr. Anil Kumar Singh |           |         |
| 20  | Dr. Anil Kumar Singh |           |         |

## WW-NTL-01

## Appendix 8: Copies of Notifications / Orders for Establishing GRM and GRCs



**Office of the Program Director**  
**Uttarakhand Urban Sector Development Agency (UUSDA)**  
 Urban Development Department, Govt. of Uttarakhand  
 777, Saibik Tower, II Floor, Kaulagarh Road, Rajendra Nagar, Dehradun  
 Tel- 0135-2758894, Fax- 0135-2754855, www.uusda.org, Email: uusda@gmail.com



Letter No.- Social/UUSDA/IEC/ 182

Date- 10/02/2022

E-mail/ Speed Post

### Office Order

For addressing day to day basis grievances, needs an urgent attention by the concerning officers is required. As per Project Administration Manual (PAM) and as per project need, a Grievance redressal cell (GRC) to be formed to record and redress the public grievances in a time bound manner.

In this regard a Grievance Redressal Cell (GRC) is being constituted in PMU and each PIU of UIRUDP project comprising of the following officials/ staff:

### Grievance Redressal Cell (GRC)

1. Project Manager, PIU – henceforth will be in-charge of the GRC.
2. A Data Entry Operator (DEO) will be assigned duly for registering and complying, all the grievances for putting up before the concerning authority.
3. Social & Environmental Officials- PIU, Contractor, CAPPA, PMDSC officials will work as a representative / grievances (Social, Environmental and Safety) receiver and recorder from community.
4. IECO, SDGO, EO, Social & Environmental Officials of CAPPA and PMDSC will oversee the grievances under supervision of DPD, APD (Tech.).
5. Social & Environmental officials – PMDSC, CAPPPA will weekly report the grievance data to IECO, SDGO, EO- PMU.
6. IECO, SDGO will record the calls on Toll free 1800 180 4159 at PMU level and will forward to the concerned Project Manager- PIU (A Data Entry Operator (DEO)-PMU will be assigned duly for registering and complying, all the grievances for putting up before the concerning authority).

The GRC w.e.f. 09.02.2022 and will put up the compilation of all the concern, complaints and grievances received from any platform (Field, public meetings, whatsapp, social media, calls and etc.). They all should be registered, recorded, attended and closed, along with pending cases on weekly basis, having co-ordination with the stakeholders and line-agencies.

The above officials are directed that they will perform the above tasks along with their work, for this no additional allowance will be payable to them.

The said orders will be effective immediately.

Enclosure: As above.

C.C. to-

- 1- Program Director, UUSDA for kind information.
- 2- To the all concerned officials for necessary action.

  
 (Vinay Mishra)  
 Addl. Program Director

  
 Addl. Program Director



Project Administration Manual (PAM) - UIRUDP  
 Page - 59 Point/Para - 91

1

## A. Grievance Redress Mechanism

- 91-85. A project-specific, grievance redress mechanism (GRM) will be established to receive, evaluate and facilitate resolution of both social and environment related concerns raised by the affected persons, communities and other stakeholders during project implementation. GRM aims to provide a time-bound and transparent mechanism to voice and resolve complaints/grievances of the project stakeholders. Assessment of the GRM designed and implemented for the previous ADB-financed Uttarakhand Urban Sector Development Investment Program (UUSDIP)<sup>26</sup> shows

<sup>26</sup> The procedures followed for grievance redress during implementation of UUSDIP Loan 1 and 2 included the project level GRM, including providing toll free number for grievance registering, Samadhan ([www.samadhan.uk.gov.in](http://www.samadhan.uk.gov.in)), portal of Government of Uttarakhand and the Chief Minister's helpline. Complaints received through various channels were mostly minor and pertained to damage to existing water supply pipelines and disruption of water supply during construction, delays in road restoration, pending new connections and increase in Noise and dust levels. Complaints

that the system was effective in timely resolution of grievances in a transparent manner.<sup>27</sup> The multichannel, project-specific, three-tier GRM is functional at UUSDIP, hence the design of GRM for UUSDIP2 takes into account the proposed institutional structure for UIRUDP and the positive features and learning from the previous GRM.<sup>28</sup>

- 92-90. **Common GRM** - A common GRM will be in place for social, environmental, or any other grievances related to the project. Implementation of the resettlement plans/initial environmental examination (IEEs) will follow the GRM described below. The GRM will provide an accessible and trusted platform for receiving and facilitating resolution of affected persons' grievances related to the project.
- 93-91. The grievance redress mechanism will provide an accessible, inclusive, gender-sensitive and culturally appropriate platform for receiving and facilitating resolution of affected persons' grievances related to the project. The construction works under the contract package will be carried out along inhabited areas, therefore, it is anticipated that it may lead to some disturbance and inconvenience to local people. In order to provide a direct channel to the affected persons and stakeholders for approaching project authorities and have their grievance registered and redressed in an appropriate time frame, PMU will establish a Grievance Redress Mechanism, which will be functional throughout the project period.
- 94-92. A complaint receiving system will be put in place at each site with the help of Community Awareness and Public Participation Agency (CAPPA). A Complaint Register and Complaint Forms will be made available at the site office of each contractor, with a display board indicating availability of such facility.
- 95-93. Public awareness campaigns within entire ULB/Municipal area will ensure that awareness on grievance redress procedures is generated. The nodal officer- social/environment at field level through Community Awareness and Public Participation Agency (CAPPA) will conduct ULB/Municipal area-based awareness campaigns to ensure that poor and vulnerable households are made aware of grievance redress procedures and entitlements. Contractors will provide leaflets to communities prior to start of works and erect billboards during construction mentioning details of the project work. The pamphlets and billboards will include relevant environmental and

related to damage to private property (compound walls/steps, etc.) were less in number. The grievances were resolved in coordination with the contractors. Complaints received were immediately referred by the Consultation and Participation Agency (CAPA) / design and supervision consultant (DSC) supervision staff to the Implementing Project Implementation Unit (IPIU) Nodal officer (safeguards) and concerned engineer at IPIU, who advised them on further action. Follow up with the contractor on complaint resolution was undertaken by IPIU Nodal officer CAPA; and DSC and final feedback sought from complainant upon resolution. Complaints requiring inter-departmental coordination were referred to the implementing PMU (IPMU) for resolution, and feedback provided to complainant. The IPMU kept regular track of grievances through WhatsApp and email also with respective IPIUs, ensuring registration and follow-up till its successful resolution.

<sup>27</sup> Town-level grievance registration data at PIU level under UUSDIP indicates that a large number of grievances were registered, pointing to the effectiveness of the multi-channel GRM. No major grievance was received for both the phases of UUSDIP. The GRM helped smoothen the process of project implementation, hence the proposed architecture for the UIRUDP GRM remains similar, with some refinement, taking into account the changes in institutional setup proposed for project implementation.

<sup>28</sup> Logistics support at field level will be key to successful management of grievance redress under UIRUDP. The target date for establishment of the first level (Field/PIU level) and second level (PMU level) of GRM is before loan negotiation. For UUSDIP, billboards were used to inform communities about the filing process, and community mobilizers supported creating a continuous consultation process. Pamphlets were distributed, and community consent was obtained before the commencement of work. Stakeholders were able to file their grievances through a toll-free number (which do not exist now), a new toll-free number will be in place for UIRUDP. Grievances can also be uploaded in USDA website at: <https://www.usdaip.org/grievance.php> (which is still functional).

social safeguards, GRM information, and contact details of key personnel from PIU and contractors.

- 95 84. Affected persons will have the flexibility of conveying grievances/suggestions by dropping grievance redress/suggestion forms in complaint/suggestion boxes that will be installed by project PIUs or by e-mail, by post, or by writing in a complaint register in ULB offices/complaints register at contractor's work site. Careful documentation of the name of the complainant, date of receipt of the complaint, address/contact details of the person, location of the problem area, and how the problem was resolved will be undertaken and feedback provided to the complainant on action/decision taken. The Social and Environmental Safeguard Nodal Officers of town/city level PIU will have the overall responsibility for timely grievance redressal on environmental and social safeguards issues and for registration of grievances, related disclosure, with the assistance of project consultants. In case of grievances that are immediate and urgent in the perception of the complainant, the contractor, and officials of PIU with assistance from CAPPa on-site will provide the most easily accessible or first level of contact for quick resolution of grievances. Contact numbers and names of the concerned PIU safeguard and safety officer, EHS Supervisor of contractors, CAPPa and SDGO/EO will be posted at all construction sites at visible locations.

#### B. Grievance Redress Process

- 97 85. Grievances received during public outreach programs and consultations by CAPPa will be brought to the notice of concerned PIU and formally registered. Grievances not redressed at field/PIU level and PMU level will be brought to grievance redress committee (GRC). The Town Level Committees (TLC) set up to monitor project implementation in each town will be the members of GRC. The proposed GRC will be gender inclusive and will have civil society representation. The grievance redress committee (GRC) is chaired by the Chairman of TLC (Mayors or Chairpersons). The members of TLC are as follows:

- (i) Mayor or Chairperson as chair;
- (ii) Municipal Commissioner or Executive Officer as member;
- (iii) Concern Line Agency representatives as member;
- (iv) NGO and Civil Society Organization as member; and
- (v) Executive Engineer of Town PIU as member secretary.

- 98 86. The GRC, including Town Level Committee (TLC) members will meet every month (if grievances are brought to the Committee), determine the merit of each grievance, and resolve grievances within a month of receiving the complaint. This will accept complaints regarding the social safeguard issues in implementation of the project. The grievances received and actions taken will be included into the environmental and social monitoring reports submitted to ADB. The following 3-stage process will be followed in grievance redress:

- 99 87. **First Level Grievance (Field/PIU level):** Complaints received (written or oral communication) will be registered in Complaint Register assigning complaint number with date of receipt, name of complainant, address/contact number of complainants. The PIU/PMDSC will review the complaint and direct the Contractor for necessary action (will try to resolve the issue within 7 days from the date of receipt of complaint); depending on the type/nature of complaint



the Contractor will be given reasonable time for corrective action; the CAPPa will inform the complainant, within 24 hours, the time frame in which the corrective action will be communicated by e-mail, text message or telephonically; if the grievance referred will not fall under the purview of the project/program, the same will be intimated to the complainant; Contractor will take corrective action or as directed by PMDSC; the CAPPa in coordination with DSC will conduct the site visit to check the action taken and its appropriateness. The action taken will be documented

in the Complaint Register, and the complaint will be closed if it is satisfactorily addressed, and the complainant will be informed through website/e-mail/telephonically. The responsible persons for field/PIU level<sup>28</sup> grievance redress are as follows:

- (i) Social Development and Gender Officers (SDGO) and Assistant Environmental Officers (AEO), PIUs;
- (ii) Social, Gender and Resettlement and Environmental Experts, Engineers (if required), PMDSC;
- (iii) Contractor representative (EHS Supervisor);
- (iv) CAPPa;
- (v) Municipal Ward Member (if required)

**100 28. Second Level Grievance (PMU level):** In case of no satisfactory action in 1st level, the complainant can approach PMU level grievance redress team for necessary action; CAPPa will assist the complainant in doing so. Grievance redress team at PMU level with the assistance of PMDSC will initiate action and take the corrective measures as required, and CAPPa will intimate the complainant about the action taken; upon satisfaction of complainant, the case will be closed and marked as resolved within 15 days of receipt of compliance/grievance. The responsible persons for PMU level grievance redress are as follows:

- (i) Deputy Program Director 1, responsible for project, GESI and safeguard implementation;
- (ii) Social Development and Gender Officer (SDGO);
- (iii) Environmental officer (EO);
- (iv) Information, Education and Communication Officer (IECO);
- (v) Social, Gender and Resettlement Experts (SGREs) and Environmental Experts, Engineers (if required), PMDSC; and
- (vi) CAPPa.

**101 29. Third Level Grievance (GRC):** If complainant is not satisfied with the action made or due to noncompliance of grievance at Level 2, the complainant can approach the Grievance Redress Committee (it is expected that the grievance will be redressed within 7 days<sup>29</sup> from date of receipt). The GRC will comprise of the following members:

- (i) Town Level Committee (Dehradun/Nainital), chaired by respective Chairperson/Mayor of the particular town;
- (ii) Program Director, UIRUDP;
- (iii) Additional Program Director (APD) Technical, UIRUDP;
- (iv) DPD 1;
- (v) Social Development and Gender Officer (SDGO);
- (vi) Environmental Officer (EO);
- (vii) PMDSC (Env. and SGRE Experts);
- (viii) Women Member of Civil Society under TLC;
- (ix) Elected Representative (if required); and
- (x) CAPPa.

<sup>28</sup> Each PIU will have a dedicated WhatsApp helpline number for registration of grievances and provision of quick feedback, to be followed by formal communication. Project contractors in all project towns will have a toll-free number with specific working hours for registration of grievances related to UIRUDP.

<sup>30</sup> Given the challenging times (due to COVID-19), an additional 7 days time-period would be given to each level to resolve the complaints/grievances.

**10.3. Grievance Redress Committee.** The grievance redress committee (GRC) will address both social safeguard and environment issues. The TLC<sup>31</sup> would be chaired by Mayor of Dehradun Municipal Corporation or Nainital Municipal Corporation (as the case may require), and will have the member from civil society (preferably a woman representative), local elected representatives, engineers from UJS/UJN/Irrigation Department and any other concerned line department officials (Forrest Department). Grievances related to social and environmental safeguards will be handled by GRC through periodic meetings. The PMU Social Development and Gender Officer (SDGO), Environment Officer, experts from PMDSC and CAPPA will assist the PD, UIRUDP, APD, UIRUDP and other members of GRC, in facilitating smooth functioning of GRM and timely resolving the complaints/grievances.

**10.4. Court of Law:** Under the project specific GRM, an aggrieved person shall have access to the country's legal system at any stage and accessing the country's legal system can run parallel to accessing the GRM and is not dependent on the negative outcome of the GRM. In case of grievance related to land acquisition, resettlement and rehabilitation, the affected persons will have to approach a legal body/court specially proposed under the RFCTLARRA, 2013.<sup>32</sup> However, as none of the impacts are complex, long-term, or significant in nature, it is unlikely that there will be any unresolved issues after the first three stages. The PMU will submit RP/EMP/SEMP implementation report to ADB's review and will ensure that affected persons will receive compensation and other assistances as per EM prior to impact / displacement and before commencement of civil works. The issues relating to environment will be redressed as per the guidance provided in EMP/SEMP.

**10.4. ADB's Accountability Mechanism.** The People who may /are in future be, adversely affected by the project may submit complaints to ADB's Accountability Mechanism. The Accountability Mechanism provides an independent forum and process whereby people adversely affected by ADB-assisted projects can voice, and seek a resolution of their problems, as well as report alleged violations of ADB's operational policies and procedures. Before submitting a complaint to the Accountability Mechanism, affected people should make an effort in good faith to solve their problems by working with the concerned ADB operations department. Only after doing that, and if they are still dissatisfied, should they approach ADB accountability mechanism.<sup>33</sup>

**10.5. Record-keeping.** The town level PIU will keep records of grievances received, including contact details of complainant, date the complaint was received, nature of grievance, agreed corrective actions and the date these were affected and final outcome in gender segregated manner. The number of grievances recorded and resolved, and the outcomes will be displayed/disclosed in the PMU office, PIU offices, and on the websites, as well as reported in monitoring reports submitted to ADB on a semi-annual basis. The sample grievance registration format is attached.

**10.6. Periodic review and documentation of lessons learned.** The PMU safeguard officers (SDGO and EO) will periodically review the GRM functioning at PIU/ Construction Contractor level and record information on the effectiveness of the mechanism, especially on the project's ability to transparently prevent and address the reported grievances.


<sup>31</sup> The TLC has been formed at each of the targeted towns for planning and monitoring of work, resolve grievances and issues related to departmental coordination etc. It is headed by Commissioner /Executive Officer ULB(Chairman) and Executive Engineer of UJS/UJN, public works department (PWD) and head of PIU acting as Member Secretary.

<sup>32</sup> The Authority admits grievances only with reference to the Land Acquisition and R&R issues under the RFCTLARRA, 2013.

<sup>33</sup> Accountability Mechanism. <http://www.adb.org/Accountability-Mechanism/default.asp>

107. **Costs.** As part of the EMP cost the Construction Contractors will be allocating budget for pamphlets and billboards and site level grievance registers as per requirement. PIU at town level will bear the costs involved in resolving the complaints (meetings, consultations, communication and reporting/information dissemination) while costs related to further action on intensified grievances will be met by the PMU. GRM structure for UIRUDP is presented in the figure below.

Figure 5: Grievance Redress Process for UIRUDP



AEO = Assistant Environmental Officer; APO = Additional Program Director; CAAP = Community Awareness and Public Participation Agency; CS = Civil Society DB-O = Design Build and Operate Contractor; DPD = Deputy Program Director; EO = Environmental Officer; IECO = Information Education and Communication Officer; PD = Program Director; PIU = Project Implementation Unit; PMDSC = Project Management, Design Supervision Consultant; PMU = Project Management Unit; SDGO = Social Development and Gender Officer; SGRE = Social, Gender and Resettlement Expert; TLC = Town Level Committee  
Source: Asian Development Bank.



**Appendix 9: Public Complaints received during Reporting Period and Pending in Previous Reports**


| Package No    | No. of complaints received during reporting period |         |          | Types of Common and Major Grievances  | Time taken for resolution (days) |
|---------------|--|---------|----------|---|----------------------------------|
|               |  | Pending | Resolved |   |                                  |
| (WS&S-DDN-01) | 176  | None    | 176      | <ul style="list-style-type: none"> <li>• Home Vehicle Ramp damages.</li> <li>• Water line damage.</li> <li>• Water logging issues</li> <li>• Shortage in water supply.</li> <li>• Sewerage Line Issues.</li> <li>• Damaged Water connection and valves.</li> <li>• Deposition of soil mud on road and home entrance.</li> <li>• Sewer line damage</li> <li>• Request for Road dressing/ Road restoration</li> <li>• Road restoration</li> </ul> | 1 day                            |
| (WS&S-DDN-02) | 27   | None    | 27       |   | 1 day                            |
| (WS&S-DDN-03) | 586  | None    | 586      |   | 1-2 days                         |
| (WW-DDN-01)   | 42   | None    | 42       |   | 1 day                            |
| (WW-DDN-02)   | 103  | None    | 103      |   | 1 day                            |
| (WW-NTL-01)   | 01   | None    | 01       |   | 4 days                           |

### Appendix 10: Royalty form (Sample) of Govt. approved queries

| Geology & Mining Unit<br>(Directorate of Industries Uttarakhand)  |  |
|---|--|
| <br>Uttarakhand mineral (Prevention of illegal mining, transportation and storage) rules, 2005<br>e-Transit pass form for transportation & minor mineral from stock see rule 70(1) |  |
| <b>Form J</b>   |  |
| <b>GSTIN:</b> 05BVQP61641D22H   | <b>Form No :</b> IF22321003304   |
| <b>Registration No :</b> ST66022321   | <b>Date and Time :</b> 21/01/2023 04:22:30 AM  |
| <b>Owner Name :</b> Gulzar Singh<br>Gulzar Singh (Sagga Traders) Proprietorship   | <b>Lease Address :</b> Village- Bandar Jura, , Tehsil:<br>Kalsidungi, District: Nainital,<br>Uttarakhand |
| <b>Type of Vehicle</b>  | Truck  |
| <b>Registration No of Vehicle</b>   | UK08CB9192   |
| <b>Name of Driver</b>   | BABU   |
| <b>Name of Mineral</b>  | RBM Mixed  |
| <b>Weight of Mineral (In Tons)</b>  | 13.10  |
| <b>Sale Value/Approximate Value Including Tax</b>   | ₹ 5,672.30   |
| <b>Payble CGST @ 2.50 %</b>   | ₹ 141.80   |
| <b>Payble SGST @ 2.50 %</b>   | ₹ 141.80   |
| <b>Name of Purchaser</b>  | M/S TOMAR AND SONS   |
| <b>GSTIN of Purchaser</b>   | 05ASGPT7236F1ZL  |
| <b>Address of Destination</b>   | 303/2,304/3,Village: Rishi Gaon, Tehsil : Nainital,<br>District : Uttarakhand                            |
| <br>(Scan This QR Code With A QR Reader)   |  |
| THIS FORM IS VALID UPTO: 21/01/2023 10:22:30 AM   |  |

# Appendix 11: Road Cutting Permission for NH-109 At Nainital

IFA/4126515 FILE NO. LE-RO/UK/NOC-SEWER PIPE LINE/2022/07 (CORRESPONDING NO. 4126515)

  
**Government of India**  
**Ministry of Road Transport & Highways**  
**(Chief Engineer-Regional Office)**  
 46/1, Canal Road, Jakhn, Dehradun - 248001 (Uttarakhand)

**No.** CE-RO/UK/NOC-Sewer Pipe Line/2022/07 **Dated:** Apr 11, 2023

**To**

The Chief Engineer (NH),  
Public Works Department,  
Yamuna Colony,  
Dehradun.

**SUB:** Laying of underground Sewer pipe line of 800 mm Dia pipe along NH-87 (New NH-109) chainage 115.020 to 119.420 and chainage 120.600 to 125.500 between Post Office Talital to Hanuman Garhi - Russi Bypass in Nainital District in the State of Uttarakhand- Permission-Reg.

Sir,

This in reference to your letter no. 3601/27 Yata-Rama-(UK)/2022 dated 31.08.2022 and EE (NH), Haldwani's letter no. 336/3C dated 17.02.2023, forwarding therewith the proposal on the above mentioned subject.

2. The proposal has been examined and the permission for use of Highways land for laying of underground sewer pipe line is hereby granted by the Highways Administrator on the following conditions: -

2.1 This permission would be valid for a period of 05 years from date of signing of the Agreement. The permission may be renewed as per Para 29 of the Agreement.


2.2 Work should be done under supervision of Executing Agency. The Highway section must be restored to original condition to the satisfaction of the Executive Engineer (NH), Haldwani.

2.3 All necessary steps will be taken by the licensee to ensure safe and uninterrupted flow of traffic during the execution of work.

2.4 Any damage to the existing utilities at the time of laying underground sewer pipe line will be the responsibility of the licensee.

2.5 All conditions mentioned in the enclosed agreement shall be adhered to.

2.6 Licensee would carry out reconstruction of any cross-drainage structures

  
 1

Generated NAD DORIS by KLEEF, SINGH, SIVAKS, SINGHA TECHNICAL ASSISTANT, NORTH on 11/04/2023 06:44 PM

JFA/4126515

FILE NO. LE-RU/UN/NUL-SewerLine/2022/07 (Computer No. 2154621)

damaged due to laying of the Utility.

2.7 Licensee agrees that in case during the widening of the National Highway, if there is any damage to the Utility line or the Man Holes then cost of repair of the same will be borne by the Licensee.

2.8 The Licensee undertakes to remove any defects and carry out restoration work of the National Highway to the satisfaction of Executive Engineer(NH) Haldwani.

3. MoRTH guidelines issued through circular no. RW/NH-330 44/29/2015/S&R(R) dated 22.11.2016 shall be followed in letter and spirit.

**Encls.:** Signed Agreement  
sincerely,

Yours





**(Pooran Singh)**  
**Superintending Engineer**  
**For Chief Engineer-Regional Officer**

**Copy to:**

1. The Superintending Engineer (NH), PWD, Haldwani - for information please.
2. The Executive Engineer, (NH), PWD, Haldwani - for information please.
3. The Project Manager, Project Implementation Unit, UUSDA, Nainital.  
(Email: uusdip@gmail.com)

## Appendix 12: Road cutting permission from Nagar Palika Parishad, Nainital

LIMITED  
255  
635  
दि. 31-05-2023

 **कार्यालय, नगरपालिका परिषद्, नैनीताल** 

पत्रांक- १३३३/११-१८८ दिनांक- ३१/०५/२०२३

सेवा में


परिचालन अधिकारी  
नगरपालिका प्रमुख, नैनीताल  
नगरपालिका प्रमुख, नैनीताल  
नगरपालिका प्रमुख, नैनीताल  
नगरपालिका प्रमुख, नैनीताल

**विषय-** नैनीताल सीवेज परिचालन हेतु बास्केटबाल कोर्ट की समीप से लम्बी सड़क पर सीवरपाईप लाईन बिछाने की अनुमति के सम्बन्ध में।

**संदर्भ-** आपका पत्र सं. ३३६/WWNT/01/146 दिनांक 13.12.2022  
आपका पत्र सं. ३३३/WWNT/01/147 दिनांक 13.12.2022  
आपका पत्र सं. ३३६/WWNT/01/148 दिनांक 09.02.2023  
आपका पत्र सं. ३३३/WWNT/01/149 दिनांक 08.02.2023

**संदर्भ-** उपरोक्त विषयक आपके सदसित अवगत कराने के बाद का कार्य पट्टा करने का कार्य करने के लिए नैनीताल सीवेज परिचालन हेतु बास्केटबाल कोर्ट की समीप से लम्बी सड़क पर सीवरपाईप लाईन बिछाने की अनुमति दी जाती है। इस कार्यका के पत्र सं. ३३३/WWNT/01/146 दिनांक 13.12.2022 द्वारा 10 प्रतिशत जमाना भुगतान कर १५,४२,०००.०० एवं ६ प्रतिशत सुपरवाइजर चार्ज जमा करने हेतु प्रेषित किया गया था। सादर के आपका द्वारा अपने पत्र सं. ३३६/WWNT/01/147 दिनांक 04.02.2023 द्वारा अनुमति करने को पत्रिका के पत्र में उक्त जानकारी जमा करने हेतु पत्र भेजा गया था। अनुमति करने के साथ ही पत्रिका कोर्ट के पास में जमाकर्ता के पत्र सं. ३३३/WWNT/01/148 दिनांक 09.02.2023 अवगत करवा दिया गया है कि जिस कार्य हेतु एवं निम्न कंड सस्कार द्वारा प्रदान की जाती है सामान्यतः सड़क 250/300mm/21/2000 दिनांक 20.09.2012 के अनुसार विभागीय प्रभार देय नहीं होगा। मुक्ति उक्त कार्य की कंड सस्कार से मिल जायेगी है। तदनुसार में अनुमति की प्रतिपत्र रखते हुए पत्रिका सड़क के कंकर सीवर लाईन बिछाने की अनुमति निम्न शर्तों के अधीन प्रदान की जाती है-

1. सीवर लाईन बिछाने हेतु संरेखण (Alignment) पर रोड ग्राउन्ड बरतन के तहत पूर्ण सहमति लेने से केविल सिनेमा भूखंड एवं केविल भवन से लम्बी सड़क होते हुए लम्बी सड़क पर लगे लोड के गेट तक होगी।
2. सीवर लाईन बिछाने का कार्य यदि सड़क में किया जाना होगा तबकि दिन के समय आम जनसंख्या को किसी परेशानी का सामना न करना पड़े।
3. जिसकी लम्बाई में प्रतिदिन सीवर लाईन बिछानी जायेगी उतनी लम्बाई में ट्रैफिक मार्ग 20.20 सेमी की लेयर में Watering Compaction के साथ पूरी जायेगी तबकि कोई दुर्घटना न हो।
4. सीवर लाईन Laying का कार्य दर्शाए Typical X- Section For 250 एम्एम Dia की अनुसार ही किया जाना होगा।
5. लम्बी सड़क में सीवर लाईन सड़क की हिल साईट में ही डाली जायेगी। लेक की तरफ वाली लेन में लाईन नहीं डाली जायेगी।
6. कार्य स्वतः पर सफ्टी टेप एवं सुरक्षा के साधनों को ध्यान में रखते हुए कार्य किया जायेगा।
7. सीवर लाईन बिछाने की उपरान्त सड़क के प्रतिपत्र भाग का पुर्ननिर्माण (Reconstruction/Restoration) तथा स्थिति में जिस-जिस लम्बाई में जिस-जिस सड़क से निर्मित है निम्नानुसार उतनी प्रतिपत्र जमा उपरान्त उक्त पुर्ननिर्माण के साथ किया जाना होगा।
8. पुर्न निर्माण/रेस्टोरेशन का कार्य पूर्ण होने की उपरान्त पत्रिका को समुक्त स्थानीय निरीक्षण करवाना होगा एवं समुक्ति की उपरान्त सड़क का हस्तान्तरण होगा।
9. पुर्ननिर्माण/रेस्टोरेशन की सभी सड़क का अनुमान करीब 5 वर्ष होगी जो हस्तान्तरण की तिथि में लागू होगी।



10. ठण्डी सड़क में Sliding Zone है इसको दृष्टिगत रखते हुए विशेष सुलझ व्यवस्था एवं सावधानी से खुदरा कार्य किया जाना होगा।
11. कार्य करते समय किसी भी दुर्घटना हेतु सम्पूर्ण जिम्मेदारी आपसे विभाग की होगी।
12. कार्य करते समय माननीय उच्च न्यायालय, आयुक्त महोदय एवं जिलाधिकारी महोदय द्वारा दिये गये निर्देशों का पालन सुनिश्चित किया जाना आवश्यक होगा।
13. कार्य निर्धारित समय अनुमति प्रदान किये जाने के 2 माह के अन्तर्गत पूर्ण किया जाना होगा।

भवदीय,

अधिकांसी अधिकारी,  
नगरपालिका परिषद्, नैनीताल।

प्रतिलिपि:-

- 1-अध्यक्ष महोदय, नगर पालिका परिषद् नैनीताल।
- 2-जिलाधिकारी महोदय, नैनीताल।
- 3-प्रभारी निरीक्षक, कोतवाली मल्लीताल नैनीताल।

अधिकांसी अधिकारी,  
नगरपालिका परिषद्, नैनीताल।



**Translation (Please refer Appendix-12)**  
**MUNICIPAL COUNCIL OFFICE, NAINITAL**

LETTER NO. 322/XII/IMR

DATED: 31/05/2023

TO,  
 PROJECT MANAGER  
 UTTARAKHAND URBAN SECTOR DEVELOPMENT AGENCY  
 GOVT. OF UTTARAKHAND  
 NEELKANTH GUEST HOUSE PILGRIM LODGE COMPOUND  
 MALLITAL NAINITAL

SUBJECT: Related to the NOC for sewer pipeline laying at Thandi Sadak near Basketball Court.

Your Letter No. 736/WWNTL-01/346 Dated 13.12.2022

Your Letter No. 737/WWNTL-01/347 Dated 13.12.2022

Your Letter No. 259/WWNTL-01/104 Dated 09.03.2023

Your Letter No. 162/WWNTL-01/74 Dated 16.02.2023

Please refer to your office letter on the above subject. For Nainital Sewerage Project, permission is given for laying the sewer line at Thandi Sadak (Road) near the basketball court. By this office / No. 2147/X-1MB dated 17.02.2023, 10 percent security deposit amount of 60 15.42,000.00 percent was transferred for depositing supervision charges. Accordingly, in your letter number 258/WWNT-101/102 dated 04.03.2023, a letter was sent to the contracted firm for depositing the municipal funds. A total of Rs 15,42,001.00 has been submitted by the firm M/s Tirupati's Cement Product, Delhi in the name of the undersigned in the post of Municipal Council, Nainital, under Bank Guarantee Account 46151GR231000 dated 14.03.2023 for Kotak Mahendra Bank. Through its letter number 250/WWNLO1/401 dated 09.03.2023, It has been informed that as per the Government Order No. 291/XXV1/21/2009 dated 20.00 2012, departmental charges will not be payable for the work fund which is provided by the Central Government. The work is also funded by the Central Government, keeping in view the public interest, permission to lay sewer line only on the municipal road is granted, subject to the following conditions.

1. Alignment for laying the sewer line will be done from Mal Road (Govind Ballabh Pant Park) with the help of police, through the road from Capital Cinema, Gurudwara and Naina Devi Temple road till the Iron gate on Tallital Thandi Sadak.
2. The work of laying sewer line should be done at night so that common masses does not face any problem.
3. The length to which the sewer line will be laid on each day. Trench filling will be filled in 20.20 cm layer with watering compaction to avoid any type of incidents.
4. Sewer line laying work to be done as per the shown Typical x-Section by 250 mm Dia.
5. Sewer line in Thandi Sadak will be laid at hill side only and the sewer line towards the lake will not be laid.
6. Work will be done by following the safety standards and by providing the safety tape at work site.
7. After laying the sewer line, reconstruction/restoration of the damaged part of the road. In whatever situation, whatever material it is made from, as per the rules, the same material should be used with high quality.
8. After completion of construction/restoration work, the municipal council will have to conduct joint inspection and ensure satisfaction, after this road will be handed over to the municipal council.
9. The duration of the maintenance of road will be of 5 years which will be applicable from the date of handed over to the municipal council.



10. There is a sliding zone on the Thandi Sadak, special safety arrangements and equipment will be required and ensured by the construction firm.
11. Your department will take full responsibility for any accident during the construction work.
12. The instruction given by Honorable High Court Commissioner and District Magistrate will be followed during any type of construction work on the concerned road
13. The work has to be completed within two months of the scheduled time.

Executive Engineer  
Municipal Council Nainital

Copy to:  
Chairman, Municipal Council, Nainital  
District Magistrate, Nainital  
Inspector In charge, Police Station, Mallital, Nainital

Executive Engineer  
Municipal Council Nainital

## Appendix 13: NOC for 18 MLD STP forest land from MoEF&amp;CC

भारत सरकार  
पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय  
एकीकृत क्षेत्रीय कार्यालय, देहरादून  
25 सुभाष रोड, देहरादून-248001  
दूरभाष: 0135-2650809  
फैक्स-0135-2653010  
ईमेल- [moef.dda@gov.in](mailto:moef.dda@gov.in)



GOVERNMENT OF INDIA  
MINISTRY OF ENVIRONMENT, FOREST &  
CLIMATE CHANGE  
INTEGRATED REGIONAL OFFICE,  
DEHRADUN  
25 SUBASHI ROAD, DEHRADUN-248001  
PHONE- 0135-2650809  
FAX- 0135-2653010  
Email- [moef.dda@gov.in](mailto:moef.dda@gov.in)

पत्र सं० वबी/यूएनडीपी/09/18/2022/एफ.सी. 533

दिनांक: 14/07/2022

सेवा में,

अपर मुख्य सचिव (वन),  
उत्तराखण्ड शासन,  
सुभाष रोड, देहरादून।

**विषय:** जनपद- देहरादून के डोईवाला विधानसभा क्षेत्र के नकरीदा में यूएनडीपी द्वारा नवीन एडीपी ऋण के अंतर्गत नकरीदा क्षेत्र में बनाये जाने वाले एसटीपी हेतु 0.95 हे० वन भूमि का गैर वानिकी कार्यों हेतु यूएनडीपी को प्रत्यावर्तन। (Online Proposal no. FP/UK/Others/150625/2021)

**सन्दर्भ:** अपर प्रमुख वन संरक्षक एवं नोडल अधिकारी, उत्तराखण्ड शासन की पत्र संख्या 106/FP/UK/Others/150625/2021 दिनांक 08.07.2022

महोदय,

उपरोक्त विषय पर अपर प्रमुख वन संरक्षक एवं नोडल अधिकारी, उत्तराखण्ड शासन के पत्र दिनांक 04.02.2022 का आशय ग्रहण करने का कष्ट करें, जिसके द्वारा विधायित्व प्रस्ताव पर केन्द्र सरकार से वन (संरक्षण) अधिनियम, 1980 की धारा-2 के तहत स्वीकृति मांगी थी।

प्रसंगत प्रकरण में इस कार्यालय के समसंख्यक पत्र दिनांक-01.06.2022 द्वारा प्रस्ताव में सैद्धान्तिक स्वीकृति प्रदान की गयी थी जिसमें उल्लिखित शर्तों की अनुपालन आख्या अपर प्रमुख वन संरक्षक एवं नोडल अधिकारी, उत्तराखण्ड शासन के उपरोक्त संदर्भित पत्र द्वारा प्रस्तुत कर दी गयी है। राज्य सरकार के प्रस्ताव पर ध्यानपूर्वक विचार करने के उपरान्त केन्द्र सरकार जनपद- देहरादून के डोईवाला विधानसभा क्षेत्र के नकरीदा में यूएनडीपी द्वारा नवीन एडीपी ऋण के अंतर्गत नकरीदा क्षेत्र में बनाये जाने वाले एसटीपी हेतु 0.95 हे० वन भूमि का गैर वानिकी कार्यों हेतु यूएनडीपी को प्रत्यावर्तन हेतु विधिवत् स्वीकृति निम्नलिखित शर्तों पर प्रदान करती है:-

1. वन भूमि की विधिक परिस्थिति अपरिवर्तित रहेगी।
2. परियोजना के लिए आवश्यक गैर-वानिकी भूमि प्रयोजन अभिकरण को सौंपने के बाद ही वन भूमि सौंपी जाएगी।
3. **प्रतिपूरक बनीकरण**
  - क) प्रयोक्ता अभिकरण द्वारा 1900 पौधों का रोपण कार्य प्रस्ताव के अनुसार किया जाएगा। जहां तक संभव हो, स्थानीय देशी प्रजातियों को लगाया जाए तथा किसी भी प्रजाति की एकल प्लांटेशन से बचा जाये।
  - ख) वृक्षारोपण किए जाने वाले क्षेत्र की कोएमएल फाइल, वृक्षारोपण योजना, प्रस्तावित एसएमसी कार्य, प्रस्तावित कैचमेंट एरिया ट्रीटमेंट क्षेत्र और डब्ल्यूएलएमपी क्षेत्र को सीनियर परियोजनाओं के लिए कार्य अनुमति जारी करने से पहले सभी आवश्यक विवरणों के साथ ई-मीन बोर्ड पोर्टल पर अपलोड किया जाएगा।

1/3 contd.,

4. वन अधिकार अधिनियम, 2006 का पूर्ण अनुपालन संबंधित जिला कलेक्टर द्वारा जारी प्रमाण पत्र से सुनिश्चित किया जाएगा।
5. प्रयोक्ता अभिकरण प्रत्यावर्तित वन भूमि में प्रस्ताव के अनुसार किसी भी प्रकार के वृक्ष नहीं काटे जायेंगे।
6. परियोजना के तहत प्रयोक्ता अभिकरण से प्राप्त धन केवल ई-पोर्टल (<https://parivesh-nic.in/>) के माध्यम से क्षतिपूर्क वनीकरण कोष प्रबंधन और योजना प्राधिकरण फंड में स्थानांतरित/ जमा किए जाएंगे।
7. एफआरए, 2006 का पूर्ण अनुपालन संबंधित जिला कलेक्टर से निर्धारित प्रमाण पत्र के माध्यम से सुनिश्चित किया जाएगा।
8. पर्यावरण (संरक्षण) अधिनियम, 1986 के प्रावधानों के अनुसार, उपयौगकर्ता अभिकरण पर्यावरणीय स्वीकृति यदि लागू हो प्राप्त करेगा।
9. केंद्र सरकार की पूर्वानुमति के बिना प्रस्ताव का ले-आउट प्लान नहीं बदला जाएगा।
10. वन भूमि पर कोई भी श्रमिक शिविर स्थापित नहीं किया जाएगा।
11. प्रयोक्ता अभिकरण द्वारा मजदूरों को राज्याध्य वन विभाग अथवा वन विकास निगम अथवा वैकल्पिक ईंधन के किसी अन्य कानूनी स्रोत से पर्याप्त लकड़ी, विशेषतः वैकल्पिक ईंधन दिया जाएगा।
12. संबंधित वन मंडल अधिकारी के निर्देशानुसार, प्रत्यावर्तित वन भूमि की सीमा को परियोजना लागत पर आर.सी.सी. पिलर्स द्वारा सीमांकन किया जाएगा। जिस पर Forward/Backward bearings अंकित हों।
13. परियोजना कार्य के निष्पादन के लिए निर्माण सामग्री के परिवहन के लिए वन क्षेत्र के अंदर कोई अतिरिक्त या नया मार्ग नहीं बनाया जाएगा।
14. वन भूमि का उपयोग परियोजना के प्रस्ताव में विनिर्दिष्ट प्रयोजनों के अतिरिक्त अन्य किसी प्रयोजन हेतु नहीं किया जाएगा।
15. केंद्र सरकार की पूर्वानुमति के बिना प्रत्यावर्तन हेतु प्रस्तावित वन भूमि किसी भी परिस्थिति में किसी भी अन्य एजेंसियों, विभाग अथवा व्यक्ति को हस्तांतरित नहीं की जाएगी।
16. इनमें से किसी भी शर्त का उल्लंघन वन (संरक्षण) अधिनियम, 1980 का उल्लंघन होगा एवं पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय के दिशानिर्देश फाईल संख्या 11-42/2017-FC दिनांक 29.01.2018 के अनुसार उस पर कार्रवाई होगी।
17. पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय द्वारा वन एवं वन्यजीवों के संरक्षण व विकास के हित में समय-समय पर निर्धारित शर्तें लागू होंगी।
18. प्रयोक्ता अभिकरण मलवा निस्तारण योजना के अनुसार पूर्वविर्दिष्ट स्थलों पर इस प्रकार मलवे का निस्तारण करेगा कि वह अनावश्यक रूप से तय सीमा से नीचे न गिरे। किसी भी प्रकार से मलवा निस्तारण वन भूमि पर नहीं किया जायेगा।
19. यदि कोई अन्य सम्बन्धित अधिनियम/अनुच्छेद/नियम/न्यायालय आदेश/अनुदेश आदि इस प्रस्ताव पर लागू होते हैं तो उनके अधीन जरूरी अनुमति लेना राज्य सरकार/प्रयोक्ता एजेंसी की जिम्मेवारी होगी।


20. अनुपालना रिपोर्ट ई-पोर्टल (<https://parivesh.nic.in/>) पर अपलोड की जाएगी।

भवदीय,

  
(गजेंद्र प्रकाश नरवणे)  
सहायक महानिरीक्षक (वन)

प्रतिलिपि सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित:

1. अपर वन महानिदेशक (एफओसीओ), पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय, इन्दिरा पर्यावरण भवन, जोरबाग रोड, अलीगंज, नई दिल्ली।
2. अपर प्रमुख वन संरक्षक एवं नोडल अधिकारी, वन संरक्षण, इन्दिरा नगर फारेस्ट कालोनी, देहरादून, उत्तराखण्ड।
3. आदेश पत्रावली।

  
(गजेंद्र प्रकाश नरवणे)  
सहायक महानिरीक्षक (वन)

## Transcription of Appendix 13

251

### TRANSCRIPTION FOR THE LETTER REFERRED IN APPENDIX-8 OF IEE RAIPUR PACKAGE

भारत सरकार  
पर्यावरण, वन एवं जलवायु परिवर्तन  
मंत्रालय एकीकृत क्षेत्रीय कार्यालय देहरादून  
25 सुभाष रोड, देहरादून-248001  
दूरभाष : 0135-2650809  
फैक्स - 0135-2653010  
ईमेल- [moei.d@nic.gov.in](mailto:moei.d@nic.gov.in)



GOVERNMENT OF INDIA MINISTRY OF  
ENVIRONMENT, FOREST & CLIMATE  
CHANGE INTEGRATED REGIONAL  
OFFICE,  
DEHRADUN  
25 SUBASH ROAD, DEHRADUN-248001  
PHONE-0135-2650809  
FAX- 0135-2653010  
Email- [moei.d@nic.gov.in](mailto:moei.d@nic.gov.in)

Letter No. 8B/U.C.P./09/18/2022/533

Dated: 14/07/2022

To,  
Additional Chief Secretary (Forests),  
Uttarakhand Government,  
Subhash Road, Dehradun.

Subject- Transfer of 0.95 hectares of forest land to UUSDA for non-forestry works for STP to be constructed in Nakraunda area under new ADB loan by UUSDA at Nakraunda of Doiwala assembly constituency of Dehradun (Online Proposal no. FP/UK/Others 150625/2021)

Reference- Additional Chief Conservator of Forests and Nodal Officer, Government of Uttarakhand letter no. 106/FP/UK /Others / 150625/2021 Dated 08.07.2022.

Sir,

Please find the reference of above mentioned letter of Forests and Nodal Officer, Uttarakhand Government dated 04.02.2022, by which the Central Government sought approval on the subject proposal under Section-2 of the Forest (Conservation) Act, 1980.

The matter in question, in-principle approval was given in the proposal by this office's letter of same number on dated 01.06.2022, in which the compliance report of the mentioned conditions has been submitted by the above referred letter of the Additional Chief Conservator of Forests and Nodal Officer, Government of Uttarakhand.

1. The legal condition of the forest land will remain unchanged.
2. The forest land will be handed over only after handing over the non-forest land required for the project to the user agency.
3. Compensatory Afforestation
  - a) Plantation of 1900 saplings will be done by the user agency as per the proposal. As far as possible, local native species should be planted and single plantation of any species should be avoided.
  - b) KML file of proposed area of plantation, plantation scheme, proposed SMC work, proposed catchment area, treatment area and WLMP area will be uploaded on e-Green Watch portal with all necessary details before issue of work permission for linear projects.
4. Full compliance of Forest Rights Act, 2006 will be ensured from the certificate issued by the concerned District Collector.
5. The user agency should not cut any type of trees in the repatriated forest land as per the proposal.
6. The funds received from the user agency under the project will be transferred/deposited to the Compensatory Afforestation Fund Management and Planning Authority Fund only through e-portal (<https://parivesh-nic.in/>).
7. Full compliance of FRA, 2006 will be ensured through prescribed certificate from the concerned District Collector.
8. In accordance with the provisions of the Environment (Protection) Act, 1986, the

- user agency shall obtain environmental clearance, if applicable.
9. The layout plan of the proposal shall not be changed without the prior approval of the Central Government.
  10. No labor camp will be established on forest land.
  11. Adequate wood, preferably alternative fuel, from the State Forest Department or Forest Development Corporation or any other legal source of alternative fuel shall be provided to the laborers by the user agency.
  12. As per the directions of the concerned Forest Divisional Officer, the extent of the reverted forest land will be transferred to the RCC at the project cost. Demarcation will be done by pillars. On which Forward / Backward bearings] are marked.
  13. No additional or new route shall be constructed within the forest area for transportation of construction material for execution of project work.
  14. The forest land shall not be used for any purpose other than those specified in the project proposal.
  15. The forest land proposed for repatriation shall not be transferred under any circumstances to any other agencies, department or person without the prior permission of the Central Government.
  16. Violation of any of these conditions will be a violation of the Forest (Conservation) Act, 1980 and will be dealt with as per the guidelines of the Ministry of Environment, Forest and Climate Change, File No. 11-42/2017-FC dated 29.01.2018.
  17. The conditions prescribed by the Ministry of Environment, Forest and Climate Change from time to time will be applicable in the interest of conservation and development of forest and wildlife.
  18. The user agency shall dispose of the debris at pre-specified sites as per the debris disposal plan in such a way that it does not unnecessarily fall below the prescribed limit. No waste disposal will be done on forest land in any way.
  19. If any other relevant Act/Article/Rules/Court Order/Instruction etc. are applicable to this proposal, it will be the responsibility of the State Government/User Agency to take necessary permission under them.
  20. The compliance report will be uploaded on the e-portal (<https://parivesh.nic/in/>).

Sincerely  
Gazendra Prakash Narvane  
Additional Chief Conservator (Forest)

Copy for information and necessary action

1. Additional Director General of Forests (FC). Ministry of Environment, Forest and Climate Change, Indira Environment Bhawan. Jorbagh road, Aliganj, New Delhi
2. Additional Chief Conservator of Forests and Nodal Officer, Forest Conservation, Indira Nagar Forest Colony, Dehradun, Uttarakhand
3. Order File.

Sincerely  
Gazendra Prakash Narvane  
Additional Chief Conservator (Forest)